

ELITES NETWORK FOR SUSTAINABLE DEVELOPMENT



(ENetSuD)

CAC/IT/NO 109900

(Motto: Unity for Progress)

Website: www.enetsud.org

Email: info@enetsud.org

Phone: +2348067509458

Our Ref: ENetSuD/Media/01/15

Date: 30th September, 2018.

2017 SCHOOL CONSTITUENCY PROJECTS IN KWARA STATE: A PRELIMINARY REPORT OF ENetSuD INVESTIGATION

BACKGROUND

The Elites Network for Sustainable Development (ENetSuD), a Kwara-based Civil Society Organization (CSO) was established with the primary aim of promoting good governance and ensuring transparency and accountability. Part of our approach towards ensuring good governance in the state is to enlighten the public to take active part in policy formulation, campaign against corruption, expose corrupt practices, advocate for transparency and accountability in leadership, protect citizens' rights, and evaluate/monitor the implementation and performance of Kwara state-related budgets.

2. We initiated a **#FollowKwaraMoney** project, so that **#KwaraMoneyMustWorkForKwarans**. As part of the activities of this project, we have written Freedom of Information (FOI) requests to ALL the Federal Ministries, Departments, and Agencies (MDAs) that executed the 2017 Zonal Intervention (Constituency) Projects (ZIPs) in Kwara state. Particularly, we wrote Universal Basic Education Commission (UBEC) via various letters ENetSuD/FOI/ZIP/01/3, ENetSuD/FOI/ZIP/01/13, and ENetSuD/FOI/ZIP/01/18. In addition to the MDAs, we also copied all the Federal Legislators from Kwara state that nominated the ZIPs in the National Budget so as to keep them abreast of our ongoing monitoring of the projects that they nominated on our behalf as citizens of Kwara. The Kwara state office of UBEC referred us to its headquarters in Abuja. We wrote the headquarters and received a response on 18th September, 2018 after a reminder.

3. Using the responses gotten from UBEC and Sen. Abubakar Bukola Saraki (ABS) Constituency office, we have visited some of the project locations to ascertain if they were executed or not, and to also see the extent to which they have been executed.
4. This first edition of our report will cover the findings by our Investigation team during our assessment visits to the locations of 30 out of 52 schools listed by ABS Constituency office.

OVERALL FINDINGS

Our findings are tabulated in the attached annex 1. The pictorial evidences of our findings are also displayed in the annex 2. In general, we observed the following:

1. Most of the projects visited by us, though completed, were not properly executed. The poor execution has prevented usage by communities in some cases. Those currently being used might not last long. It was very obvious that the work done could not commensurate with the contract sum.
2. ABS Constituency office reported construction of 3 classrooms with boreholes and generators for Ten (10) schools, while UBEC reported only 2 classrooms in all the schools. However, our visit to the schools validated the description provided by ABS Constituency office, and negated that of UBEC. This is a pointer to the fact that ABS constituency office unexpectedly has superior information on project description and execution over UBEC.
3. The amount provided to us by UBEC as the contract sum seemed to be the same for those schools where we found 2 classrooms with furniture and in those where we found 3-classrooms with furniture, borehole and toilets. This unrealistic scenario points to the fact that there could have been contract sum inflation in those projects with 2 classrooms and furniture (which are the highest in number)
4. There were discrepancies between the project status reported by UBEC and ABS Constituency office. The former reported 100% completion while the latter reported 90% for the projects under consideration. This shows that there is no coordination and feedback between both of them as regards the school projects.
5. Comparison of the data provided by UBEC and ABS Constituency office suggested that they did not both have accurate data of the project they executed and nominated respectively. The former provided 70 projects while the latter provided 52 projects. Some of the classroom projects locations provided by ABS Constituency office were not known to UBEC, and some of the project locations provided by UBEC were not also known to ABS Constituency office, as they were not found in their listed schools. However, our comparison of responses from both parties resulted in a total of 83 projects.

6. The ABS constituency office could be said to be involved in the execution of some projects. For instance, some 23 projects related to distribution of furniture and books to some schools that amount to **Three Hundred and Five Million, Nine Hundred Thousand Naira (N305,900,000)** were reported by UBEC to be located at ABS Constituency office in Mandate. We have written the ABS constituency office to ask questions concerning these projects.
7. Some of the companies that got the contract award from UBEC were not found on the portal of Corporate Affairs Commission
8. In some cases, the companies that got the contract award from CAC were not the actual companies that executed the projects

ENetSuD POSITIONS

1. Though the contract sum might be the approved ones by the Agency during the contract award, we are of the opinion that they are too outrageous compared to the projects executed
2. The projects, though reported to be completed by the executing agency (UBEC), were not properly executed, and there is no value for the huge public money spent on them
3. The contractors that executed the projects should be directed to return to site and fix the identified faults as stated in our findings in Annex 1.
4. Projects nominated during the budget process by elected lawmakers and funded by government should be explicitly named as such. Putting the name of lawmaker who nominated the projects as “Sponsor” or “Facilitator” will misinform the public to mean that the project was “funded” from the pocket of such lawmaker. This will prevent an individual to take credit for a project fully funded by government from taxpayers money

ENetSuD RECOMMENDATIONS

1. The elected lawmakers, in addition to nominating projects for the benefit of their constituents, should keenly and properly monitor UBEC during the execution of their nominated school projects. Doing this in the interest of their constituents that elected them will ensure that quality works that commensurate with the contract sum are done for their electorates that they represent.
2. The UBEC (which is the executing Agency) should meticulously supervise the contractors and do a thorough qualitative assessment and monitoring of the works done before paying the contractors and issuing job completion certificates. Using certified experts (Engineers) for this quality assurance monitoring is highly recommended.

3. Elected legislators should always give details of nominated projects to the communities where the projects will be implemented. This will help citizens to have adequate information on the projects.
4. Community-based associations and school teachers are strongly encouraged to also **#GetInvolved** in the inspection of any project brought to their communities and schools respectively, for quality assurance purpose, and report any observed dissatisfaction to their elected representatives and UBEC before the contractors leave the project site.
5. The outrageous contract sums being paid to the contractors need to be reviewed in contract awards to reflect the reality in project costs. The excess amounts that might be saved from this could be used for other projects that will benefit tax-payers, instead of using it to enrich contractors.

Signed

Dr. ALAGBONSI Abdullateef I., ACPA, Ph.D.

Coordinator

#FollowKwaraMoney

#KwaraMoneyMustWorkForKwarans

#StopComplaining

#GetInvolved

#ItIsOurMoney



ANNEX 1

FINDINGS BY ELITES NETWORK FOR SUSTAINABLE DEVELOPMENT (ENETSUD ON SCHOOL CONSTITUENCY PROJECTS EXECUTED BY UBEC

S/N	UBEC DESCRIPTION OF PROJECT	ABS CONTITUENCY OFFICE DESCRIPTION OF PROJECT	NAME OF CONTRACTOR WITH CAC REGISTRATION STATUS SEARCHED BY ENETSUD	CONTRACT SUM (N)	EXACT LOCATION	UBEC REMARK (%)	ENETSUD SPECIFIC FINDINGS DURING ASSESSMENT VISITS
1	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS (MODEL) AND PUPILS AND TEACHERS FURNITURE AT AJUMONI PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	SAME AS UBEC	Ancob Nig Ltd No 2, Old Market Road , Nnewi Anambra. RC No: 235710	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
2	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALADE LGEA SCHOOL IN ILRORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Bazzcorp Limited. 12 NACRESCENT OFF LAKE CHAD STREET, MAITAMA ABUJA, FCT. RC NO: 772883.	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
3	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Quickfix Properties Ltd (NOT FOUND ON CAC PORTAL)	13,300,000	MANDATE HOUSE, ILORIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
4	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT MARABA ALALUBOSA LGEA SCHOOL IN ILRORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA ST.	NOT LISTED	Jannylek Services Ltd (NOT FOUND ON CAC PORTAL)	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD

5	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GAA SAKA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 Classrooms, Furniture ,Modern toilet with 7.5 kva Generator	Hi Starr Services Ltd (NOT FOUND ON CAC PORTAL)	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. The 3 classrooms were provided 2. The Borehole was not working 3. The toilet was not in good order
6	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALENIBORO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	RSM Nig Ltd (NOT FOUND ON CAC PORTAL)	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. A block of 2 classrooms were provided 2. Each classroom has 20 chairs 3. The construction work was poorly executed
7	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT IBADU RAHMAN LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 classrooms, furniture, modern toilet, borehole with 7.5 KVA Generator	Surfam Construction Ltd. NO 3, THAMES STREET, MAITAMA ABUJA. RC NO: 1071352	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. A block of 3 classrooms was available 2. Each classroom has tables and chairs 3. The borehole was not in working condition 4. The toilets were not in good order
8	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ABAYAWO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 classrooms, furniture, modern toilet, borehole with 7.5 KVA Generator	Synergy HMS Ltd. No 2,THEMES STREET MAITAMA ABUJA. RC NO: 1071571	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. Contractor: Ziyen Global Resources 2. A block of 3 classrooms have been completed 3. The borehole is in working condition 4. The toilet are in good order
9	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALIARA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT	A block of 2 classrooms with furniture	D. O. Investment Ltd (NOT FOUND ON CAC PORTAL)	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1.A block of 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair.
10	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT BABADUDU LGEA SCHOOL IN ASA KWARA CENTRAL SENATORIAL DISTRICT	A block of 2 classrooms with furniture	Femi Ogun's Ltd. BLK. 2 FLAT 3, DAIRY FARM L, OGBA, LAGOS. RC NO: 257735	9,975,000	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD

11	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GBAGBA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Network Associate Nig Ltd (NOT FOUND ON CAC PORTAL)	9,975,000	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. A block of 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was poorly executed 4. Ceilings were leaking.
12	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT SARUMI LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	9,975,000	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
13	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT EGBEJILA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	9,975,000	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1.The 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was poorly executed 4. Ceilings were leaking
14	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ERUDA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1.A block of 2 classrooms was completed 2. Both classrooms have tables and chairs 3. The construction was poorly executed i. Ceilings were leaking ii. The electricity work was not properly fixed In most cases that the school and the community complain to the contractor about the poor quality of the work done, the contractor was quoted to be always saying that they should stop complaining because all the materials he was using were being supplied by the Abubakar Bukola Saraki Constituency Office in Mandate.

15	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT JOORO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was poorly executed 4. Ceilings were leaking
16	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
17	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT BERILLAGA LGEA SCHOOL IN ILRORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Gardena Engineering (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
18	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT MAGAJI ARE, BARUBA LGEA SCHOOL IN ILRORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Jat Plus Global Ventures Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
19	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Jestep Resources Ltd. HOUSE 12-34 CRESCENT GWARINPA ABUJA. RC NO: 886839	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE

20	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT DALEMO LGEA SCHOOL IN ILRORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Vinrock Global Standard Nigeria Ltd. Plot 400 37, Road phase II Kubwa. RC NO: 1350887	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED BY ENETSUD
21	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	AME Consulting Engr. NO 1, Omahia close, area 11 Abuja. RC NO: 322726	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
22	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	AME Consulting Engr. NO 1, Omahia close, area 11 Abuja. RC NO: 322726	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
23	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
24	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE

25	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
26	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALAPO LGEA SCHOOL IN ILORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fi-Raff Construction Ltd. NO 8, DANKALA STREET, OFF PARAKWU CRESCENT WUSE 2 ABUJA RC NO: 1337063	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
27	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH OGIRI ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Alladuk Limited. Suit 13, N/HOOD CENTRE AREA 3 GARKI ABUJA. RC NO: 450112	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
28	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH GAA ARULOGUN ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fon Apple Integrated Services. NO 3 DADA AGHEDO, PARK VIEW ESTATE OKOTA LAGOS. RC NO :1008263	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
29	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH OLOGBO ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED

30	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH JSS BUDO TUNTUN ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
31	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH AGE ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fon Apple Integrated Services. NO 3 DADA AGHEDO, PARK VIEW ESTATE OKOTA LAGOS. RC NO :1008263	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
32	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ALEYO ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Fon Apple Integrated Services. NO 3 DADA AGHEDO, PARK VIEW ESTATE OKOTA LAGOS. RC NO :1008263	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
33	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Fon Apple Integrated Services. NO 3 DADA AGHEDO, PARK VIEW ESTATE OKOTA LAGOS. RC NO :1008263	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
34	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUE NCY OFFICE	Fon Apple Integrated Services. NO 3 DADA AGHEDO, PARK VIEW ESTATE OKOTA LAGOS. RC NO :1008263	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE

35	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AND FURNISHING AT OSIN AREMU JSS SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was poorly executed
36	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AND FURNISHING AT PROGRESSIVEVJSS ADETA IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. The 2 classrooms did not have tables and chairs 3. One of the windows of the classroom has not been fixed
37	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT OKO ERIN 'A' LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Hind World International Concept Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair 4. Ceilings were leaking.
38	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AL ADDABIYYAH KAMALIYYAH JSS IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Hind World International Concept Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. The classrooms have tables and chairs BUT ARE BREAKING AND DECAYING ALREADY 3. The construction was poorly executed 4. The ceilings were leaking
39	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT JSS OLOJE LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator	Hind World International Concept Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1.The 3 classrooms have been completed 2. The toilet, plumbing and the sewage system were poorly constructed 3. The borehole was not in working condition 4. No generator.

40	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AT GDJSS ADEWOLE IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	EXECUTED BY FLEXYKLIN NIG. LTD, ABUJA 1. A block of 3 classrooms have been completed 2. Each classroom have tables and chairs 3. The borehole was in working condition 4. The toilet was also in good order and serving the users
41	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Hind World International Concept Ltd	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
42	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Hind World International Concept Ltd	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
43	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Jessifas Synergy. Flat 6,N 1, Kaduna Ring close, Off Limpopo street MAITAMA. RC NO: 2342983	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
44	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GAA AIYELABOWO PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator	Widesky Global Services Nig. Ltd. 15, Abdulkadir Road, GRA Ilorin RC NO: 818639	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	EXECUTED BY SYNERGY HMS LIMITED 1.A block of 3 classrooms have been completed 2. The borehole was Perfectly working 3. The toilet was also in good order and working well 4. Electrical installation needs attention

45	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT KILANKO PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Widesky Global Services Nig. Ltd. 15, Abdulkadir Road, GRA Ilorin RC NO: 818639	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair
46	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT BIADA PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED
47	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AGBARIGIDOMA PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Commade Nig Ltd	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED
48	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AGA PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Mind Toit Nig Ltd.NO DAKALA STREET (BLUE ROOF PLAZA) OFF PARALOU CRESCENT WUSE 2 RC NO: 1342972	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED
49	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT OKE ADINI PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Mind Toit Nig Ltd. DAKALA STREET (BLUE ROOF PLAZA) OFF PARALOU CRESCENT WUSE 2 RC NO: 1342972	9,975,000.00	SAME AS IN DESCRIPTION OF PROJECT	100% COMPLETE	NOT VISITED

50	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AJEGUNLE SANGO PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Mind Toit Nig Ltd.NO DAKALA STREET (BLUE ROOF PLAZA) OFF PARALOU CRESCENT WUSE 2 RC NO: 1342972	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT VISITED
51	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Mind Toit Nig Ltd.NO DAKALA STREET (BLUE ROOF PLAZA) OFF PARALOU CRESCENT WUSE 2 RC NO: 1342972	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
52	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Paraldino Nig.SUITE 20, BLESSED PLAZA BY CUSTOM JUNCTION FHA KARU , ABUJA. RC NO: 931318	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
53	CONSTRUCTION OF 1 BLOCK OF 2 CLASSROOMS AT OTEFAN LGEA SCHOOL IN ILORIN EAST KWARA CENTRAL SENATORIAL DISTRICT	A block of 2 classrooms with furniture	Everbrighten Properties Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	A block of 2 classrooms with furniture
54	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Wisdom Alminnum. 1 FARINGADA BEHIND N.N.P.C. FILLING STATION, PLATEAU. RC: PL 20996	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE

55	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ADIOWA ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Network Associate Nig Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT YET VISITED
56	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ALAGOGO ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	ADKAY Worldwide Services Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT YET VISITED
57	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH KANGO ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Ibiyets International Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	NOT YET VISITED
58	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH AGOOJA ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	A block of 2 classrooms with furniture	Total Mark Global Ltd (NOT FOUND ON CAC PORTAL)	9,975,000.00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. The 2 classrooms have been completed, though built in the secondary section instead of the primary section 2. There were tables and chairs 3. The construction was good
59	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Z-Index Nig Ltd (NOT FOUND ON CAC PORTAL)	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
60	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Z-Index Nig Ltd (NOT FOUND ON CAC PORTAL)	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE

61	SUPPLY OF CUSTOMISED FURNITURES TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	NOT LISTED	Ziyan Global Resources (NOT FOUND ON CAC PORTAL)	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY O
62	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Ziyan Global Resources (NOT FOUND ON CAC PORTAL)	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
63	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	NOT LISTED	Ziyan Global Resources (NOT FOUND ON CAC PORTAL)	13,300,000.00	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
64	PRINTING AND DISTRIBUTION OF EDUCATIONAL MATERIALS TO SCHOOLS IN ASA/ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	NOT LISTED	JONAG CONSOLIDATED LTD (NOT FOUND ON CAC PORTAL)	13,300,000	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
65	PRINTING AND DISTRIBUTION OF EDUCATIONAL MATERIALS TO SCHOOLS IN ASA/ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	NOT LISTED	KINKON GLOBAL RESOURCES LTD.SUITE12, SUPREMEPLA ZASAMUELL ADOKEAKIN TOLABOULE VARDGARKI, ABUJA,ABUJA,FCT. RC NO 1197029	13,300,000	MANDATE HOUSE,ILO RIN	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
66	RENOVATION OF 2 BLOCKS OF 3 CLASSROOMSAND SUPPLY OF PUPILS & TEACHERS FURNITURE	NOT LISTED	MAIB NIG LTD.NO 26, EVO G.R.A. II , PHC ,RIVERS. RC NO: 1100870	13,161,522.06	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM HON. ZAKARI MUHAMMED

67	RENOVATION OF 2 BLOCKS OF 3 CLASSROOMS AND SUPPLY OF PUPILS & TEACHERS FURNITURE	NOT LISTED	ME MEMUSA NIG LTD (NOT FOUND ON CAC PORTAL)	13,161,522 .06	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM HON. ZAKARI MUHAMMED
68	RENOVATION OF 2 BLOCKS OF 3 CLASSROOMS AND SUPPLY OF PUPILS & TEACHERS FURNITURE TO TEU LGEA PRY SCHOOL, BARUTEN, BARUTEN LGA, KWARA STATE	NOT LISTED	ENISHOL NIG LTD (NOT FOUND ON CAC PORTAL)	13,161,522 .06	SAME AS IN DESCRIPTI ON OF PROJECT	RENOVATI ON COMPLETE, SUPPLY FURNITURE IN PROGRESS	NOT YET VISITED
69	RENOVATION OF 2 BLOCKS OF 3 CLASSROOMSAND SUPPLY OF PUPILS & TEACHERS FURNITURE	NOT LISTED	7TH SEASON INT SERVICES LTD (NOT FOUND ON CAC PORTAL)	13,161,522 .06	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM HON. ZAKARI MUHAMMED
70	RENOVATION OF A SECTION OF A BLOCK OF 2 CLASSROOMS IN ASA/ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	NOT LISTED	Kunwar Integrated Serv. Ltd.FLAT 2, ADJ. MOTOR PARK, BOI. RC NO: 1409885	6,650,000. 00	SAME AS IN DESCRIPTI ON OF PROJECT	100% COMPLETE	1. LOCATIONS NOT KNOWN 2. TO BE CONFIRMED FROM ABS CONSTITUENCY OFFICE
71	NOT LISTED	Construction of a block of 2 classrooms with furniture at LGEA Primary School Warrah in Ilorin West					1. A block of 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair
72	NOT LISTED	NOT LISTED					Construction of a block of 2 classrooms with furniture at JSS Warrah in Ilorin West: 1. A block of 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair
74.	NOT LISTED	Construction of a block of 2 classrooms with furniture at Adeta LGEA School in Ilorin West					1. A block of 2 classrooms have been completed 2. Both classrooms have tables and chairs 3. The construction was fair

75	NOT LISTED	Construction of a block of 3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator at Elere LGEA School Asa LGA	Obet-Obet Nig.Limited Abuja.				<ol style="list-style-type: none"> 1. A block of 3 classrooms have been completed 2. No tables and chairs in the 3 classrooms 3. The borehole water and toilet were not yet completed 4. We learn that the generator is with the community Leader.
76	NOT LISTED	Construction of a block of 3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator at GDJSS Okekere	Obet-Obet Nigeria Limited Abuja				<ol style="list-style-type: none"> 1. A block of 3 classrooms have been completed 2. The borehole was not in working condition 3. The toilet was not in good order
77	NOT LISTED	Construction of a block of 3 Classrooms, furniture, Modern toilet, Borehole with 7.5 KVA generator at GDJSS Adeta	RITNON RESOURCES CONCEPT NIG LTD				<ol style="list-style-type: none"> 1. A block of 3 classrooms have been completed 2. Each classroom had 20 chairs with tables 3. The borehole was not in working condition 4. The toilets were not in good order.
78.	NOT LISTED	Construction of a block of 2 classrooms at Ikhwa Zoofat LGEA School, Okefoma in Ilorin West LGA					<ol style="list-style-type: none"> 1. A block of 2 classrooms have been completed 2. The construction was FAIR 3. Ceilings were leaking
79	NOT LISTED	Construction of a block of 2 classrooms at J.S.S. Anifowose in Ilorin West LGA	Z-Index Limited				<ol style="list-style-type: none"> 1.A block of 2 classrooms have been completed 2. There were tables and chairs 3. The ceilings were leaking
80	NOT LISTED	Construction of a block of 2 classrooms at Idi Isin LGEA School in Ilorin South LGA	Widesky Global Services Nig. Ltd.15, Abdulkadir Road,GRA Ilorin RC NO: 818639				<ol style="list-style-type: none"> 1.A block of 2 classrooms have been completed 2. There were tables and chairs 3. The construction was good 4. This structure was the only building in this school. Probably, a new school was

							brought to this community. This is a commendable development.
81	NOT LISTED	Construction of a block of 2 classrooms at LGEA School Ogidi West in Ilorin South LGA					1. A block of 2 classrooms have been completed 2. There were tables and chairs 3. The construction was poorly executed 4. Leaking Ceilings
82	NO LISTED	Construction of a block of 2 classrooms with furnituresn at Dada LGEA School in Ilorin West LGA	Surfam Construction Limited Abuja. NO.3., THAMESSTR., MAITAMA., ABUJA, F.C.T. RC NO: 1071352				1. A block of 2 classrooms have been completed 2. The classrooms have tables and chairs 3. The ceilings were leaking
83	NOT LISTED	Construction of a block of 2 classrooms with furnitures at JSS Alagbado in Ilorin East					1.It is an uncompleted building with no roof 2.Though it was reported to be an on-going project by the ABS constituency office, we were informed by the community members that it was an abandoned project, and not a current project.



JSS ALAGBADO



DADA LGEA DADA ILORIN EAST



ABAYAWO LGEA SCHOOL, ILORIN WEST



AL-ADDABIYYAH KAMALIYYAH JSSS ILORIN WEST



LGEA PRIMARY SCHOOL OGIDI WEST



LGEA PRIMARY SCHOOL, IDI-ISIN ILORIN SOUTH



AYELABOWO PRIMARY SCHOOL ILORIN SOUTH



JSS OLOJE ILORIN WEST



JSS ANIFOWOSE ILORIN WEST



ELERE LGEA SCHOOL, ASA LGA, KWARA CENTRAL



LGEA SCHOOL AGO OJA, ASA LGA (N9,975,000.00)



GDSS OKEKERE, ILORIN



IKHWAU ZOOFAT LGEA SCHOOL OKEFOMA, ILORIN WEST



GAA SAKA LGEA SCHOOL ILORIN



JAMA'AT IBADUR-RAHAMAN



ERUDA LGEA ILORIN WEST



OKO-ERIN LGEA SCHOOL ILORIN WEST



KILANKO LGEA SCHOOL, ILORIN SOUTH



JUNIOR SECONDARY SCHOOL OSIN-AREMU



ALI-ARA LGEA SCHOOL ILORIN WEST



JOORO LGEA SCHOOL, ILORIN WEST



EGBEJILA LGEA SCHOOL ILORIN WEST



GBAGBA LGEA SCHOOL, ILORIN WEST



WARRAH OJA SCHOOLS, ILORIN WEST



ALENIBORO LGEA SCHOOL, ILORIN WEST



GDJSS ADEWOLE, ILORIN WEST



PROGRESSIVE JSS ADEWOLE ILORIN WEST



ADETA LGEA SCHOOL, ILORIN WEST



GDJSS ADETA, ILORIN WEST LGA

