CAPITAL PROJECTS

ILORIN SOUTH LGA

1.	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	REMARK
2.	MINISTRY OF DEFENCE	ERGP2713 2666	NIGERIAN DEFENCE COLLEGE	DEMOLITION AND CONSTRUCTION OF ONE (1) X BLOCK OF 2X3 BEDROOM FLATS AT KWARA DRIVE GWARINPA (DIRECT LABOUR)			70,000,000		
3.	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	ERGP2912 3933	MINISTRY OF COMMUNICATI ON TECHNOLOGY HQTRS	E-LEARNING CAPACITY BUILDING FOR SELECTED TEACHERS IN ILORIN, KWARA STATE	s N nabl	etv a De	14,250,000	k f	or ent
4.	SECRETARY TO THE GOVERNMENT OF THE FEDERATION HQTRS	ERGP2710 7798	NATIONAL PENSION COMMISSION	CONSTRUCTION OF OFFICE BUILDING IN KWARA STATE- ILORIN			96,600,000		
5.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP3013 2329	AGRICULTURAL RESEARCH AND MANAGEMENT INSTITUTE (ARMTI) - ILORIN	TRAINING OF YOUTHS IN AGRICBUSINESS DEVELOPMENT PROJECTS IN SELECTED COMMUNITIES IN			2,189,100		The project was executed











				KWARA STATE NC GEO POLITICAL ZONE.					
6.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1011 1604	CENTRE FOR AGRICULTURAL	PROVISION OF SOLAR ENERGY AS ALTERNATIVE POWER SOURCE OF ELECTRICITY SUPPLY	SA'ID CRAFT PROJECT LIMITED	12,083,400	12,400,000	12,400,000 OUT OF WHICH CONTRAC T SUM WAS PAID	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN NCAM HEADQUATERS
								AFTER DEDUCTIO NS	
7.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1100 600	NCAM	EXTERNAL WORKS AND LANDSCAPING OF NEWLY COMPLETED TRAINING HOSTEL	MICHAEL CAMM VENTURES LTD	8,850,969	10,000,000	10,000,000 OUT OF WHICH CONTRAC T SUM WAS PAID AFTER DEDUCTIO NS	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN NCAM HEADQUATERS
8.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1100 737	NCAM SUD	PROCUREMENT OF UTILITY VEHICLES			65,000,000		
9.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1100 753	NCAM	REPAIRS AND MAINTENANCE OF EXISTING DILAPIDATED TEFADEC BUILDING, MANAGEMENT	COST MINIMAL SERVICES LIMITED	12,555,016	15,000,000	15,000,000 OUT OF WHICH 12,853,945 WAS PAID AFTER	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS











				BUILDING, AND INSTRUCTION CENTRE				DEDUCTIO NS	
10.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1100 758	NCAM	PROVISION OF FURNITURE AND OFFICE EQUIPMENTR NEWLY CONSTRUCTED HOSTEL AND STAFF OFFICES	EL-NASSER VENTURES LIMITED	18,168,318	20,000,000	20,000,000 OUT OF WHICH THE CONTRAC T SUM WAS PAID AFTER DECUCTIO	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
								NS	
11.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1100 769	NCAM	POPULARIZATION AND EXTENSION OF NCAM PROVEN TECHNOLOGIES SUCH AS RICE THRESHERS, MULTI-CROP THRESHERS AND HAND-HELD RICE REAPERS	NCAM S INI S INI Malo	20,000,000	20,000,000 // O // Velo	20,000,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
12.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP1210 0732	NCAM	CONTINUATION AND UPGRADE OF THE INTERNAL ROAD NETWORK	LAJUB NIGERIA LIMITED	20,503,082	25,392,734	25,392,734 OUT OF WHICH THE CONTRAC T SUM WAS PAID	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
								AFTER DEDUCTIO NS	











13.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM	CONSTRUCTION OF TRAINING COMPLEX WITH CONFERENCE HALL, OFFICES, CLASSROOM AND SYNDICATE ROOM	EL-NASSER VENTURES LIMITED	82,488,322	100,000,000	100,000,000 OUT OF WHICH THE CONTRAC T SUM WAS PAID AFTER DEDUCTIO NS	REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
14.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM	SKILL ACQUISITION AND DEVELOPMENT TRAINING FOR YOUTH IN FABRICATION AND WELDING OF AGROPROCESSING MACHINES AND EQUIPMENT IN THREE GRO- POLITICAL ZONES	AND MICHAEL CAMM VENTURES LIMITED	29,979,960	30,000,000	30,000,000 OUT OF WHICH THE CONTRAC T SUM WAS PAID AFTER DEDUCTIO NS	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
15.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM Jetsup	INTEGRATED AGRIC ENTREPRENEURSH IP TRAINING	NCAM	19,816,476	20,000,000	20,000,000 OUT OF WHICH THE CONTRAC T SUM WAS RELEASED AFTER DEDUCTIO NS	
16.	FEDERAL MINISTRY OF	NCAM	TRAINING AND CAPACITY	NCAM	15,250,000	15,400,000	15,400,000	THE PROJECT WAS REPORTEDLY 100%











	AGRICULTURE AND RURAL DEVELOPMENT HQTRS		BUILDING FOR TRACTOR OPERATORS AND MECHANICS FOR ENHANCED PROFESSIONAL SERVICE DELIVERY	EL-NASSER VENTURES LIMITED			OUT OF WHICH THE CONTRAC T SUM WAS PAID AFTER DEDUCTIO NS	COMPLETED WITHIN THE NCAM HEADQUATERS
17.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM	PROCUREMENT AND INSTALLATION OF FOUNDARY EQUIPMENTS, FORGING EQUIPMENTS, AND OTHER EQUIPPMENTS	NOT IMPLEMENTE D	NIL	653,987,400	NIL	NOT IMPLEMENTED
18.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM	PROCUREMENT OF PRECISION LASER MACHINES, TRACTOR TESTING EQUIPMENTS, 2 NOS OF GRADERS, AND 2 NOS OF BULLDOZERS	IMPLEMENTE D	NIL DE	575,915,870		NOT IMPLEMENTED
19.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	NCAM	TRAINING AND EMPOWERMENT OF WOMEN IN OPERATION, MAINTENANCE AND MANAGEMENT OF AGRO-PROCESSING	NCAM	15,596,970	15,600,000	15,600,000 OUT OF WHICH THE CONTRAC T SUM WAS PAID	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS











				MACHINES AND EQUIPMENTS					
20.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS		NCAM	PRODUCTION OF NCAM MODEL MEDIUM CAPACITY TRACTORS WITH ASSOCIATED IMPLEMENTS AND	NCAM GLOBAL LEGEND INTEGRATED CONCEPTS LIMITED	200,000,000	250,000,000	250,000,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITHIN THE NCAM HEADQUATERS
				RELEVANT PRODUCTION / DISTRIBUTION OF FIELD EQUIPMENT TO FARMERS					
21.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS		NCAM	CONSTRUCTION OF 6 BLOCKS OF CLASSROOMS IN BALLAH COMMUNITY AREA OF KWARA STATE	IMPLEMENTE D		50,000,000	NIL	THE PROJECT WAS NOT IMPLEMENTED
22.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	Jet:	NCAM	CAPACITY BUILDING FOR YOUTHS AND WOMEN IN INTEGRATED FARMING SYSTEM	NCAM INWARD SOURCE GLOBAL CONCEPT LIMITED	25,857,142	100,000,000	25,857,142	THE PROJECT WAS REPORTEDLY EXECUTED 100% IN NCAM OFFICE, ILORIN
23.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP8155 5761	NCAM	PROVISION OF COMPLETE FISH FEED PRODUCTION LINE EXTRUDING & PELLETISING SYSTEM (CRUSHING, MIXING, DRYING,		200,000,000	200,000,000	200,000,000	THE PROJECT WAS REPORTEDLY EXECUTED IN: IPETU, ARAROMI-IPO, ERINMOPE, ERUKU, IJIN,











				HANDLING AND					
				BAGGININ) IN					
				KWARA					
24.	FEDERAL	ERGP3012	NIGERIA	CAPACITY	NOT	NOT	10,200,000	NOT	NOT TRACKED
	MINISTRY OF	5265	STORED	BUILDING OF CORP	TRACKED	TRACKED		TRACKED	
	AGRICULTURE		PRODUCTS	MEMBERS ON					
	AND RURAL		RESEARCH,	VALUE ADDITION					
	DEVELOPMENT		ILORIN	OF AGRICULTURAL					
	HQTRS			COMMODITIES					
				KWARA AND OYO					
				STATE AS PILOT					
				PLANT					
25.	FEDERAL	ERGP1132	NIGERIA	COMPLETION OF			500,000,000		
	MINISTRY OF	778	SPECIAL	FEASIBILITY					
	INDUSTRY, TRADE		ECONOMIC	STUDIES, MASTER					
	AND INVESTMENT	2	ZONE COMPANY	,					
	– HQTRS			ENGINEERING					
				DESIGN,		etv			
		, I		ENVIRONMENTAL					
		(e/\	0/	IMPACT					
				ASSESSMENT,					
				DETAILED				10100	
				COSTING,		5 6			
				ARCHITECTURAL					
				AND OTHER					
		VAT		CONSTRUCTION					
		466		DESIGN AND					
				OTHER PRE-					
				DEVELOPMENT					
				COSTS OF KWARA					
				FREE TRADE ZONE,					
26		ED CD0112	TECHNOLOGY	KWARA STATE	NOT	NOT	15 000 000	NOT	NOT AWADDED
26.	FEDERAL MINISTRY OF	ERGP8112	TECHNOLOGY	PROCUREMENT OF	NOT	NOT	15,000,000	NOT	NOT AWARDED
	MINISTRY OF	721	BUSINESS	EQUIPMENT FOR	AWARDED	AWARDED		AWARDED	
	SCIENCE AND		INCUBATOR	PACKAGING AND					











	TECHNOLOGY – HQTRS		CENTRE - ILORIN	LABELLING OF PRODUCTS FOR COMMERCIALIZAT					
27.	FEDERAL MINISTRY OF SCIENCE AND TECHNOLOGY – HQTRS	ERGP8112 725	TECHNOLOGY BUSINESS INCUBATOR CENTRE - ILORIN	ION DEVELOPMENT OF FACILITIES AND 10 INCUBATION UNITS AT ILORIN	MG NIGERIA LIMITED	15,355,785.50	15,000,000	13,248,892.5	THE PROJECT IS REPORTEDLY ONGOING. A SUM OF 11,986,286 WAS PAID TO CONTRACTOR WHILE THERE IS
									OUTSTANDING BALANCE OF 2,107,784
28.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP2712 7475	FEDERAL MINISTRY OF POWER WORKS & HOUSING	RENOVATION OF FIELD OFFFICES IN KOGI, ABUJA, BAYELSA, BENUE, ENUGU, NASARAWA, LAGOS, OSUN, ZAMFARA, ABIA, EKITI, GOMBE AND	SN	etv	362,908,098	k f	
29.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP1587 1795	RURAL ELECTRIFICATI ON AGENCY	KWARA STATES COMPLETION OF ON GOING 15KVA INJECTION SUBSTATION AT OKO OLO'WO, ILORIN - KWARA STATE	TOPFAT GLOBAL LINKS LIMITED	122,782,904.9	150,000,000	120,462,825.	THE PROJECT WAS REPORTED AS COMPLETED. ENetSuD CONFIRMED ITS EXECUTION
30.	FEDERAL MINISTRY OF POWER WORKS AND HOUSING	ERGP1587 1877	RURAL ELECTRIFICATI ON AGENCY	COMPLETION OF 1 NO 15 MVA 33/11 KV TRANSFORMER AT HARMONY AREA, KULENDE, ILORIN	MUSRAFAKHA D NIGERIA LIMITED	232,947,259.1	236,250,000	220,107,311. 93	THE PROJECT WAS REPORTED AS COMPLETED











31.	FEDERAL	ERGP2712	FEDERAL ROAD	COMPLETION OF			41,839,988			
	MINISTRY OF	9819	MAINTENANCE	PHASE IV PLANNED						
	POWER WORKS &		AGENCY	WORK FERMA						
	HOUSING			STATE FIELD						
				OFFICE KWARA						
				STATE						
32.	FEDERAL	ERGP1212	COUNCIL FOR	ACQUISITION OF			25,081,359			
	MINISTRY OF	4603	THE	LAND, SECURING						
	POWER WORKS &		REGULATION	OF NECESSARY						
	HOUSING - HQTRS		OF	DOCUMENTS,						
			ENGINEERING	CONSTRUCTION OF						
			IN NIGERIA	PERIMETER						
			(COREN)	FENCING, 3						
				BEDROOM						
				BUNGALOW						
				BUILDING AT						
				COREN AREA						
				OFFICE ILORIN,						
				KWARA STATE		env				
		/ /	o /	WITH						
				CONSULTANCY						
				FEE.	الملمما		MALA	EA EAA	<u> </u>	
33.	FEDERAL	ERGP1210	LOWER BENUE	PROPERTY SURVEY	Habi		10,000,000			
	MINISTRY OF	0615	RBDA	OF THE						
	WATER			AUTHORITY'S						
	RESOURCES –	JOT		IRRIGATION						
	HQTRS	400		PROJECTS IN						
				KWARA AND KOGI						
				STATES						
34.	FEDERAL	ERGP1212		IMPROVEMENT OF	IBYETS	55,443,205.13		52,122,102.2		JECT WAS
	MINISTRY OF	2924		ROAD NETWORK	INTERNATION			4		EDLY 100%
	WATER		LOWER NIGER	WITHIN THE	AL LIMITED				EXE	CUTED
	RESOURCES –		RBDA	AUTHORITY'S			42,000,000			
	HQTRS			HEADQUARTERS,						











				ILORIN, KWARA					
				STATE					
35.				CONSTRUCTION OF	MUIB GROUP	121,280,802.8		15,056,794.8	THE PROJECT WAS
				FLOOD AND	OF	6		7	REPORTEDLY EXECUTED
				EROSION	COMPANIES				AND COMPLETED
				CONTROL WORKS	LTD				
				WITHIN THE					
				AUTHORITY					
36.	FEDERAL	ERGP1610	LOWER BENUE	COMPUTERISATIO	AISHRUK	18,944,100	20,000,000	17,996,894.9	THE PROJECT WAS
	MINISTRY OF	0679	RBDA	N OF RBDAS/	GLOBAL		, ,	9	REPORTEDLY EXECUTED
	WATER			PROVISION OF ICT	INVESTMENT				AND COMPLETED
	RESOURCES -			AND INTERNET	LTD				
	HQTRS			FACILITIES					
37.	FEDERAL	ERGP1612	LOWER BENUE	BUDGET			9,260,000		
	MINISTRY OF	3056	RBDA	PREPARATION,					
	WATER	2		COORDINATION &					
	RESOURCES –			PRODUCTION OF					
	HQTRS			BUDGET					
		, and a		REPORT/ANNUAL					
		(a/J/	0/	REPORTS AND					
				PRODUCTION OF					_
				NEWS LINES FOR	1000			IO IOO	ant
				THE AUTHORITY			MEIU		
38.	FEDERAL	ERGP1911	LOWER BENUE	CONSTRUCTION OF	M/W Global	63,673,265.0	30,000,000	61,989,601.5	THE PROJECT WAS
	MINISTRY OF	4335	RBDA	FLOOD AND	Services Limited			5	REPORTEDLY 100%
	WATER	VAT'		EROSION					COMPLETED WITH AN
	RESOURCES	4000		CONTROL WORKS					OUTSTANDING BALANCE
				IN AGRIC ESTATE,					OF 1,683,663.45.
				ILORIN, KWARA					
				STATE					ENetSuD ALSO
									CONFIRMED THAT THE
									PROJECT WAS EXECUTED
									AND SERVING THE
				L					COMMUNITY











39.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8010 2101	LOWER BENUE RBDA	BOREHORE AT AMASUN GRACE CENTRE TANKE, 55 BALOGUN FULANI, AJASEILPO ROAD ILORIN, OFFA GARAGE ILORIN, PRINTING ROAD IN ILORIN KWARA			67,500,000		
				STATE.					
40.	FEDERAL MINISTRY OF WATER RESOURCES – HQTRS	ERGP1612 3061	LOWER BENUE RBDA	PEWASH PROGRAMME IN ILE ZENI, BALOGUN ALANAMU, ILORIN WEST LGA, KWARA	DON GLOBAL CORPORATE DYNAMIC COMPANY LTD	9,822,992.60	5,000,000	9,239,448.49	THE PROJECT WAS REPORTEDLY COMPLETED
41.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8010 2103	LOWER NIGER RBDA	MOTORISED BOREHOLEAT ALAMU STREET, OPPOSITE ROYAL VALLEY ESTATE, GBAGBA AREA, SANGO, ILORIN SOUTH	TRUSTFIELD GLOBAL NETWORK LIMITED	4,975,000	13,500,000	4,975,000	THE PROJECT WAS REPORTEDLY EXECUTED 100%
42.		\let		MOTORISED BOREHOL AT GBAGBA PRIMARY SCHOOL, KULENDE AREA, SANGO, ILORIN SOUTH		4,975,000	10,000,000	4,975,000	THE PROJECT WAS REPORTEDLY EXECUTED 100%. ENetSuD ALSO CONFIRMED THAT IT WAS EXECUTED BUT IT IS NO MORE WORKING
43.	FEDERAL MINISTRY OF	ERGP8010 2112	LOWER BENUE RBDA	MOTORISED BOREHOLE WITH			4,500,000		











	RESOURCES			SIMEON OKEDI	TIROCESS	PROCESS		PROCESS	LNRBDA
	MINISTRY OF WATER	2117	RBDA	MOTORISED BOREHOLE AT 12C	PROCUREMEN T PROCESS	PROCUREM ENT		PROCURE MENT	PROCESS AS AT THE TIME OF WRITING FOI TO
48.	FEDERAL	ERGP8010	LOWER NIGER	PROVISION OF	UNDER	UNDER	4,500,000	UNDER	UNDER PROCUREMENT
	RESOURCES			STREET ILORIN SOUTH LGA					OUTSTANDING BALANCE OF 176,040
	MINISTRY OF WATER	2116	RBDA	BOREHOLE AT BALOGUN FULANI	NIGERIA LIMITED				REPORTEDLY EXECUTED 100% WITH AN
47.	FEDERAL	ERGP8010	LOWER NIGER	MOTORISED	FAYIGBEKE	3,520,800	4,500,000	3,344,760	THE PROJECT WAS
	WATER RESOURCES	Late		CODE OF CONDUCT BUREAU, ILORIN, KWARA STATE	SERVICES LID				AND SERVING THE COMMUNITY
	MINISTRY OF		RBDA	BOREHOLE AT	GLOBAL			BILL	REPORTEDLY EXECUTED
46.	FEDERAL		LOWER NIGER	CONSTRUCTION OF	YAQSMAN	5,545,850		4,025,000	THE PROJECT WAS
			\simeq	SOUTH LGA					
	RESOURCES	/ A		OFF OFFA ROAD GRAM ILORIN					
	WATER			PRINTING ROAD,					
	MINISTRY OF	2115	RBDA	CONTROL AT			, ,		EXECUTED
45.	FEDERAL	ERGP8010	LOWER BENUE	EROSION			30,000,000		COMMUNITY THE PROJECT WAS
									THAT IT WAS EXECUTED AND SERVING THE
				SOUTH LGA, KWARA STATE					ENetSuD CONFIRMED
				GRA, ILORIN					OF 1,056,240.
	RESOURCES			OFF OFFA ROAD					OUTSTANDING BALANCE
	MINISTRY OF WATER	2114	RBDA	BOREHOLE AT PRINTING ROAD,	NIGERIA LIMITED				REPORTEDLY EXECUTED 100% WITH AN
44.	FEDERAL MINISTRY OF	ERGP8010	LOWER NIGER	MOTORISED PODELIOLE AT	WUNCO	3,520,800	4,500,000	2,464,560	THE PROJECT WAS
				SANGO, ILORIN					
				ORILOWER GOD's GRACE STREET					
	RESOURCES			GENERATOR AT					
	WATER			PLASTIC AND					











			-	STREET, GRA ILORIN					
49.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8010 2138	LOWER NIGER RBDA	PROCUREMENT OF IRRIGATION PUMPS FOR IRRIGATION PROJECTS IN KWARA AND KOGI STATES	AUSTIN AND DUOLIN GLOBAL SERVICES LTD	17,734,500	20,000,000	0	
50.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2012 2923	LOWER NIGER RBDA	CHANNELIZATION AND FLOOD CONTROL WORK OF ABIMBOLA STREET TANKE ILORIN, ILORIN SOUTH LGA, KWARA STATE	MUDPHA INTERNATION AL COMPANY LIMITED	45,043,517.93	53,336,521	45,043,517.9	ENetSuD CONFIRMED THAT THE PROJECT WAS REPORTEDLY 100% EXECUTED.
51.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2012 3073	LOWER NIGER RBDA	FLOOD AND EROSION CONTROL ALONG OWA KAJOLA STREET, GAA AKANBI, ILORIN SOUTH LGA, KWARA STATE	DELKO INTERNATION AL NIGERIA LIMITED	37,895,450.99	40,000,000	37,552,647.3	WE CONFIRMED THAT THE PROJECT WAS 100% EXECUTED AND SERVING THE COMMUNITY
52.	FEDERAL MINISTRY OF WATER RESOURCES	let.	LOWER NIGER RBDA	CONSTRUCTION OF 1 NO MINI MOTORISED BOREHOLE AT JONATHAN OLANREWAJU STREET, ARAROMI AREA, AGBANIAKA, ILORIN SOUTH LGA, KWARA	CASAREX CONSTRUCTI ON LTD	3,520,800		3,344,760	THE PROJECT WAS REPORTED AS COMPLETED











53.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	REHABILITATION OF AWOLOLO ROAD WITH PROVISION OF CONCRETE LINED DRAIN, CROSS BOX CULVERTS EARTHWORKS WITH ASPHALT OVERLAY	ELEKU CONSTRUCTI ON LIMITED	133,441,802.9 7	150,000,000	0	THE AGENCY TERMINATED THE CONTRACT BECAUSE OF NON-PERFORMANCE AS THE CONTRACTOR DID NOT MOBILIZE TO THE SITE
54.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2012 5938	LOWER NIGER RBDA	AJIBESIN-ONIRU AIR FORCE CHENNELIZATION AND FLOOD CONTROL, OLOJE HOUSING ESTATE, ILORIN, KWARA STATE	MASH CONSTRUCTI ON COMPANY LIMITED	48,854,212.58	40,000,000	45,927,796.8	THE PROJECT WAS REPORTEDLY 100%
55.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2013 1504	LOWER NIGER RBDA	LAND CLEARING AT ILORIN AREA OFFICE	RHS RESOURCES LTD	36,587,460	40,000,000	34,758,087	THE PROJECT WAS EXECUTED IN ILORIN AREA OFFICE OF LNRBDA
56.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2612 2931	LOWER NIGER RBDA	CONSTRUCTION AND PROVISION OF RECREATIONAL FACILITIES IN THE AUTHORITY'S HEADQUARTERS, ILORIN, KWARA STATE	JACSUL NIGERIA LTD	24,375,168.3	15,680,000	24,358,529.6	THE PROJECT WAS EXECUTED IN THE HEADQUATERS OF LNRBDA
57.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2710 0745	LOWER NIGER RBDA	PROCUREMENT OF OFFICE FURNITURE AND FITTINGS FOR	BRAVEWORLD SAGES FETES LTD	30,223,042.5	31,150,225	30,223,042.5	THE PROJECT WAS EXECUTED IN THE OFFICE OF LNRBDA ILORIN HQRS











				HEADQUARTERS, AREA AND PROJECT OFFICES					
58.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2712 2856	LOWER NIGER RBDA	COMPLETION OF RENOVATION OF AUTHORITY'S SECRETARIAT BUILDING	GRADE CONCEPT BUILDER LIMITED	25,257,905.86		25,257,905.8	THE PROJECT WAS REPORTEDLY 100% EXECUTED
59.				REHABILITATION OF STREETLIGHTS WITHIN THE AUTHORITY'S HEADQUATERS, ILORIN	BARATHEON NIGERIA LIMITED	9,989,910	15,000,000	6,992,937	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 2,996,973
60.	FEDERAL			REHABILITATION OF RESIDENTIAL BUILDINGS/COLON Y IN THE AUTORITY'S HEADQUARTERS	AGOLFA NIGERIA LIMITED	50,322,517.25	/or	50,321,973.9	THE PROJECT WAS REPORTEDLY 70% EXECUTED WITH AN OUTSTANDING BALANCE OF 17,013,000
61.	MINISTRY OF WATER RESOURCES	ERGP2712 3063	LOWER NIGER RBDA	REHABILITATION OF BUILDINGS WITHIN THE AUTHORITY'S HEADQUARTERS	DON GLOBAL CORPORATE DYNAMIC COMPANY LIMITED	4,886,154.5	60,000,000	4,640,968.5	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
62.		Vet:	SUD)	REHABILITATION OF WAREHOUSES AND ELECTRICAL WORKS WITHIN THE HEADQUARTERS	DON-IROH NIGERIA LIMITED	4,895,988.73		4,894,824.38	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
63.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2712 3064	LOWER NIGER RBDA	REHABILITATION OF THE AUTHORITY'S CENTRAL STORE	SUNNILAR NIGERIA LIMITED	34,148,843.41	30,000,000	34,148,843.4	THE PROJECT WAS REPORTEDLY 100% EXECUTED











				AND WORKSHOP, ILORIN, ILORIN SOUTH LGA, KWARA STATE					
64.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2712 3065	LOWER NIGER RBDA	REHABILITATION OF THE AUTHORITY'S ENGINEERING COMPLEX, ILORIN,	T. SET ENGINEERING COMPANY NIGERIA LIMITED	33,832,145.24	46,200,000	33,761,378.0	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 70,767
				ILORIN SOUTH LGA, KWARA STATE					OF 70,707
65.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2712 3068	LOWER NIGER RBDA	CONSTRUCTION OF AUTHORITY'S LIBRARY COMPLEX	MUS GROUP OF COMPANIES LIMITED	41,326,497.24	50,000,000	41,326,497.2	THE PROJECT WAS REPORTEDLY 100% EXECUTED
66.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2810 0812	LOWER NIGER RBDA	PURCHASE OF EQUIPMENT FOR UNDERGROUND WATER PROVISION	WADHUHA NIGERIA LIMITED	97,777,178.15	120,000,000	97,777,178.1	THE PROJECT WAS REPORTEDLY 100% EXECUTED
67.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2810 4634	LOWER NIGER RBDA	PROVISION OF WATER PURIFICATION AND DISINFECTION TECHNOLOGIES IN VAROUS LOCATIONS IN	DELKO INTERNATION	61,303,735.61	70,000,000 INCLUDING MINI COMPACT TREATMEN T PLANT	57,146,972.5	THE PROJECT WAS REPORTEDLY 100%
				KWARA AND KOGI STATES			AND PURIFICATI ON TECHNOLO GY AT KOGI		
68.	FEDERAL MINISTRY OF	ERGP2811 4322	LOWER NIGER RBDA	REHABILITATION OF SOBI WATERWORKS	DELKO INTERNATION	472,294,888.0	149,327,539	466,194,655. 88	THE PROJECT WAS REPORTED AS 100% COMPLETED











	WATER RESOURCES				AL NIGERIA LTD				
69.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2812 0522	LOWER NIGER RBDA	PROVISION AND INSTALLATION OF 2 NUMBERS OF MINI COMPACT WATER TREATMENT OF	PROJECT WAS NOT AWARDED	0	5,000,000	0	PROJECT WAS NOT AWARDED
				PLANTS IN ILORIN SOUTH AND ASA LGAs, KWARA CENTRAL SENATORIAL DISTRICT.					
70.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2812 0910	LOWER NIGER RBDA	PROCUREMENT AND REHABILITATION OF PLANTS AND MACHINERY	MOFU POLO NIG LTD	42,018,303.81	40,000,000	41,602,281	THE PROJECT WAS REPORTEDLY EXECUTED IN THE HEADQUATERS OF LNRBDA
71.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2812 0957	LOWER NIGER RBDA	TRAINING, CAPACITY BUILDING AND EXTENSION SERVICE TO THE AUTHORITY'S WATER USERS AND OTHER STAKEHOLDERS IN THE AUTHORITY'S PROJECTS.		6,001,275	10,000,000 Ve o	4,201,275	THE PROJECT IS REPORTEDLY EXECUTED AND COMPLETED FOR THE AUTHORITY'S WATER USERS AND OTHER STAKEHOLDERS
72.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2812 2853	LOWER NIGER RBDA	CONSTRUCTION AND INSTALLATION OF MINI COMPACT WATER	LEOFLINCH NIGERIA LIMITED	66,013,876.74	90,000,000	39,902,031.5	THE PROJECT WAS REPORTEDLY 90% EXECUTED IN EJIBA AREA OFFICE OF LNRBDA, KOGI STATE. IT HAD AN











				TREATMENT PLANTS IN KWARA AND KOGI STATES					OUTSTANDING BALANCE OF 26,111,845.23
73.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2812 5892	LOWER NIGER RBDA	IMPROVEMENT OF AGBA WATER RETICULATION SYSTEM AND MAINTENANCE OF	DELKO INTERNATION AL NIGERIA LIMITED	33,978,080.64	38,000,000	22,013,505.8	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 11,964,574.84.
				THE DAM EMBARKMENT					WE ALSO CONFIRMED ITS EXECUTION.
74.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP3012 2831	LOWER NIGER RBDA	CONSULTANCY SERVICE FOR STUDY, DESIGN AND EIA FOR GUDUGBA IRRIGATION PROJECT, ILORIN SOUTH LGA, KWARA STATE	NOT AWARDED	NOT AWARDED	15,000,000	NOT AWARDED	NOT AWARDED
75.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP3012 5995	LOWER NIGER RBDA	CONSULTANCY SERVICE FOR ECONOMIC IMPACT ASSESSMENT OF AUTHORITY'S PROJECT AND PROGRAMMES	NETWORTH ENGINEERING LIMITED	8,111,250	12,000,000	8,111,250	THE PROJECT WAS REPORTEDLY 100% COMPLETED IN THE LNRBDA OFFICE
76.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP5100 602	LOWER NIGER RBDA	DEVELOPMENT OF INTEGRATED AGRICULTURAL SYSTEM USING THE SONGHAI MODEL IN KWARA AND KOGI STATES	TONDAVES AND CO. LIMITED	220,395,231	200,000,000	190,000,000	THE PROJECT WAS REPOTEDLY EXECUTED AND COMPLETED IN THE LNRBDA'S HEADAUATERS











,					<u>, </u>		1		
77.				CONSULTANCY	THAMAR	24,071250		24,071,250	THE PROJECT WAS
				FOR THE	ENGINEERING				REPORTEDLY EXECUTED
				SUPERVISION OF	LIMITED				AND COMPLETED IN THE
				SHONGAI MODEL					LNRBDA'S
									HEADQUARTERS
78.	FEDERAL	ERGP5100	LOWER NIGER	CONSTRUCTION/RE	TAS GLOBAL	37,410,826.69	25,000,000	37,410,826.6	THE PROJECT WAS
	MINISTRY OF	632	RBDA	HABILITATION OF	CONCEPT			9	REPORTEDLY
	WATER			ACCESS ROADS TO	VENTURES				COMPLETED IN THE
	RESOURCES			IRRIGATION					AUTHORITY GARDEN AND
				PROJECTS IN					ALSO TO MOSHE GADA
				KWARA AND KOGI					DAM IN KAIAMA/BARUTEN
				STATES					
79.	FEDERAL	ERGP5125	LOWER NIGER	PURCHASE OF	AGOLFA	42,525,000	45,000,000	42,525,000	THE PROJECT WAS
	MINISTRY OF	962	RBDA	OPERATIONAL/PRO	NIGERIA				REPORTEDLY 100%
	WATER			JECT VEHICLES	LIMITED				EXECUTED WITH IN THE
	RESOURCES								OFFICE OF THE AGENCY
80.	FEDERAL	ERGP5125	LOWER NIGER	PURCHASE OF	AFRIBASED	29,908,704	30,000,000	28,413,268.8	THE PROJECT WAS
	MINISTRY OF	998	RBDA	TRACTORS WITH	PROJECTS				REPORTEDLY 100%
	WATER			COMPLETE	LIMITED				EXECUTED WITH AN
	RESOURCES	/ ! /\		IMPLEMENTS FOR					OUTSTANDING BALANCE
				ILORIN AREA					OF 1,495,435.2
				OFFICE, IN KWARA	1000		1/0 0	100	
				STATE			MEIO		4114
81.	FEDERAL	ERGP8122	LOWER NIGER	GRADUATE YOUTH	MAGIC	10,229,100	12,720,320	10,229,100	THE PROJECT WAS
	MINISTRY OF	930	RBDA	EMPOWERMENT	TOUCH				REPORTEDLY 100%
	WATER	MAT		SCHEME	BUSINESS				EXECUTED
	RESOURCES	466			SOLUTIONS				
					LTD				
82.	FEDERAL		LOWER NIGER	REHABILITATION			40 MILLION		
	MINISTRY OF		RBDA	OF EXISTING			WAS		
	WATER			BOREHOLE AT ITA			BUDGETED		THE PROJECTS WERE
	RESOURCES			GOMA, ILORIN	AL-MUJEEB		INCLUDING	1,381,715	REPORTEDLY EXECUTED
83.			LOWER NIGER	REHABILITATION	INVESTMENT	1,454,500	OTHER		100%.
			RBDA	OF BOREHOLE AT	LIMITED		LOCATIONS		
				CENTRAL MOSQUE					











				ALAGBON OKE ADINI, ILORIN				CONFIRME ONE AT ALA	ER, ENetSuD ED THAT THE AGBO IN OKE S NOT DONE
84.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT MOTHERLESS BABIES HOME, PIPELINE ROAD,	MASE CONTRACTOR S LIMITED	3,520,800	2,464,560	ENetSuD CON THAT THE PI	FIRMED ROJECT WAS LY EXECUTED G THE
85.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	ILORIN SOUTH LGA CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT SCHOOL OF PRELIMINARY STUDIES, FUFU, ILORIN SOUTH LGA	FAB CONFIDENTIA L LIMITED	3,520,800	3,520,800	THE PROJECT REPORTEDLY	T WAS Y EXECUTED
86.	FEDERAL MINISTRY OF EDUCATION - HQTRS	ERGP3010 7614	NATIONAL LIBRARY OF NIGERIA	FENCING OF ACQUIRED LAND IN KWARA STATE	o IV nabl	10,000,000		ent	
87.	FEDERAL MINISTRY OF SCIENCE AND TECHNOLOGY	2019ZIP99 7	NBRRI SUD	ASPHALTING OF ABDULSALAM SANRAB PETROL STATION ROAD, TANKE, ILORIN SOUTH, KWARA STATE.		138,000,000		THAT THE P EECUTED A	CONFIRMED PROJECT WAS AND SERVING MMUNITY
88.	FEDERAL MINISTRY OF SCIENCE AND TECHNOLOGY	ERGP8010 1176	NBRRI - LAGOS			60,270,000			











ILORIN WEST LGA

	MINISTRY	CODE	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT	AMOUNT	AMOUNT		
		NO	11021(01			SUM		RELEASED		
							IN 2019			
1.	FEDERAL MINISTRY	ERGP6	NIGERIAN	REHABILITATION			10,000,000			
	OF INFORMATION &	108574	TOURISM	OF CULTURAL AND						
	CULTURE – HQTRS		DEVELOPMENT	TOURISM SITE,						
			CORPORATION	KWARA STATE.						
2.	MINISTRY OF	ERGP2	MINISTRY OF	E-LEARNING			14,250,000			
	COMMUNICATION	9123933	COMMUNICATION	CAPACITY						
	TECHNOLOGY		TECHNOLOGY	BUILDING FOR						
	HQTRS		HQTRS	SELECTED						
				TEACHERS IN						
				ILORIN, KWARA						
				STATE						
3.	FEDERAL MINISTRY	ERGP8	FEDERAL	CONSTRUCTION			50,000,000			
	OF AGRICULTURE	0100232	MINISTRY OF	AND INSTALLATION						
	AND RURAL		• AGRICULTURE	OF SOLAR						
	DEVELOPMENT		AND RURAL	BOREHOLE IN						
	HQTRS		DEVELOPMENT	BABAKEKERE	nahle	De	/elo	n n a	ant l	
			HQTRS	KUNTU, OLUGBON	IGNIC		CIU	01116		
				COMMUNITY,						
		ED CD0	NI CERLA CECRER	ILORIN.			100 000 000			
4.	FEDERAL MINISTRY	ERGP8	NIGERIA STORED	CONSTRUCTION			100,000,000			
	OF AGRICULTURE	0100519	PRODUCTS	AND INSTALLATION						
	AND RURAL		RESEARCH,	OF SOLAR WATER						
	DEVELOPMENT		ILORIN	BOREHOLE FOR						
	HQTRS			GEREWU						
				COMMUNITY OF						
				LLORINKWARA						
	EFDEDAL MINICTON	FDCD1	EEDEDAI	STATE DEHABILITATION			22 012 240			
5.	FEDERAL MINISTRY OF	ERGP1 102372	FEDERAL MINISTRY OF	REHABILITATION AND UPGRADING			23,012,340			
	Ur	1023/2	MIMISIKI OF	AND UI GRADING	1					











	TRANSPORTATION - HQTRS		TRANSPORTATIO N – HQTRS	OF TERMINAL BUILDING AT ILORIN AIRPORT (PHASE 2 - 1).					
6.	FEDERAL MINISTRY OF TRANSPORTATION - HQTRS	ERGP3 1102672	FEDERAL MINISTRY OF TRANSPORTATIO N - HQTRS	CONSTRUCTION OF RETAIL SHOPS FOR CONCESSIONAIRES AT AKURE, BENIN, IBADAN AND			207,863,070		
7.	FEDERAL MINISTRY OF TRANSPORTATION - HQTRS	ERGP3 1123220	FEDERAL MINISTRY OF TRANSPORTATIO N – HQTRS	ILORIN AIRPORTS CONSTRUCTION OF GAT CARGO BUILDING AND OFFICES, ILORIN AND BENIN			129,056,723		
8.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP1 5871794	NREA	SUPPLY AND INSTALLATION OF OUTDOOR CIRCUIT BREAKERS AT APA LARA INJECTION SUBSTATION IN KWARA STATE	TLMB CONSTRUCTI ON LIMITED	82,767,181.63	100,000,000	50,828,841.4	THE PROJECT WAS REPORTED AS COMPLETED. ENetSuD CONFIRMED ITS EXECUTION
9.	FEDERAL MINISTRY OF POWER WORKS & HOUSING - HQTRS	ERGP1 0129953	FEDERAL ROAD MAINTENANCE AGENCY	OPERATION, MAINTENANCE AND REPAIR (OMR) OF STREET LIGHTING INSTALLATIONS ALONG INT'L AIRPORT ROAD, ILORIN KWARA STATE.			20,515,995		
10.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8 0102088	LOWER NIGER RBDA	CONSTRUCTION OF NNPC / AYILARA MOSQUE ROAD, PHASE II ASADAM	DECENCY ASSOCIATED LTD	143,405,338.34	150,000,000	0	THE CONTRACT WAS TERMINATED BY THE AGENCY FOR NON- PERFORMANCE AS THE











				HOUSING ESTATE, OFF ASADAM ROAD, ILORIN, KWARA STATE					CONTRACTOR DID NOT MOBILIZE TO SITE
11.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8 0102134	LOWER NIGER RBDA	MOTORISED BOREHOLE WITH PLASTIC TANK AND GENERATOR AT BALOGUN ALANAMU COMPOUND ILORIN WEST, KWARA STATE	NOT AWARDED	NOT AWARDED	5,000,000	NOT AWARDED	NOT AWARDED
12.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 0122919	LOWER NIGER RBDA	CHANNELIZATION AND FLOOD CONTROL WORK AT KORO ILE ALE ILEKU OFF POPO GIWA ILORIN, ILORIN WEST LGA, KWARA STATE	ELDOV TRANSNATION AL SERVICES LIMITED	47,653,037.25	51,732,824	47,653,037.2	THE PROJECTS WAS REPORTEDLY 100% EXECUTED
13.	FEDERAL MINISTRY OF WATER RESOURCES	0122927	LOWER NIGER RBDA	CHANNELIZATION AND FLOOD CONTROL WORK AT ISALE AROWASI OFF ITA KUDIMA STREET ILORIN, ILORIN WEST LGA, KWARA STATE	BAL ENGINEERING LTD	53,114,962.22	51,234,652	50,589,071.4	THE PROJECT WAS EXECUTED 100%. THROUGH ENetSuD's ADVOCACY, THE CONTRACTOR RETURNED TO SITE TO CONSTRUCT DRAINAGE THAT WAS NOT IN THE PROJECT SPECIFICATION, AND RELAID THE ASPHALT THEREAFTER











14.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MOTORISED BOREHOLE AT ILE ELETU, OJU-EKUN STREET, ILORIN WEST LGA, KWARA	FLEXY KLIN NIGERIA LTD	4,975,000		3,487,500	THE PROJECT WAS REPORTED AS COMPLETED
15.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MOTORISED BOREHOLE AT AGBOJI ELEYINLA AJIKOBI WARD, ILORIN WEST LGA, KWARA	CLIVEDEN INTEGRATED BUSINESS LTD	4,975,000		3,487,500	THE PROJECT WAS REPORTED AS COMPLETED
16.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MOTORISED BOREHOLE AT ALPHA OLOMIKEWU PADEOLA, OKELELE AREA, ILORIN WEST LGA, KWARA STATE	SAROLAK CONSTRUCTI ON LTD	4,975,000		3,487,500	THE PROJECT WAS REPORTED AS COMPLETED
17.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 0123071	LOWER NIGER RBDA	CHANNELISATION AND ROAD REHABILITATION AT ASA DAM ESTATE BEHIND NNPC MEGA STATION ILORIN, KWARA STATE	MICHAEL JACOBS CONSULTING LIMITED	64,427,018.78	57,145,624	55,424,377.5	THE PROJECT WAS REPORTEDLY 100% EXECUTED AT ALH. KOLAWOLE MUDASHIRU STREET, BEHIND NNPC MEGA STATION, ASADAM, ILORIN
18.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8115193	LOWER NIGER RBDA	PROVISION AND INSTALLATION OF 2 NUMBERS OF MINI COMPACT WATER TREATMENT OF	PROSAN ENGINEERING LIMTIED	77,132,419.48	200,000,000 INCLUDIN G THAT OF ILORIN EAST	11,569,862.9	THE PROJECT WAS REPORTEDLY 15% EXECUTED WITH AN OUTSTANDING BALANCE OF 65,562,556.56











				PLANTS IN ILORIN					
				WEST LGA, KWARA STATE.					
19.	FEDERAL MINISTRY	ERGP2	LOWER NIGER	FLOOD AND	FIK	245,979,888.15	500,000,000	36,896,983.2	THE PROJECT HAS BEEN
	OF WATER	8120378	RBDA	EROSION CONTROL	CONTRACTIN			2	STOPPED WITH A LOT OF
	RESOURCES			AND ASPHALT	G AND				MISUNDERSTANDING
				OVERLAY OF ITA	ENGINEERING				AMONG STAKEHOLDERS.
				ELEPA-OSIN-	LIMITED				THE OUTSTANDING
				LADUBA ROAD IN					BALANCE IS 209,082,904.93
				ILORIN WEST/ASA					
• • •				LGA.			1.70.112.000		
20.	FEDERAL MINISTRY		LOWER NIGER	PROVISION AND	WATERLINE	78,236,424.88	158,112,000	11,735,463.7	
			RBDA	INSTALLATION OF	ENGINEERING		WAS	3	REPORTEDLY 15%
				MINI COMPACT	NIGERIA		BUDGETED		EXECUTED WITH AN
		38		WATER	LIMITED		TOGETHE		OUTSTANDING BALANCE
				TREATMENT PLANT			R WITH		OF 66,500,961.15
				AT OSIN			THAT OF		
				COMMUNITY,		-2 T AVAV	OTTE IN		
		/ /		WARRAH/OSIN/EGB			ASA LGA		
				EJILA WARD, ILORIN WEST					
21	FEDERAL MINISTRY	FRCP2	LOWER NIGER	CONSTRUCTION OF	ELDOV	92,144,781.80	92 000 000	43,821,717.2	THE PROJECTS WERE
41.	OF WATER	8120570	RBDA	3KM	TRANSNATION		72,000,000	7	REPORTEDLY 100%
	RESOURCES	0120370	KDD/1	RETICULATION IN	AL SERVICES		(TOTAL		EXECUTED WITH AN
	TES O CITOLIS			EACH OF THE 16	LIMITED		APPROPRI		OUTSTANDING BALANCE
				LGAS OF KWARA			ATION IS		OF 39,108,586.35
		$\mathbf{e}_{\mathbf{u}}$		STATE			136,000,000		
							AS AT 2019)		
22.				REHABILITATION			40		
				OF EXISTING			MILLION		
	FEDERAL MINISTRY			BOREHOLE IN	CIGEOTECH		WAS		THE PROJECTS WERE
	OF WATER		LOWER NIGER	ALAKA COMPOUND,	ENGINEERING	4,226,875	BUDGETED	4,015,531.25	REPORTEDLY 100%
	RESOURCES		RBDA	OKELERU STREET,	LIMITED		WITH		COMPLETED WITH AN
				AJIKOBI WARD			OTHER		OUTSTANDING BALANCE











23.		REHABILITATION OF EXISTING BOREHOLE AT ODE BALOGUN ALANAMU, ILORIN			LOCATION S	
24. FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT DOLA STAR STREET, CHECKPOINT AREA, OFF AIRPORT ROAD, ILORIN WEST	J.K. OBIELODAN NIGERIA LIMITED	3,520,800	3,344,760	THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY, THOUGH THEY COMPLAIN OF PROBLEM DURING THE DRY SEASON. IT HAS AN OUTSTANDING BALANCE OF 176,040
25. FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT LAO OKE-ODE COMMUNITY, AIRPORT ROAD, ILORIN WEST	NIGERIA	3,520,800		THE PROJECT WAS REPORTEDLY COMPLETED WITH AN OUTSTANDING BALANCE OF THE CONTRACT SUM
26. FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT IREWUMI COMMUNITY ALONG MEDINAT AREA, ABAYAWO, ILORIN WEST	HADBUQ DISBABIM INVESTMENT LIMITED	3,520,800	2,464,560	THE PROJECT WAS COMPLETED AND SERVING THE COMMUNITY. IT HAS AN OUTSTANDING BALANCE OF 1,056,250
27. FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK ON 6M STANCHION AT AKOREDE	MABTOS GLOBAL CONCEPTS LIMITED	4,975,000	4,726,250	THE PROJECT WAS REPORTEDLY 100% COMPLETED











28.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	COMMUNITY, EGBEJILA ROAD, AIRPORT ROAD, ILORIN WEST CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK ON	MISSING	4,975,000		4,726,250	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE
			6M STANCHION AT ODE ADANA AREA, ILORIN WEST LGA					OF 248,750
29.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK ON 6M STANCHION AT AGBAJI ELEYINLA AJIKOBO WARD, ILORIN WEST LGA	RSA GLOBAL INVESTMENT LTD	4,975,000	760 F	3,726,250	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 1,248,750
30.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK ON 6M STANCHION AT AGBAJI ELEYINLA AJIKOBO WARD, ILORIN WEST LGA	FLEXY KLIN NIGERIA LIMITED	4,975,000	/elo	3,726,250	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 1,248,750
31.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK AT ALFANLA COMPOUND, OKEKERE AREA, ILORIN WEST	BISLAW ENGINEERING LIMITED	4,975,000		4,726,250	THE PROJECT WAS REPORTEDLY EXECUTED AND SERVING THE COMMUNITY











32.	FEDERAL MINISTRY	LOWER NIGER	CONSTRUCTION OF	CATHNEL	76,053,174.23	92,000,000	71,935,515.5	THE PROJECT WAS
	OF WATER	RBDA	3 KM	SERVICES LTD	(INCLUDING		1	REPORTEDLY EXECUTED
	RESOURCES		RETICULATION AT		THE		(INCLUDIN	
			ASADAM TO		RETICULATI		G THE	
			ALIARA TEMIDIRE		ON AT		RETICULA	
			TO BABAODE IN		BARUTEN)		TION AT	
			ILORIN WEST LGA		,		BARUTEN)	
33.	FEDERAL MINISTRY	LOWER NIGER	CONSTRUCTION OF	RASIMTOH	4,975,000		4,726,250	THE PROJECT WAS
	OF WATER	RBDA	MOTORIZED	NIGERIA				REPORTEDLY `100%
	RESOURCES		BOREHOLE WITH	LIMITED				COMPLETED WITH AN
			PLASTIC TANK ON					OUTSTANDING BALANCE
			6M STANCHION AT					OF 248,750
			KEKE COMPOUND,					
			ALORE, ILORIN					
			WEST					
34.	FEDERAL MINISTRY	LOWER NIGER	CONSTRUCTION OF	SALAT	4,975,000		0	THE PROJECT WAS
	OF WATER	RBDA	MOTORIZED	NIGERIA				REPORTEDLY 100%
	RESOURCES		BOREHOLE WITH	LIMITED				COMPLETED WITH AN
			PLASTIC TANK ON					OUTSTANDING BALANCE
		s a / N a /	6M STANCHION AT					OF THE CONTRACT SUM
			IMMAM AGBAJI					
			STREET,					
			TECHNICAL ROAD,					
			OLOJE, ILORIN					
			WEST					
35.	FEDERAL MINISTRY	ERGP8 NIGER DELTA	1NO. HANDPUMP			1,500,000		
	OF WATER	0102176 RBDA	BOREHOLE AT					
	RESOURCES		ALAWUYE					
			COMPOUND					
			ITAMARUN AJIKOBI					
			WARD, ILORIN					
			WEST LGA, KWARA					
			STATE					











36.	FEDERAL MINISTRY	ERGP2	FEDERAL	CONSTRUCTION OF		20,000,000		
	OF ENVIRONMENT	0125787	MINISTRY OF	FLOOD CONTROL				
	HEADQUARTERS		ENVIRONMENT HEADQUARTERS	WORKS AT AMAO				
			HEADQUARTERS	FARM, ILORIN WEST LGA, KWARA				
				STATE				
37.	AGRIC		MAIN MINISTRY	PROVISION OF		200,000,000		
	none	2019		SOLAR STREET		200,000,000		
		ZIP1		LIGHT IN ILORIN				
		06		WEST, SOUTH, AND				
				CENTRAL				
38.	ENVIRONMENT	2019ZI	MAIN MINISTRY	EROSION CONTROL		100,000,000		
		P382		AT BARAKAT				
				COMMUNITY				
				SECONDARY				
		2		SCHOOL ROAD,				
				UBANDAWAKI				
				WARD KWARA				
				SENATORIAL				
		201077	0/	DISTRICT		100 000 000		
39.	ENVIRONMENT	2019ZI	MAIN MINISTRY	EROSION CONTROL		100,000,000		
		P383		DRAINAGE AT	nable Dev	/elo	nmant	
				ABATA OLODUKU			AIIIAIIC	
				ABATA OLODUKU				
				AREA, AJIKOBI/ OLOJE WARD				
40.	SCIEN	2019ZI	NBRRI	FLOODING AND		100,000,000		
40.	CE &	P980	IIDIKKI	EROSION CONTROL		100,000,000		
	TECH	1 700		AT ANSARUL ISLAM				
				AREA KWARA				
				SENATORIAL				
				DISTRICT				
41.	SCIENCE & TECH	2019ZI	NBRRI	CONSTRUCTION OF		200,000,000		
		P981		CONCRETE				











				DRAINAGE AND EROSION CONTROL WITH ASPHALT ROAD IN KAMALDEEN ADABIYAH, MADDINA ROAD,						
				ALONG TECHNICAL COLLEGE ABAYAMO, ILORIN, KWARA CENTRAL						
42.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8 0102102	LOWER NIGER RIVER BASIN	BOREHOLE AT OKE-EBO PAKATA ILORIN,			4,500,000			
43.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8130808	LOWER NIGER RBDA	CONSTRUCTION OF 1 NOS MOTORISED BOREHOLES AT PROFESSOR PHILIP OYEDEJI STREET, IREWOLEDE, ILORIN	NICKPEACE LIMITED AWARDED 19/11/2019	6,537,500	6,500,000	6,210,625	REPORTI COMPLETI OUTSTANDI	CT HAS BEEN EDLY 100% ED WITH AN NG BALANCE 26,875
44.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8131658	LOWER NIGER RBDA	CONSTRUCTION OF 1 NOS MOTORISED BOREHOLES AT FAS CLOSE, BEHIND ZENITH BANK, OFF UNITY ROAD, ILORIN	LIMITED	6,537,500	6,500,000	6,210,625	REPORTI	CT HAS BEEN EDLY 100% CUTED
45.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF 3KM RETICULATION AT GWANARA WATERWORKS IN BARUTEN LGA	CATHNEL SERVICES LTD	PART OF ILORIN WEST RETICULATI ON	PART OF ILORIN WEST RETICULA TION	PART OF ILORIN WEST RETICULA TION		JECT WAS LY EXECUTED











46.	FEDERAL MINISTRY OF POWER WORKS	ERGP1 2131139	FEDERAL MINISTRY OF	DUALIZATIONOF MICHAEL IMODU			367,569,090		
	AND HOUSING	2131139	POWER WORK	GANMO/AFON					
	AND HOUSING		AND HOUSING	JUNCTION ROAD					
			IN ID HOUSING	ILORIN, KWARA					
				STATE					
47.	ENVIRONMENT	2019ZI	MAIN MINISTRY	CONSTRUCTION OF			100,000,000		
		P384		KILANKO – ITA			, ,		
				AISHA – ALAGBEDE					
				(BEHIND MICHEAL					
				IMODU ROAD)					
				KWARA					
				SENATORIAL					
				DISTRICT					
48.	ENVIRONMENT	2019ZI	MAIN MINISTRY	CONSTRUCTION OF			100,000,000		0788219717
		P381		AFON- ABAYAWO-					
				SAPATI ROAD					
				KWARA					
				SENATORIAL					
		/	.0/	DISTRICT					
49.	FEDERAL MINISTRY	ERGP8	NBRRI - LAGOS	ROADS AND DRAINS			60,270,000		
	OF SCIENCE AND	0101176		IN ILORIN, KWARA	22/2/1/		100	1000	
	TECHNOLOGY			STATE			(GIU		
50.	FEDERAL MINISTRY	ERGP1	NATIONAL RURAL	SUPPLY AND	TLMB	82,767,181.63	100,000,000	50,828,841.4	THE PROJECT WAS
	OF POWER AND	5871794	ELECTRIFICATIO	INSTALLATION OF	CONSTRUCTI			2	REPORTED AS
	HOUSING		N AGENCY (NREA)	OUTDOOR CIRCUIT	ON LIMITED				COMPLETED. ENetSuD
		66		BREAKERS AT APA					CONFIRMED ITS
				LARA INJECTION					EXECUTION
				SUBSTATION IN					
				KWARA STATE					
51.	· ·-		NREA	INSTALLATION OF	ASSRAL	37,514,400.00	50,000,000	37,514,400.0	39 NOS OF
	OF POWER WORKS	ERGP		SOLAR	GLOBAL			0	STREETLIGHTS WERE
	& HOUSING	158721		STREETLIGHT IN	CONCEPT				REPORTED AS
		41		ALORE AREA,	LIMITED				COMPLETED











				ILORIN WEST,					
70		ED CD4	NIDEA	KWARA STATE			45 250 000		
52.		ERGP1	NREA	SUPPLY AND	-	-	47,250,000	-	-
	OF POWER WORKS	5871866		INSTALLATION OF					
	AND HOUSING			TRANSFORMERS IN					
				ILORIN WEST,					
				KWARA STATE					
53.		ERGP1	NREA	SUPPLY AND	ABOUS	37,104,100.00	40,000,000	37,104,100.0	29 STREETLIGHTS WERE
	OF POWER WORKS	5872095		INSTALLATION OF	GLOBAL			0	REPORTED AS
	AND HOUSING			SOLAR STREET	SOLUTION				COMPLETED
				LIGHTS AT IN	LIMITED				
				ILORIN WEST LGA,					
				KWARA STATE					
54.	FEDERAL MINISTRY	ERGP8	UPPER NIGER	1NO. MOTORISED	NOT	NOT	4,500,000	NOT	NOT AWARDED
	OF WATER	0102355	RBDA	BOREHOLE AT	AWARDED	AWARDED		AWARDED	
	RESOURCES			MATINS OMOTAYA					
				STREET, ILORIN.					
				KWARA STATE.		A THE A			
55.	FEDERAL MINISTRY	ERGP3	MAIN MINISTRY	COMPLETION OF	5) 1 (1 (2)		485,041,489		
	OF TRANSPORT	1123246		CONTROL TOWER					
				AT ILORIN					
		10		AIRPORT	2221		100		
56.	FEDERAL MINISTRY	ERGP1	NSPRI	PROCUREMENT OF	JAYJAY	21,193,385.10	24,000,000	24,000,000	THE PROJECT WAS
	OF AGRICULTURE	0125366		500 X 33 KVA	BADMUS				REPORTEDLY EXECUTED
				TRANSFORMER	INVESTMENT				IN THE NSPRI
				AND	LIMITED				HEADQUATERS
				ELECTRIFICATION					
				OF ROAD					
				NETWORK AT					
				HEADQUARTERS					
57.	FEDERAL MINISTRY	ERGP2	NSPRI	CONTROL OF	TAURUS	18,350,000	20,350,000	20,350,000	THE PROJECT WAS
	OF AGGRICULTURE	7125292		EROSION AND	ENGINEERING				REPORTEDLY EXECUTED
	AND RURAL			LANDSCAPING IN	CONSULT				100% IN THE NSPRI
	DEVELOPMENT			THE	LIMITED				HEADQUATERS
				HEADQUARTERS					











58.	FEDERAL MINISTRY OF AGGRICULTURE AND RURAL DEVELOPMENT	ERGP2 7125464	NSPRI	REHABILITATION AND EXTENSION OF ADMINISTRATIVE BUILDING IN NSPRI HEADQUATERS ILORIN	SAMEMA INVESTMENT LIMITED	33,800,228.5	40,490,000	40,490,000	THE PROJECT WAS REPORTEDLY EXECUTED 100% IN THE NSPRI HEADQUATERS
59.	FEDERAL MINISTRY OF AGGRICULTURE AND RURAL DEVELOPMENT	ERGP8 0100517	NSPRI	SUPPLY OF POSTHARVEST PROCESSING MACHINERIES FOR IMPROVED TECHNOLOGIES DEVELOPMENT OF ENGINEERING COMPLEX AT NSPRI HEADQUARTERS	GLOBAL LEGEND INTEGRATED CONCEPT LTD	147,255,857.7	150,000,000	150,000,000	THE PROJECT WAS REPORTEDLY 100% EXECUTED IN THE NSPRI HEADQUARTERS
60.	FEDERAL MINISTRY OF AGGRICULTURE AND RURAL DEVELOPMENT	ERGP3 0125339	NSPRI	ESTABLISHMENT OF FOOD PROCESSING LABORATORIES IN THE NSPRI HEADQUARTERS ILORIN	ADVICK NIGERIA LIMITED	13,751,098	15,000,000	15,000,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED IN THE NSPRI HEADQUARTERS
61.	FEDERAL MINISTRY OF AGGRICULTURE AND RURAL DEVELOPMENT	ERGP8 0100519	NSPRI SUD	CONSTRUCTION AND INSTALLATION OF SOLAR WATER BOREHOLE FOR GEREWU COMMUNITY, ILORIN WEST	HAYBRAVO INTERNATION AL LIMITED	36,407680	100,000,000	100,000,000	THE PROJECTS WERE EXECUTED AND SERVING THE COMMUNITY
62.				CONSTRUCTION AND INSTALLATION OF SOLAR WATER BOREHOLE FOR GBAGBA					











		COMMUNITY,	
		ILORIN WEST	
63.			
03.		CONSTRUCTION	
		AND INSTALLATION OF SOLAR WATER	
		OF SOLAR WATER	
		BOREHOLE FOR	
		OGUNDELE	
		COMMUNITY,	
		ILORIN WEST	
64.		CONSTRUCTION	
		AND INSTALLATION	
		OF SOLAR WATER	
		BOREHOLE FOR	
		WARA	
		COMMUNITY,	
		ILORIN WEST	
65.		CONSTRUCTION	
		AND INSTALLATION OF SOLAR WATER	
		OF SOLAR WATER	
		BOREHOLE FOR	
		OSIN COMMUNITY,	
		ILORIN WEST	
66.		CONSTRUCTION	
		AND INSTALLATION	
		OF SOLAR WATER	
	ENetSuD	BOREHOLE FOR ITA	
		ALAMU	
		COMMUNITY,	
		ILORIN WEST	
67.		CONSTRUCTION	
		AND INSTALLATION	
		OF SOLAR WATER	
		BOREHOLE FOR	
		EGBEJILA	
			_











			COMMUNITY, ILORIN WEST					
68. FEDERAL MINISTRY	ERGP3	NSPRI	PROVISION AND	LEEDEX AND	19,980,500	20,200,170	20,200,170	THE PROJECT WAS
OF AGRICULTURE	0125333		REPAIR OF	COMPANY				REPORTEDLY 100%
AND RURAL			RESEARCH	NIGERIA				EXECUTED IN THE NSPRI
DEVELOPMENT			EQUIPMENT IN	LIMITED				HEADQUATERS
			HEADQUARTERS					













ILORIN EAST LGA

	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	REMARK
1.	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	ERGP2 9123930	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	CONSTRUCTION AND EQUIPPING OF E- LEARNING CENTRE AT YAGAMU KWARA POLYTHECHNIC ROAD BY UNILORIN TEACHING HOSPITAL, ILORIN EAST LGA, KWARA STATE			19,000,000		ENetSuD COULD NOT FIND THE PROJECT IN THE COMMUNITY
2.	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	ERGP2 9123933	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	E-LEARNING CAPACITY BUILDING FOR SELECTED TEACHERS IN ILORIN, KWARA STATE	s Ne	tw	14,250,000	c fo	
3.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP1 2129728	FEDERAL ROAD MAINTENANCE AGENCY	SPECIAL REPAIRS OF OKEOYI - OLOORU JUNCTION (NORTH LINK) IN KWARA STATE.	nable	Dev	46,412,373	omei	
4.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8 0102103	LOWER BENUE RBDA	MOTORISED BOREHOLES AT 1. GAA FULANI OKE OSE 2. BEHIND FORMER ILORIN EAST ADMINISTRATIVE OFFICE					ENetSuD COULD NOT FIND THE PROJECTS IN THE COMMUNITIES











5.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 0122921	LOWER NIGER RBDA	PROVISION OF DRAINAGE WORKS AND CHANNELIZATION WITHIN OKE-ANDI PHASE II, ILORIN EAST LGA, KWARA STATE	IBYETS INTERNATION AL LIMITED	79,876,382.78	80,542,001	79,876,382.78	ENetSuD VISITED THE SITE AND CONFIRMED THAT THE PROJECT WAS EXECUTED 100% WITH FULL PAYMENT
6.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8115193	LOWER NIGER RBDA	PROVISION AND INSTALLATION OF 2 NUMBERS OF MINI COMPACT WATER TREATMENT OF PLANTS IN ILORIN EAST LGA, KWARA STATE.	WATERLINE ENGINEERING NIGERIA LIMITED	76,118,221.44	200 MILLION WAS BUDGETED INCLUDIN G ILORIN WEST	11,417,733.22	THE PROJECT WAS REPORTEDLY 15% EXECUTED WITH AN OUTSTANDING BALANCE OF 64,700,488.22
7.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8120709	LOWER NIGER RBDA	CONSTRUCTION OF DOUBLE CELL 1000 mm X 1000 mm BOX CULVERT AT ENTRANCE OF ROAD AT OKE OYI IRRIGATION PROJECT	MIACHAEL JACOBS CONSULTING LIMITED	12,085,240	40,000,000	546,712.64	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 11,538,527.36
8.				REHABILITATION OF OKE-OYI IRRIGATION PROJECT	VID-LIC VENTURES	47,077,808.40	GIO	2,465,642.82	THE PROJECT WAS REPORTEDLY 100% EXECUTED
9.		Vet		AWARD OF CONTRACT FOR THE MAINTENANCE OF ABATI WEIR	MICHAEL JACOBS CONSULTING LIMITED	12,148,579.80		578,503.80	THE PROJECT WAS REPORTEDLY 100% WITH AN OUTSTANDING BALANCE OF 11,570,076
10.				DESILTING OF OKE- OYI WEIR PHASE I AND PHASE III, KWARA STATE	MCWELL RESOURCES LIMITED	35,704,593.75		15,000,000	THE PROJECT WAS 100% EXECUTED WITH AN OUTSTANDING











							1		
									BALANCE OF 20,704,593.75
11.	FEDERAL	ERGP2	LOWER NIGER	MAINTENANCE OF	ARIF	19,648,192.20	15,000,000	9,500,000	THE PROJECT WAS
	MINISTRY OF	8120963	RBDA	DAMS & IRRIGATION	INVESTMENT	17,010,172.20	12,000,000	7,000,000	REPORTEDLY 100%
	WATER	0120700	NDD11	INFRASTRUCTURE IN	NIGERIA				EXECUTED
	RESOURCES			KWARA AND KOGI	LIMITED				
	TLES O CITOLES			STATES					
12.	FEDERAL		LOWER NIGER	CONSTRUCTION OF	SALAT	4,975,000		0	THE PROJECTS WAS
	MINISTRY OF		RBDA	MOTORIZED	NIGERIA				REPORTEDLY 100%
	WATER			BOREHOLE WITH	LIMITED				EXECUTED WITH AN
	RESOURCES			PLASTIC TANK AT					OUTSTANDING
				SOBI BARRACKS,					BALANCE OF THE
				ILORIN EAST LGA					CONTRACT SUM
13.	FEDERAL		LOWER NIGER	PROVISION AND					THE PROJECT WAS
	MINISTRY OF		RBDA	INSTALLATION OF					REPORTEDLY
	WATER			MINI COMPACT					EECUTED
	RESOURCES			WATER TREATMENT					
				PLANT AT ALEGBE		MARKA			
				COMPOUND, ILORIN					
		\ a /	\o_/	EAST					
14.	FEDERAL		LOWER NIGER	PROVISION AND					THE PROJECT WAS
	MINISTRY OF		RBDA	INSTALLATION OF	WATERLINE			3 100 O I	REPORTEDLY
	WATER			MINI COMPACT	ENGINEERING	FCA	CIUI		EECUTED
	RESOURCES			WATER TREATMENT	NIGERIA LTD	76,118,221		72,417,733.22	
				PLANT AT EGBEDA					
		$\mathbf{M} \mathbf{\Delta} 1$		COMPOUND, ILORIN					
		16		EAST	_				
15.	FEDERAL		LOWER NIGER	PROVISION AND					THE PROJECT WAS
	MINISTRY OF		RBDA	INSTALLATION OF					REPORTEDLY
	WATER			MINI COMPACT					EECUTED
	RESOURCES			WATER TREATMENT					
				PLANT AT LOSSA					
				COMPOUND, ILORIN					
				EAST					











16.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	PROVISION AND INSTALLATION OF MINI COMPACT WATER TREATMENT PLANT AT IPATA ELERAN COMPOUND, ILORIN EAST			THE PROJECT WAS REPORTEDLY EECUTED
17.	FEDERAL		LOWER NIGER	PROVISION AND			THE PROJECT WAS
	MINISTRY OF WATER RESOURCES		RBDA	INSTALLATION OF MINI COMPACT WATER TREATMENT PLANT AT ABOROPA COMPOUND, ILORIN EAST			REPORTEDLY EECUTED
18.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	PROVISION AND INSTALLATION OF MINI COMPACT WATER TREATMENT			THE PROJECT WAS REPORTEDLY EECUTED
				PLANT AT BRIKIA COMPOUND, OKE-OYI ALALUBOSA WARD, ILORIN EAST			
19.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP8 0102174		MOTORISED BOREHOLE WITH GENERATOR AND PLASTIC TANK AT KAKA ABDULLAHI ORISUBERE ROAD BY NASFAT OYUN ILORIN	TAURUS NIGERIA LIMITED	13,500,000	ENetSuD TRACKED THE PROJECT AND CONFIRMED THAT IT WAS EXECUTED IN THE COMMUNITY.
20.	FEDERAL MINISTRY OF AGRIC	2019ZI P105	MAIN MINISTRY	EAST, KWARA STATE CONSTRUCTION OF DRAINAGE AND EROSION CONTROL IN ITA ELEPA OJA GBORO IN KWARA STATE		100,000,000	THE PROJECT HAS BEEN ABANDONED BY THE MINISTRY












21.	FEDERAL	ERGP8	NBRRI – LAGOS	ROADS AND DRAINS IN	60,270,000	
	MINISTRY OF	0101176		ILORIN, KWARA STATE		
	SCIENCE AND					
	TECHNOLOGY					













ASA LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTO R	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	REMARK
1.	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	ERGP2 9123933	MINISTRY OF COMMUNICATION TECHNOLOGY HQTRS	E-LEARNING CAPACITY BUILDING FOR SELECTED TEACHERS IN ILORIN, KWARA STATE			14,250,000		
2.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP3 0132353	AGRICULTURAL RESEARCH AND MANAGEMENT INSTITUTE (ARMTI) - ILORIN	FINISHING OF CASSAVA DEMONTRATION PROJECT IN ASA LGA, KWARA STATE		18,000,000	5,027,300		THE PROJECT WAS EXECUTED IN OGBONDOROKO. HOWEVER, ARMTI SAID THERE WAS NO RELEASE FOR IT IN THE 2019 BUDGET AND THUS IT WAS NOT COMPLETED
3.	FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT HQTRS	ERGP8 0100346	NATIONAL CENTRE FOR AGRICULTURAL MECHANISATION- ILORIN	CONSTRUCTION OF 6 BLOCK OF CLASSS ROOM IN BALLAH COMMUNITY AREA OF KWARA STATE			50,000,000		THE PROJECT WAS NOT EXECUTED AS THERE WAS NO RELEASE OF FUND FOR IT
4.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP1 2131039	FEDERAL MINISTRY OF POWER WORKS & HOUSING	REHABILITATION OF ODO-OBA- TAKIE-GAMBARI- OTTE-OYO STATE BORDER ALONG IBADAN-OYO-			285,887,070		











S. FEDERAL STORPE WORKS SERGE		T			OGBOMOSHO-						
S. FEDERAL ERGP7 FEDERAL ROAD FEDERAL ROAD FEDERAL ROAD FEDERAL ROAD FEDERAL ROAD SPUR TO RESAAPA-OKO ROAD OVO STATE FIX LORIN FEDERAL ROAD SPUR TO RESAAPA-OKO ROAD OVO STATE FIX ERGOURCES S120378 RBDA											
F. 29 IN OVO STATE C/NO-6116											
S. FEDERAL ERGP7 FEDERAL ROAD NAINTENANCE HOUSING HO					`						
S. FEDERAL MINISTRY OF POWER WORKS & HOUSING 135023 MAINTENANCE AGENCY 136023 MAINTENANCE AGENCY 10,000 10,0											
MINISTRY OF POWER WORKS & HOUSING 6. FEDERAL MINISTRY OF WATER RESOURCES 7. FEDERAL MINISTRY OF WATER RESOURCES 8. FEDERAL MINISTRY OF RBDA 8. FEDERAL MINISTRY OF RBDA MINISTRY OF RBDA MAINTENANCE AGENCY AGENCY OF IBADAN — ILORIN FEDERAL ROAD SPIRTO RESOURCES FIN CONTRACT IN CONTRACTING G AND CONTRACT IN G AND CONTRACT IN G AND ASPHALT OVERLAY OF ITTA ELEPA-OSIN-LADUBA ROAD IN ILORIN WEST/ASA LGA. LGA. POWER WORKS & HOUSING AND INSTALLATION OF 2 NUMBERS OF MINISTRY OF PLANTS IN ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATIORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA MINISTRY OF RBDA CONTRACTING CONTRACTING AND ASTACLE AND AND WATER PARTNERSHIL THAT OF HATOF HATO		EEDEDAI	EDCD7	EEDEDAL DOAD				22 (25 000			
POWER WORKS & HOUSING AGENCY ILORIN FEDERAL ROAD SPUR TO IRESAAPA-OKO ROAD, OYO STATE FLOOD AND ASPIRALT OVERLAY OF ITA ELEPA-OSION LADIDA ROAD IN II.ORIN WEST/ASSA LGA. 7. FEDERAL MINISTRY OF WATER RESOURCES THE PROJECT HAS BEEN STOPPED WITH A LOT OF MISUNDERSTANDING AMONG STAKEHOLIDERS. THE OUTSTANDING BALANCE IS 209,082,904.93 LOWER NIGER RBDA THE PROJECT HAS BEEN STOPPED WITH A LOT OF MISUNDERSTANDING AMONG STAKEHOLIDERS. THE OUTSTANDING BALANCE IS 209,082,904.93 LOWER NIGER RBDA TEREATMENT OF MINISTRY OF WATER RESOURCES THE PROJECT WAS REPORTEDILY IS'9 REPORTEDILY IS'9 BALANCE OF 63,805,306.69 THE PROJECT WAS REPORTEDILY IS'9 REPORTEDILY IS'9 BALANCE OF 63,805,306.69 THE PROJECT WAS REPORTEDILY 1509 BALANCE OF 63,805,306.69 THE PROJECT WAS REPORTEDILY 100%	5.							23,025,000			
HOUSING			135023								
RESAPA-OKO ROAD, OVO STATE FLOOD AND FROSION SOUTH				AGENCY							
6. FEDERAL MINISTRY OF WATER RESOURCES 8 120378 RBDA 6. FEDERAL MINISTRY OF WATER RESOURCES 8 120378 RBDA 8 120078 RBDA 8		HOUSING									
6. FEDERAL MINISTRY OF WATER RESOURCES RESOURCES LOWER NIGER RDDA REDA RESOURCES RESOURCES RESOURCES RESOURCES REGP2 LOWER NIGER RDDA REGP3 LOWER NIGER RDDA REGP3 RESOURCES REGP2 RDDA REGP3 LOWER NIGER RDDA REGP3 RESOURCES REGP3 REGP3 LOWER NIGER RDDA REGP3 RESOURCES REGP3 RESOURCES REGP3 REGR3 REGP3 REGR3 REGP3 REGP3 REGR3 R											
MINISTRY OF WATER RESOURCES RESO					,						
RESOURCES CONTROL AND ASPHALT OVERLAY OF ITA ELEPA-OSIN-LADUBA ROAD IN ILORIN WEST/ASA LGA. CENTRAL MINISTRY OF REDERAL MOTORIZED GLOBAL 4,975,000 3,726,250 THE PROJECT WAS REPORTEDLY 100%	6.						245,979,888.1	500,000,000	36,896,983.22		
RESOURCES ASPHALT OVERLAY OF TTA ELEPA-OSIN- LADUBA ROAD IN II.ORIN WEST/ASA L.GA. 7. FEDERAL MINISTRY OF WATER RESOURCES BUDGETED WATER RESOURCES BUDGETED WITH THAT OF PLANTS IN II.ORIN SOUTH AND ASA LGAs, KWARA CENTRAL SENATORIAL SENATORIAL DISTRICT. BENGINEERIN G LIMITED FEDERAL MINISTRY OF AMONG STAKEHOLDERS. THE OUTSTANDING BALANCE IS 209,082,904.93 THE PROJECT WAS REPORTEDLY 15% EXECUTED AT OTTE OJA WITH THAT OF II.ORIN SOUTH BINTAYAH 4,975,000 3,726,250 THE PROJECT WAS REPORTEDLY 100%			8120378	RBDA			5				
OVERLAY OF ITA ELEPA-OSIN- LADUBA ROAD IN ILORIN WEST/ASA L.GA. 7. FEDERAL MINISTRY OF WATER RESOURCES WATER RESOURCES WEIGHT TREATMENT OF PLANTS IN ILORIN SOUTH AND ASA L.GAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA 8. FEDERAL MINISTRY OF RBDA WEIGHT THAT OF LOWER NIGER RBDA OVERLAY OF ITA ELEPA-OSIN- LADUBA ROAD IN ILORIN SOUTH AND AND INSTALLATION OF PLANTS IN ILORIN SOUTH AND ASA L.GAS, KWARA CENTRAL SENATORIAL DISTRICT. BINTAYAH 4,975,000 3.726,250 THE POJECT WAS REPORTEDLY 15% EXECUTED AT OTTE OJA WITH WITH WITH WITH SOUTH AND ASA L.GAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL L. MINISTRY OF RBDA OVERLAY OF ITA ELEPA-OSIN- LADUBA ROAD IN ILORIN SOUTH AND AND WATER PARTNERSHI P LIMITED WAS BUDGETED WITH WITH WITH WITH SOUTH											
ELEPA-OSIN- LADUBA ROAD IN ILORIN WEST/ASA LGA. 7. FEDERAL MINISTRY OF WATER RESOURCES RESOURCES RESOURCES RESOURCES REDA LOWER NIGER RESOURCES		RESOURCES									
The project was reportedly 15% executed at other partial reported by the project was reportedly 15% executed at other partial reported by 15% executed at ot			7			G LIMITED					
7. FEDERAL MINISTRY OF S120522 RBDA INSTALLATION OF AVATER RESOURCES RESOURCES REDA INSTALLATION OF PLANTS IN ILORIN SOUTH AND ASA LGAs, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA ILORIN SOUTH SDA CONSTRUCTION OF RBDA MOTORIZED STATE OF STATE					ELEPA-OSIN-					BALANCE IS 2	209,082,904.93
THE PROJECT WAS REPORTEDLY 15% EXECUTED AT OTTE OJA WITH THAT OF ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF BURNISTRY OF WATER RBDA FEDERAL MINISTRY OF WATER RESOURCES BUDGETED WITH THAT OF ILORIN SOUTH SOUTH SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. B. FEDERAL MINISTRY OF RBDA FEDERAL MINISTRY OF RBDA FEDERAL MINISTRY OF RBDA FEDERAL MINISTRY OF RBDA FEDERAL GOVERNIGER RBDA FEDERAL MINISTRY OF RBDA FEDERAL GOVERNIGER RBDA FEDERAL GOVERNIGER RBDA FEDERAL GOVERNIGER RBDA FEDERAL GOVERNIGER RBDA FEDERAL GLOBAL FERDA FEDERAL GLOBAL FERDA FEDERAL GLOBAL FERDA FEDERAL GLOBAL FERDA FEDERAL GLOBAL					LADUBA ROAD IN						
7. FEDERAL MINISTRY OF WATER RESOURCES RBDA RBDA INSTALLATION OF 2 NUMBERS OF WATER RESOURCES RESOURCES RBDA RESOURCES RESOURCES RBDA RESOURCES RBDA RESOURCES RE					ILORIN WEST/ASA						
MINISTRY OF WATER RESOURCES MINISTRY OF WATER RESOURCES MINICOMPACT WATER TREATMENT OF PLANTS IN ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA INSTALLATION OF 2 NUMBERS OF PARTNERSHI P LIMITED WAS BUDGETED WITH THAT OF ILORIN SOUTH SOUTH AND OUTSTANDING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH AN OUTSTANDING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH AN OUTSTANDING BALANCE OF 63,805,306.69 A SPECIAL SENATORIAL DISTRICT. B. FEDERAL MINISTRY OF GOIST OF BINTAYAH GLOBAL A SPECIAL GLOBAL STREET GLOBAL A SPECIAL GLOBAL STREET GLOBAL A SPECIAL GLOBAL STREET GLOBAL A SPECIAL STREET GLOBAL STREET GLOBAL BUDGETED WITH WITH AN OUTSTANDING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH AN OUTSTANDING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH AN OUTSTANDING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT OTTE OJA WITH THAT OF ILORING BALANCE OF 63,805,306.69 EXECUTED AT O			/	\o_/	LGA.						
WATER RESOURCES PARTNERSHI P LIMITED WITH WITH AN OUTSTANDING	7.	FEDERAL	ERGP2	LOWER NIGER		LAND AND	75,065,066.69	158,112,000	11,259,760	THE PROJI	ECT WAS
RESOURCES MINI COMPACT WATER TREATMENT OF PLANTS IN ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA MINISTRY OF MIN		MINISTRY OF	8120522	RBDA	INSTALLATION OF	WATER		WAS	212122	REPORTE	DLY 15%
WATER TREATMENT OF PLANTS IN ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF MINISTRY OF MINISTRY OF BALANCE OF 63,805,306.69		WATER			2 NUMBERS OF	PARTNERSHI		BUDGETED		EXECUTED A	Γ OTTE OJA
TREATMENT OF PLANTS IN ILORIN SOUTH SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL LOWER NIGER RBDA CONSTRUCTION OF MOTORIZED GLOBAL ILORIN SOUTH SO		RESOURCES			MINI COMPACT	P LIMITED		WITH		WITH AN OUT	ISTANDING
PLANTS IN ILORIN SOUTH AND ASA LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF LOWER NIGER RBDA RBDA RDA RDA RDA RECTION OF BINTAYAH 4,975,000 3,726,250 THE PROJECT WAS REPORTEDLY 100%					WATER			THAT OF		BALANCE OF	63,805,306.69
8. FEDERAL LOWER NIGER REDA CONSTRUCTION OF BINTAYAH MINISTRY OF RBDA MOTORIZED GLOBAL SOUTH SOU					TREATMENT OF			ILORIN			
LGAS, KWARA CENTRAL SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA LOWER NIGER RBDA CENTRAL SENATORIAL DISTRICT. BINTAYAH 4,975,000 3,726,250 THE PROJECT WAS REPORTEDLY 100%			160		PLANTS IN ILORIN			SOUTH			
8. FEDERAL HOMER NIGER RBDA CONSTRUCTION OF BINTAYAH GLOBAL SEPORTEDLY 100%					SOUTH AND ASA						
SENATORIAL DISTRICT. 8. FEDERAL MINISTRY OF RBDA CONSTRUCTION OF BINTAYAH GLOBAL GLOBAL GLOBAL 3,726,250 THE PROJECT WAS REPORTEDLY 100%					LGAs, KWARA						
8. FEDERAL HOMER NIGER CONSTRUCTION OF BINTAYAH 4,975,000 THE PROJECT WAS REPORTEDLY 100%					CENTRAL						
8. FEDERAL LOWER NIGER CONSTRUCTION OF BINTAYAH 4,975,000 3,726,250 THE PROJECT WAS MINISTRY OF RBDA MOTORIZED GLOBAL REPORTEDLY 100%					SENATORIAL						
MINISTRY OF RBDA MOTORIZED GLOBAL REPORTEDLY 100%					DISTRICT.						
	8.	FEDERAL		LOWER NIGER	CONSTRUCTION OF	BINTAYAH	4,975,000		3,726,250	THE PROJI	ECT WAS
BOREHOLE WITH RESOURCES COMPLETED WITH AN		MINISTRY OF		RBDA	MOTORIZED	GLOBAL				REPORTED	DLY 100%
					BOREHOLE WITH	RESOURCES				COMPLETEI	D WITH AN











9.	FEDERAL		LOWER NIGER	ASA LGA CONSTRUCTION OF	TUGAN-	3,520,800		3,344,760	THE PROJECT WAS
9.	MINISTRY OF WATER RESOURCES		RBDA	MINI MOTORIZED BOREHOLE AT NIGERIA PRISON SERVICE MEDIUM	KASWA NIGERIA LIMITED	3,320,600		3,344,700	EXECUTED AND SERVING THE COMMUNITY.
				SECURITY PRISON, MANDALA, ASA LGA					
10.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA						
11.	SGF	2019ZI P1314	BCDA	CONSTRUCTION OF BOREHOLES IN ASA LG, KWARA STATE		04-	20,000,000		
12.	SGF	2019ZI P1315	BCDA	INSTALLATION OF SOLAR STREETLIGHT IN ASA LGA, KWARA STATE	o i d nabl	e D	20,000,000	o m	ent
13.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP2 8131662	LOWER NIGER RBDA	CONSTRUCTION OF 1 NO MOTORISED BOREHOLES AT APATA COMMUNITY, BEHIND NIGERIA YOUTH CAMP EIYENKORIN	AYODELE INTERBIZ GLOBAL LIMITED	6,953,800	7,000,000	0	THE PROJECT WAS REPORTEDLY COMPLETED WITH AN OUTSTANDING BALANCE OF THE CONTRACT SUM
14.	FEDERAL MINISTRY OF POWER WORKS AND HOUSING	ERGP1 2130954	MAIN MINISTRY	CONSTRUCTION OF AFON-ABOTO-OYO STATE BOUNDARY			285,887,070		THE PROJECT WAS STOPPED AT A VILLAGE CALLED OLODO MEJI AS AT THE TIME OF OUR VISIT











					1			
FEDERAL	ERGP3	ARMTI	TRAINING OF			2,189,100		THE PROJECT WAS
MINISTRY OF	0132329		YOUTHS IN					REPORTED AS EXECUTED
AGRIC AND			AGRICBUSINESS					
RURAL			DEVELOPMENT					
DEVELOPMENT			PROJECTS IN					
			SELECTED					
			COMMUNITIES IN					
			KWARA STATE NC					
			GEO POLITICAL					
			ZONE.					
FEDERAL	ERGP8	ARMTI	BUILDING THE	GALAXY	100,000,000	30,000,000	7,500,000	THE PROJECT WAS SAID BY
MINISTRY OF	0100328		CAPACITY OF	ROYAL				THE AGENCY TO BE
AGRIC AND			YOUTH AND	EXCLUSIVE				CONDUCTED IN KOGI
RURAL			WOMEN IN	SERVICE				STATE ONLY DUE TO THE
DEVELOPMENT			AGRICULTURE	LIMITED				AMOUNT RELEASED
	9		AND PRODUCTION					
	2		OF FOOD IN					
			KWARA AND KOGI					
			STATES			$\Lambda V A = 0$		
FEDERAL	ERGP8	NSPRI	SUPPLIES AND	HAVAGE	47,500,000	50,000,000	50,000,000	THE PROJECT WAS
MINISTRY OF	0100518		UPGRADING OF	ENGINEERIN				EXECUTED AND
AGRICULTURE			AGRICULTURAL	G SERVICES			-	COMPLETED IN BALLAH
AND RURAL			EQUIPMENT FOR	LIMITED				COMMUNITY SCHOOL, ASA
DEVELOPMENT	1		BALLAH					LGA
			COMMUNITY					
			SCHOOL					
_	FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND RURAL	MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND RURAL O132329 0132329 ERGP8 0100328	MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND RURAL NSPRI 0100518	MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND ROBOTOR OF AGRICULTURE AND RURAL DEVELOPMENT MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT AGRICULTURE AND RURAL DEVELOPMENT MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT BUILDING THE CAPACITY OF YOUTH AND WOMEN IN AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES SUPPLIES AND UPGRADING OF AGRICULTURAL EQUIPMENT FOR BALLAH COMMUNITY	MINISTRY OF AGRIC AND RURAL DEVELOPMENT BELECTED COMMUNITIES IN KWARA STATE NC GEO POLITICAL ZONE. FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT MINISTRY OF AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURE AGRICULTURAL EQUIPMENT FOR BALLAH COMMUNITY	MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES NSPRI SUPPLIES AND UPGRADING OF AGRICULTURAL EQUIPMENT FOR BAILLAH COMMUNITY AGRICULTURAL ENGINEERIN G SERVICE LIMITED 47,500,000	MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRIC LOPMENT FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND ROBAL AND RURAL DEVELOPMENT FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND PRODUCTION OF FOOD IN KWARA AND KOGI STATES FEDERAL MINISTRY OF AGRICULTURE AND ROBAL AGRICULTURAL EQUIPMENT FOR BALLAH COMMUNITY	MINISTRY OF AGRIC AND RURAL DEVELOPMENT DEVELOPMENT











BARUTEN LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED	AMOUNT RELEASED	Status
1.	FEDERAL MINISTRY OF WATER	ERGP80102101	LOWER BENUE RBDA	PROVISION OF BOREHOLE AT ILASHA, GWANARA TOWN,		SUM	67,500,000	KELEASED	
	RESOURCES			OKUTA TOWN, MAGIRO, CHIKANDA (IN BARUTEN LGA)					
2.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP28122825	LOWER NIGER RBDA	CONSTRUCTION OF DAM AND IRRIGATION INFRASTRUCTURE IN OKUTA IRRIGATION PROJECT, OKUTA, BARUTEN LGA	MICHAEL JACOBS CONSULTING LIMITED	312,140,337.21	130,000,000	118,750,000	THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
3.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP5100609	LOWER NIGER RBDA	COMPLETION OF GURE IRRIGATION PROJECT IN BARUTEN LGA, KWARA STATE	KYE BUILDERS AND INVESTMENT LIMITED	154,118,580	50,000,000	44,000,000	THE PROJECT WAS 98% COMPLETED WITH AN OUTSTANDING BALANCE OF 110,118,580
4.	SGF	ERGP22125918	BCDA	CONSTRUCTION OF GARRI PROCESSING PLANT WITH SOLAR POWERED BOREHOLE WITH OVERHEAD TANK IN KENU, BARUTEN LGA, KWARA STATE.			13,000,536		WE CONFIRMED THAT THE PROJECT WAS EXECUTED
5.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE AT BWEN ARE, GWANARA	BALISHA CONCEPTS LIMITED	7,175,800		3,587,900	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 10,763,700











				DISTRICT, BARUTEN LGA, KWARA NORTH					
6.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE AT CHIKANDA BY DSS OFFICE, BARUTEN LGA, KWARA NORTH	FUSE ENGINEERING LIMITED	7,175,800		3,587,900	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 10,763,700
7.	SGF	ERGP28123831	BCDA	CONSTRUCTION OF SOLAR POWERED BOREHOLE WITH OVEHEAD TANK IN YAMBWON, BARATEN LGA, KWARA STATE.			16,199,875		
8.	FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT	ERGP80100329	ARMTI	CAPACITY BUILDING PROGRAMME FOR WOMEN IN CASSAVA VALUE CHAIN IN KWARA NORTH SENATORIAL DISTRICT, KWARA STATE.	KCDONEWELL CONSULTING LIMITED	74,000,000	50,000,000	20,000,000	THE PROJECT WAS REPORT TO BE EXECUTED BY THE AGENCY
9.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80101641	MAIN MINISTRY	REHABILITATION OF WATER SUPPLY FACILITIES IN NORTH COMMUNITIES OF BERUTEN, KAIMA, MORO, EDU, AND PATIGI BY CONSTRUCTION OF BOREHOLES, OVERHEAD TANKS AND RETICULATION			25,000,000		











KAIAMA LGA

	MINISTRY	CODE	AGENCY	PROJECT	CONTRACTOR	CONTRACT	AMOUNT	AMOUNT	REMARK
		NO		NAME		SUM	BUDGETED	RELEASED	
							IN 2019		
1.		ERGP80	LOWER	BOREHOLE IN			67,500,000		ENetSuD CONFIRMED THAT THE
	MINISTRY OF	102101	BENUE	BETAKUA (IN					PROJECT WAS EXECUTED BUT IT IS
	WATER		RBDA	KAIAMA LGA),					NOT WORKING AND THE GENERATOR
	RESOURCES								WAS NOT ALSO PROVIDED
2.		ERGP12	FEDERAL	CONSTRUCTIO			326,728,080		THE PROJECT HAS BEEN ABANDONED
	MINISTRY OF	130832	MINISTRY	N OF KAIAMA-					
	POWER		OF	KISHI ROAD					
	WORKS &		POWER	(61.85KM) IN					
	HOUSING -		WORKS &	KWARA STATE					
	HQTRS		HOUSING						
3.	FEDERAL	ERGP51	LOWER	CONSTRUCTIO	NETWORTH	438,862,161.15	130,000,000	184,579,324.17	THE PROJECT WAS REPORTEDLY 40%
	MINISTRY OF	00607	NIGER	N OF DAM AND	ENGINEERING			AYA O 1 A	COMPLETED WITH AN OUTSTANDING
	WATER		RBDA	IRRIGATION	LIMITED				BALANCE OF 254,282,836.98.
	RESOURCES			INFRASTRUCT					
				URE IN MOSHE	· L -				ENetSuD TRACKED AND CONFIRMED
				GADA			eDe		THAT THE PROJECT HAS BEEN
				IRRIGATION					ABANDONED, BUT THE CONTRACTOR
				PROJECT,					PROMISED TO RESUME SOON
				KAIAMA,					
				KWARA STATE					
4.	FEDERAL		LOWER	CONSTRUCTIO	FUSE	7,175,800		3,587,900	THE PROJECT WAS REPORTEDLY
	MINISTRY OF		NIGER	N OF	ENGINEERING				100% EXECUTED WITH AN
	WATER		RBDA	INDUSTRIAL	LIMITED				OUTSTANDING BALANCE OF 3,587,900.
	RESOURCES			BOREHOLE AT					
				MOW / NEW					ENetSuD CONFIRMED THAT THE
				BUSSA GARAGE					PROJECT WAS EXECUTED AND
				AREA, KAIAMA					SERVING THE COMMUNITY











			LGA, KWARA NORTH				
5. FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTIO N OF INDUSTRIAL BOREHOLE AT KEMANJI MARKET AREA, KAIAMA	FUSE ENGINEERING LIMITED	7,175,800	3,587,900	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 3,587,900. ENetSuD CONFIRMED THAT THE BOREHOLE WAS CONSTRUCTED BUT IT IS NOT SUPPLYING WATER
6. FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMEN T	ERGP80 100329	ARMTI	CAPACITY BUILDING PROGRAMME FOR WOMEN IN CASSAVA VALUE CHAIN IN KWARA NORTH SENATORIAL DISTRICT, KWARA STATE.	Elite	SN	50,000,000	kfor
7. FEDERAL MINISTRY OF POWER WORKS AND HOUSING	ERGP12 131268	MAIN MINISTRY	NEW BUSSA - KAIMA ROAD IN NIGER AND KWARA STATES	usta	inabl	637,000,000	pment
8. FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101641	MAIN MINISTRY	REHABILITATI ON OF WATER SUPPLY FACILITIES IN NORTH COMMUNITIES OF BERUTEN,			25,000,000	
			KAIMA, MORO, EDU, AND				












		PATIGI BY			
		CONSTRUCTIO			
		N OF			
		BOREHOLES,			
		OVERHEAD			
		TANKS AND			
		RETICULATION			
9. FEDERAL	ERGP12	RECONSTRUCT		122,523,030	
MINISTRY OF	130819	ION OF			
POWER		KAIAMA -			
WORKS AND		WAWA ROAD			
HOUSING					













EDU LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	REMARK
1.	FEDERAL	ERGP80	LOWER	BOREHOLE AT			67,500,000		
	MINISTRY	102101	BENUE	BELLE COMMUNITY,			, ,		
	OF WATER		RBDA	NEAR HON IBRAHIM					
	RESOURCES			TSARAGI,					
				BOKUN/ZAMBUFU,					
				NEAR MOHAMMED					
				MANKO, NEAR					
				IBRAHIM IDOWU (IN					
				EDU LGA),					
2.	FEDERAL		LOWER	CONSTRUCTION OF	MELDON	1,423,800		711,900	THE PROJECT WAS
	MINISTRY		NIGER RBDA	HANDPUMP	NIGERIA LTD				REPORTED EXECUTED AND
	OF WATER			BOREHOLE AT	ITAC	NIAT			SERVING THE COMMUNITY
	RESOURCES		/ L	BOKUNGI ZAMBUFU,					
			/\\.	EDU LGA, KWARA					
3.	FEDERAL		LOWER						
	MINISTRY		NIGER RBDA	SIII	stains		01/0		oost
	OF WATER				staina	pie L	eve		ient
	RESOURCES								
4.	FEDERAL	ERGP28	LOWER	PROVISION OF MINI	NOT AWARDED	NOT AWARDED	48,000,000	NOT	NOT AWARDED
	MINISTRY	125983	NIGER RBDA	WATER TREATMENT				AWARDED	
	OF WATER			PLANT AT NYSC					
	RESOURCES			ORIENTATION					
				CAMP, YIKPATA,					
				EDU LGA, KWARA					
				STATE					
5.	FEDERAL		LOWER	CONSTRUCTION OF	ASSRAL GLOBAL	4,790,235		4,311,211.47	THE PROJECT WAS
	MINISTRY		NIGER RBDA	MOTORISED	CONCEPT LTD				REPORTED AS COMPLETED
	OF WATER			BOREHOLE WITH					
	RESOURCES			GENERATOR AND					











6.	FEDERAL MINISTRY OF WATER	ERGP80 102174	NIGER DELTA RBDA	PLASTIC TANKS ON 6M STANCHION IN EDU LGA, KWARA STATE MOTORISED BOREHOLE WITH GENERATOR AND			13,500,000			
	RESOURCES			PLASTIC TANK AT: 1. EGBAN-PLAY GROUND, LIKPATA VILLAGE, EDU LGA 2. SULAIMAN NDAKPOTO ROAD OPPOSITE ETSU ILIYASU SECONDARY SCHOOL TSARAGI, EDU LGA						
7.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP27 119776	LOWER NIGER RBDA	CONSTRUCTION OF LAFIAGI WATER WORKS (NEW)	IBYETS INTERNATIONAL LIMITED	39,014,783.93	7,773,549	31,241,235.49	THE PROJECT REPORTED TO COMPLETED OUTSTANDING FOR THE TOTAL TO THE TOTAL TO THE TOTAL TO THE TOTAL THE TOT	O BE 95% WITH AN BALANCE OF EVER, THE KS IS NOT
8.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP27 119781	LOWER NIGER RBDA	CONSTRUCTION OF TSARAGI WATER WORKS (NEW)	ELDOV TRANSNATIONA L SERVICES LIMITED	38,097,635.4	38,097,636	35,310,003.54	THE PROJECT WAREPORTED TO BE COMPLETION WE OUTSTANDING B 2,787,631	AS E 100% ITH AN
9.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP27 119786	LOWER NIGER RBDA	CONSTRUCTION OF TSONGA WATER WORKS (NEW)	MOFU POLO NIG. LTD	38,097,635.4	19,049,000	19,048,817.7	THE PROJECT WAREPORTED TO BE COMPLETED WITH OUTSTANDING BE 19,048,817.7	E 100% ΓΗ AN











SHONGA AREA OFFICE, IN KWARA STATE 11. FEDERAL ERGP80 MINISTRY OF WATER RESOURCES 12. WATER RESOURCES 12. WATER RESOURCES 13. WATER RESOURCES 14. BRBDA CONSTRUCTION OF KWARA STATE. 15. WATER RESOURCES 16. BRBDA CONSTRUCTION OF KWARA STATE. 16. BRBDA CONSTRUCTION OF KWARA STATE. 18. WATER RESOURCES 19. BRBDA CONSTRUCTION OF KWARA STATE. 19. BRBDA CONSTRUCTION OF KWARA STATE. 19. BRBDA CONSTRUCTION OF KWARA STATE. 10. BRBDA CONSTRUCTION OF KWARA STATE. 11. BRBDA CONSTRUCTION OF KWARA STATE. 12. WATER RESOURCES 19. BRBDA CONSTRUCTION OF KWARA STATE. 19. BRBDA CONSTRUCTION OF KWARA STATE. 10. BRBDA CONSTRUCTION OF KWARA STATE. 11. BRBDA CONSTRUCTION OF KWARA STATE. 12. BRBDA CONSTRUCTION OF KWARA STATE. 13. WATER RESOURCES 19. BRBDA CONSTRUCTION OF BOX CULVETSAND INTEGRATED BRIDGES AT LIMITED 14. BRBDA CONSTRUCTION OF BRIDGES AT LIMITED 15. BRBDA CONSTRUCTION OF BRIDGES AT LIMITED 16. G0,000,000 28,000,000 THE PROJECT WAS REPORTEDLY 100% CONFIGURATION OUTSTANDING BALANCE OF 127,908,792.19 18. WATER RESOURCES 19. BRBDA CONSTRUCTION OF BRIDGES AT LIMITED 19. BRBDA CONSTRUCTION OF BRBDA CONSTRUCTION OF BRIDGES AT LIMITED		1				_				
OF WATER RESOURCES IDENTIFY AND OUTSTANDING BALANCE OF LOWER SHOWS AREA OFFICE, IN KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. IDENTIFY OF WATER RESOURCES IDENTIFY OF WATER OFFI OFFI OFFI OFFI OFFI OFFI OFFI OFF	10.						28,938,000	30,000,000	27,336,000	
RESOURCES IMPLEMENTS FOR SHONGA AREA OFFICE, IN KWARA STATE II. FEDERAL ERGP80 MINISTRY OF WATER RESOURCES III. SEDERAL ERGP80 MINISTRY OF WATER RESOURCES III. FEDERAL ERGP80 MINISTRY OF WATER RESOURCES III. SEDERAL ERGP80 LOWER OF WATER RESOURCES III. SEDERAL ERGP80 LOWER MINISTRY OF WATER RESOURCES III. SEDERAL ERGP80 LOWER MISSIATE WORKS IN EDU LGA, KWARA NORTH SENATORIAL DISTRICT, KWARA STATE III. WATER RESOURCES III. SEDERAL ERGP80 LOWER MISSIAND FOR GBUGBU WATER WORKS IN EDU LGA, KWARA NORTH SENATORIAL DISTRICT, KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. III. WATER RESOURCES 1917 III. SEDERAL ERGP80 LOWER MISSIAND FOR GBUGBU WATER WORKS IN EDU LGA, KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. III. WATER RESOURCES 1917 III. FEDERAL ERGP80 LOWER SIDE WATER WORKS IN THE DEAD FOR THE PROJECT WAS REPORTEDLY 100% COMPLETE WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXCEUTED WITH AN OUTSTANDING BALANCE OF LOOK OF THE PROJECT WAS REPORTEDLY 100% EXCE			26007	NIGER RBDA						
11. FEDERAL MINISTRY OF WATER RESOURCES 12. WATER RESOURCES 13. WATER RESOURCES 13. WATER RESOURCES 14. BRBDA STATE 15. WATER RESOURCES 15. BRBDA STATE 16. CONSTRUCTION OF EROSION AND FLOOD CONTROL ELIMITED 16. SHONGA AREA OFFICE, IN KWARA STATE 17. DISTRICT, KWARA STATE 18. WATER RESOURCES 1915 18. WATER RESOURCES 1917 1916 1917 1917 1917 1918 1918 1919 1918 1919		OF WATER			COMPLETE	LIMITED				EXECUTED WITH AN
11. FEDERAL MINISTRY OF WATER RESOURCES 12. WATER RESOURCES 13. WATER RESOURCES 14. WATER RESOURCES 15. WATER RESOURCES 16. WATER RESOURCES 17. WATER RESOURCES 18. WATER RESOURCES 19. WATER		RESOURCES			IMPLEMENTS FOR					OUTSTANDING BALANCE OF
11. FEDERAL MINISTRY OF WATER RESOURCES 12. WATER RESOURCES 13. WATER RESOURCES 14. WATER RESOURCES 15. WATER RESOURCES 16. WATER RESOURCES 17. WATER RESOURCES 18. WATER RESOURCES 19. LBRBDA CONSTRUCTION OF EXAMPLE OF EXAMP					SHONGA AREA					1,602,000
11. FEDERAL MINISTRY OF WATER RESOURCES RESOURCES 12. WATER RESOURCES 13. WATER RESOURCES 14. WATER RESOURCES 15. WATER RESOURCES 16. WATER RESOURCES 17. WATER RESOURCES 18. WATER RESOURCES 19. WATER RESOURCES 10. WATER RESOURCES					OFFICE, IN KWARA					
MINISTRY OF WATER RESOURCES MIGER RBDA GBUGBU WATER WORKS IN EDU LGA, KWARA NORTH SENATORIAL DISTRICT, KWARA STATE 12. WATER RESOURCES 1915 LBRBDA CONSTRUCTION OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 14. WATER RESOURCES 1915 LBRBDA CONSTRUCTION OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 15. WATER RESOURCES 160,908,792.19 MIGER RBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LIMITED WORKS LIMITED VALOB CIELOS 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LIMITED WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LIMITED WALOB CIELOS 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					STATE					
OF WATER RESOURCES WORKS IN EDU LGA, KWARA NORTH SENATORIAL DISTRICT, KWARA STATE 12. WATER RESOURCES 1915 LBRBDA CONSTRUCTION OF EROSION AND FLOOD CONTROL STRUCTURES IN KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 14. WATER RESOURCES 15. WATER RESOURCES 16. OPEN TO STRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL SENATORIAL 16. OPEN TO STRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 16. OPEN TO STRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 17. WATER RESOURCES 18. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL WATER RESOURCES 1917	11.	FEDERAL	ERGP80	LOWER	CONSTRUCTION OF	NEEDS	47,348,567.60	70,000,000	28,000,000	THE PROJECT WAS 100%
RESOURCES KWARA NORTH SENATORIAL DISTRICT, KWARA STATE		MINISTRY	102128	NIGER RBDA	GBUGBU WATER	TECHNOLOGY				EXECUTED WITH AN
SENATORIAL DISTRICT, KWARA STATE		OF WATER			WORKS IN EDU LGA,	LIMITED				OUTSTANDING BALANCE OF
12. WATER RESOURCES 1915 13. WATER RESOURCES 1917 14. WATER RESOURCES 1915 15. WATER RESOURCES 1915 160,908,792.19 180,908,792.19 180,90		RESOURCES			KWARA NORTH					22,651,432.4
12. WATER RESOURCES 1915 LBRBDA CONSTRUCTION OF ENGINEARING CONSTRUCTION OF ENGINEARING CONSTRUCTION WORKS LIMITED STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF RESOURCES 1917 CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL SENATORIAL 14. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 15. WATER RESOURCES 1917 CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 160,908,792.19 60,000,000 33,000,000 THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 127,908,792.19 160,908,792.19 60,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					SENATORIAL					
12. WATER RESOURCES 1915 LBRBDA CONSTRUCTION OF EROSION AND FLOOD CONTROL STRUCTURES IN KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF EROSION AND FLOOD CONTROL STRUCTION OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 14. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LOCATIONS IN KWARA NORTH SENATORIAL LIMITED 60,000,000 33,000,000 REPOSITEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 127,908,792.19 VALOB CIELOS 1,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 12,494,625.42 LIMITED 80,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					DISTRICT, KWARA					
RESOURCES 1915 EROSION AND FLOOD CONTROL STRUCTURES IN KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LOCATIONS IN KWARA NORTH SENATORIAL ERGINEERING CONSTRUCTION WORKS LIMITED WORKS LIMITED REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 127,908,792.19 **REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 127,908,792.19 **THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42 **THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					STATE					
FLOOD CONTROL STRUCTURES IN KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LIMITED CONSTRUCTION WORKS LIMITED CONSTRUCTION WORKS LIMITED CONSTRUCTION WORKS LIMITED CONSTRUCTION WORKS LIMITED LIMITED COMPLETED WITH AN OUTSTANDING BALANCE OF 127,908,792.19 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42	12.	WATER	2019ZIP	LBRBDA	CONSTRUCTION OF	AKBAR GLOBAL	160,908,792.19	60,000,000	33,000,000	THE PROJECT WAS
STRUCTURES IN KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL CONSTRUCTION OF LOWER LIMITED LIMITED COUTSTANDING BALANCE OF 127,908,792.19		RESOURCES	1915	2	EROSION AND	ENGINEERING				REPORTEDLY 100%
KUCHITA AREA OF KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 11 KWARA NORTH SENATORIAL 127,908,792.19 140,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					FLOOD CONTROL	CONSTRUCTION				COMPLETED WITH AN
13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LIMITED					STRUCTURES IN	WORKS LIMITED		LAIP		OUTSTANDING BALANCE OF
SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 14. WATER RESOURCES 24,989,250.83 40,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					KUCHITA AREA OF					127,908,792.19
13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL DISTRICT, KWARA STATE. 13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL 24,989,250.83 40,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42				\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \	KWARA NORTH					
13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL CONSTRUCTION OF BOX CULVERTSAND INTEGRATED LIMITED VALOB CIELOS 24,989,250.83 40,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					SENATORIAL					
13. WATER RESOURCES 1917 LBRBDA CONSTRUCTION OF BOX CULVERTSAND BRIDGES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL VALOB CIELOS 124,989,250.83 40,000,000 12,494,625.42 THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42					DISTRICT, KWARA	240100		01/0		
RESOURCES 1917 BOX CULVERTSAND BRIDGES AT LIMITED EXECUTED WITH AN VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL SENATORIAL					STATE.	stalla		æve		lent
RESOURCES 1917 BOX CULVERTSAND BRIDGES AT LIMITED VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL BOX CULVERTSAND INTEGRATED LIMITED REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42										
BRIDGES AT LIMITED VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL LIMITED EXECUTED WITH AN OUTSTANDING BALANCE OF 12,494,625.42	13.	WATER	2019ZIP	LBRBDA	CONSTRUCTION OF	VALOB CIELOS	24,989,250.83	40,000,000	12,494,625.42	THE PROJECT WAS
VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL OUTSTANDING BALANCE OF 12,494,625.42		RESOURCES	1917	04 S I	BOX CULVERTSAND	INTEGRATED				REPORTEDLY 100%
LOCATIONS IN KWARA NORTH SENATORIAL 12,494,625.42					BRIDGES AT	LIMITED				EXECUTED WITH AN
KWARA NORTH SENATORIAL					VARIOUS					OUTSTANDING BALANCE OF
SENATORIAL					LOCATIONS IN					12,494,625.42
					KWARA NORTH					
DISTRICT, KWARA					SENATORIAL					
					DISTRICT, KWARA					
STATE.					STATE.					











14.				RURAL	NEEDS	31,219,375.69	50,000,000	9,000,000	THE PROJECT WAS
				ELECTRIFICATION	TECHNOLOGY				REPORTEDLY 100%
				AND PROVISION OF	LTD				EXECUTED WITH AN
				TRANSFORMERS AT					OUTSTANDING BALANCE OF
	WATER	2019ZIP	LBRBDA	VARIOUS					22,219,375.69
15.	RESOURCES	1918		LOCATIONS OF	MAAQALLAH	24,116,960.59		8,000,000	THE PROJECTS WERE
				KWARA NORTH	INTEGRATED	, ,		, ,	REPORTEDLY 100%
				SENATORIAL	SERVICES				COMPLETED WITH AN
				DISTRICT, KWARA	LIMITED				OUTSTANDING BALANCE OF
				STATE.					16,116,960.
				S11121					10,110,500.
									ENETSUD CONFIRMED THAT
									THE PROJECT WAS
									EXECUTED AT GBUGBU-
									LAFIAGI EXPRESS WAY, AND
			2)						EXTENDED FROM THE
									MALAINA PLANTATION
			I			Net			HOWEVER, ENETSUD
			/ / / / · /						CONFIRMED THAT THE
									KANBI'S OWN WAS NOT
									EXECUTED. COMMUNITY
					staina	lole L			CONFIRMED THAT THE
					3 6011110				PROJECT IS COMMUNITY
									EFFORTS
16.			ALC.		NEEDS	23,089,513.55		8,000,000	THE PROJECTS WERE
10.					TECHNOLOGIES	20,007,010.00		0,000,000	REPORTEDLY 100%
					LIMITED				EXECUTED WITH AN
									OUTSTANDING BALANCE OF
									15,089,513.55.
17.	FEDERAL		LNRBDA	CONSTRUCTION OF	UMAMABOGU	3,520,800	4,500,000	1,408,320	THE PROJECT WAS
	MINISTRY			MINI MOTORIZED	LEGACY	- , 0,0 0 0	- ,- 00,000	-, 100, 5 - 0	REPORTEDLY EXECUTED
	OF WATER			BOREHOLE	LIMITED				WITH AN OUTSTANDING
	RESOURCES			(SEDIMENTARY					BALANCE OF 979,200.
				AREA) WITH					
			1						











			PLASTIC TANK AND GENERATOR AT EMI MADAKI TSARAGI COMPOUND, EDU LGA					ENetSuD ALSO CONFIRMED THAT IT WAS EXECUTED
18.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE IN KANGE YABATAGI AT EDU LGA, KWARA NORTH	FAT DEE ENTERPRISES LIMITED	7,175,800	COMBINED PROJECT	6,817,010	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 358,790
19.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE IN EGBAN EGBAN NDAABA COMMUNITY, LAFIAGI, EDU LGA	RALJAB ENGINEERING LIMITED	7,175,800	COMBINED PROJECT	3,587,900	ENetSuD CONFIRMED THAT THE PROJECT WAS 100% EXECUTED AND SERVING THE COMMUNITY. IT HAS AN OUTSTANDING BALANCE OF 3,587,900.
20.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE IN FORMER NRC SECRETARIAT LAFIAGI, EDU LGA	MERIT ITER LIMITED	7,175,800	COMBINED PROJECT	3,587,900	ENetSuD CONFIRMED THAT THE BOREHOLE WAS 100% EXECUTED AT EDU NASARAFU, NRC SECRETARIAT, LAFIAGI AND SERVING THE COMMUNITY. IT HAS AN OUTSTANDING BALANCE OF 3,587,900
21.	FEDERAL MINISTRY OF WATER RESOURCES	LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE IN YAWU VILLAGE, LAFIAGE, EDU LGA	TIMU CONCEPT LIMITED	7,175,800	COMBINED PROJECT	3,587,900	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 3,587,900.
								ENetSuD CONFIRMED THAT IT WAS EXECUTED AND SERVING THE COMMUNITY











22.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF INDUSTRIAL BOREHOLE AT BINDO EGAN MAWA AREA, LAFIAGI, EDU LGA	MILLENIUM ACHIEVEMENT NIGERIA LIMITED	7,175,800	COMBINED PROJECT	3,587,900	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 3,587,900
23.	FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPM ENT	ERGP80 100329	ARMTI	CAPACITY BUILDING PROGRAMME FOR WOMEN IN CASSAVA VALUE CHAIN IN KWARA NORTH SENATORIAL DISTRICT, KWARA STATE			50,000,000		
24.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP19 120083	UPPER NIGER RIVER BASIN DEVELOPM ENT AUTHORITY	COMPLETION OF DRAINAGE AND EROSION CONTROL WORKS IN KPATAKO IN TSONGA AREA AT EDU LGA KWARA STATE	WASHINGTON BLU LIMITED	240,953,625	5,000,000	134,000,000	THE PHASE 1 OF THE PROJECT WAS COMPLETED
25.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP19 120106	UPPER NIGER RIVER BASIN DEVT AUTHOTIRY	COMPLETION OF DRAINAGE AND EROSION CONTROL AT TSARAGI ALIYU GUSHI ROAD, EDU LGA KWARA STATE	1.D. SABIN INVESTMENT LIMITED	68,418,,650	25,000,000	65,313,763.38	THE PROJECT WAS COMPLETED
26.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102340	UPPER NIGER RBDA	COMPLETION OF DRAINAGE AND EROSION CONTROL WITH SURFACE DRESSING AT KPADA	MAMSON CONSTRUCTION LIMITED	57,975,100		48,582,569.50	THE PROJECT WAS REPORTEDLY COMPLETED











							•		
				TIFIN TAKO, EDU LGA					
27.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP19 120134	UPPER NIGER RIVER BASIN DEVT AUTHOTIRY	COMPLETION /CONSTRUCTION OF DRAINAGE AND EROSION CONTROL WITH SURFACE DRESSING IN BACITA, EDU LGA	PITCH GLOBAL SERVICES LIMITED	49,889,990.60	10,000,000	49,889,990.60	THE PROJECT WAS REPORTED COMPLETED. ENetSuD CONFIRMED THAT IT WAS GRADED, SANDFILLED WITH CONSTRUCTION OF
				KWARA STATE					DRAINAGE. HOWEVER, THE ROAD WAS NOT SURFACE- DRESSED
28.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101641	MAIN MINISTRY	REHABILITATION OF WATER SUPPLY FACILITIES IN NORTH COMMUNITIES OF BERUTEN, KAIMA, MORO, EDU, AND PATIGI BY CONSTRUCTION OF BOREHOLES, OVERHEAD TANKS AND RETICULATION	ites staina	Net ble D	25,000,000	rk i	for lent
30.	MINISTRY OF WATER RESOURCES	ΕN	etSu	PROVISION OF HAND PUMP BOREHOLE AT EMI MANMALIKI, TSARAGI, EDU LGA PROVISION OF HAND PUMP BOREHOLE AT	TECHNOLOGIES LIMITED		2,847,600	2,705,220	THE PROJECTS WERE REPORTEDLY EXECUTED 100% WITH AN OUTSTANDING BALANCE OF 142,380.
			LOWER NIGER RBDA	EMI ALKALI YUNUSA, TSARAGI, EDU LGA					ENetSuD ALSO CONFIRMED THAT THEY WERE EXECUTED.











31.	PROVISION OF HAND	BOLTS				
	PUMP BOREHOLE AT	ENGINEERING				
	EMI NDAZUOKO	LIMITED				
	TAKO, TSARAGI, EDU			4,271,400		
	LGA					ENetSuD CONFIRMED THAT
32.	PROVISION OF HAND					THEY WERE EXECUTED
	PUMP BOREHOLE AT					
	BATAKPAN,					
	TSARAGI, EDU LGA					
33.	PROVISION OF HAND					
	PUMP BOREHOLE AT					
	MAYARA, TSARAGI.					
	EDU LGA					
34.	PROVISION OF HAND	S & S SYNERGY				THE PROJECTS ARE
	PUMP BOREHOLE AT	NIGERIA				REPORTEDLY 100%
	EMI NDAKASHA,	LIMITED	2,847,600			EXECUTED WITH AN
	TSARAGI				2,278,080	OUTSTANDING BALANCE OF
35.	PROVISION OF HAND		NIOT			569,520.
	PUMP BOREHOLE AT					
	PATISHIN TSARAG,					ENetSuD ALSO CONFIRMED
	EDU LGA					THAT THEY WERE
		-4		01/0	A 14 14	EXECUTED
36.	PROVISION OF HAND	COMPREE		eve	0	THE PROJECTS ARE
	PUMP BOREHOLE AT	NIGERIA				REPORTEDLY 100%
	TANGBOROGI	LIMITED				EXECUTED WITH AN
	TSARAGI, EDU LGA					OUTSTANDING BALANCE OF
37.	PROVISION OF HAND					THE CONTRACT SUM
	PUMP BOREHOLE AT		4,271,400			
	EMI NDAKOTUN,					ENetSuD ALSO CONFIRMED
	TSARAGI, EDU LGA					THAT THEY WERE
38.	PROVISION OF HAND					EXECUTED
	PUMP BOREHOLE AT					
	EMI LANLEMI					
	TSARAGI, EDU LGA					
					-	












			T T		
39.	PROVISION OF HAND	A&S BISOLAD			
	PUMP BOREHOLE AT	INVESTMENT			
	KPANTA YARO,	LTD	4,271,400		THE 3 PROJECTS WERE
	TSARAGI, EDU LGA			0	REPORTEDLY 100%
40.	PROVISION OF HAND				EXECUTED WITH AN
	PUMP BOREHOLE AT				OUTSTANDING BALANCE OF
	EMI SODEGBA,				THE CONTRACT SUM
	TSARAGI, EDU LGA				
41.	PROVISION OF HAND				ENetSuD ALSO CONFIRMED
	PUMP BOREHOLE AT				THAT THEY WERE
	MOSQUE ROAD,				EXECUTED
	TSARAGI, EDU LGA				













MORO LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	ENetSuD REMARK
1.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102101	LOWER NIGER RBDA	NDAWOKOLI NUPE HOUSE LANWA, BODE SAADU, CHAIRMAN NUPE HOUSE JEBBA JOKOLO COMMUNITY, ALIKINLA COMPOUND, ALH USMAN TEACHER BODE SAADU			67,500,000		ENetSuD CONFIRMED THAT THE BOREHOLE OF JOKOLU OKE WAS NOT PROVIDED. USMAN TEACHER HOUSE OWN WAS PROVIDED
2.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP27 119797	LOWER NIGER RBDA	CONSTRUCTION OF BODE SAADU WATER WORKS (NEW)	Skaldon International Limited	37,588,048.97	38,000,000	31,622,400	THE PROJECT WAS COMPLETED AND SERVING THE PEOPLE. THERE IS AN OUTSTANDING BALANCE OF 5,965,648.97
3.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP28 125933	LOWER NIGER RBDA	COMPLETION OF WATER RETICULATION SYSTEM AND ADDITIONAL STORAGE TANK AT KWARA STATE UNIVERSITY, MELETE CAMPUS, MORO LGA, KWARA STATE	TURNING POINT ENGINEERING LTD	67,744,480.91	20,000,000	67,595,923.5	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
4.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP19 120054	UPPER NIGER RBDA	PHASE II OF DRAINAGE AND EROSION CONTROL WORKS IN BODE SAADU			5,000,000		
5.	FEDERAL MINISTRY	ERGP80 102335	UPPER NIGER RBDA	CONSTRUCTION OF DRAINAGE AND EROSION	PITCH GLOBAL	121,229,200	20,000,000	121,229,200	THE PROJECT WAS REPORTEDLY COMPLETED











		T			<u>'</u>					
	OF WATER			WORKS AT BODE SAADU	SERVICES					
	RESOURCES			EXTENSION, MORO LGA	LIMITED					
6.	FEDERAL	ERGP80		COMPLETION OF	MEDIA SPARK	159,480,000	5,000,000	129,949,486	THE PROJEC	
	MINISTRY	102338	NIGER	EROSION CONTROL AT	RESOURCES				REPORTEDLY C	OMPLETED.
	OF WATER		RBDA	JEBBA	LIMITED				HOWEVER, WE	CONFIRMED
	RESOURCES								THAT IT WAS NOT	COMPLETED
									WHEN WE VISITE	ED THE SITE.
									OUT OF ABOUT	1 KM, ONLY
									ABOUT 300 METER	RS WAS DONE
7.	FEDERAL	ERGP12	FEDERA	REHABILITATION OF	BILIJOE +	865,019,925	408,410,100	122,176,000	THE PROJECT V	WAS BEING
	MINISTRY	130905	\mathbf{L}	OHAN AND MORO	BERGER				EXECUTED BU	Γ NOT YET
	OF POWER		MINISTR	BRIDGES ON ILORIN-					COMPLETED. TH	IR AMOUNT
	WORKS &		Y OF	IGBETI ROAD 0.35KM					RELEASED WAS	S AS AT 2017
	HOUSING -		POWER							
	HQTRS		WORKS							
			&							
		/	HOUSIN							
			G							
8.	FEDERAL	ERGP12	FEDERA	REHABILITATION OF			1,633,640,400			
	MINISTRY	130297	L	ILORIN-JEBBA-MOKWA-						
	OF POWER		MINISTR	BOKANI ROAD IN KWARA						
	WORKS &		Y OF	STATE C/NO.6210	40100		70000		40100	
	HOUSING -		POWER		ualla				manu	
	HQTRS		WORKS							
			&							
			HOUSIN							
			G –							
			HQTRS							
9.	FEDERAL	ERGP12	_	DUALIZATION OF ILORIN-			1,715,322,420			
	MINISTRY	130303	${f L}$	JEBBA-MOKWA/BOKANI						
	OF POWER		MINISTR	JUNCTION ROAD IN						
	WORKS &		Y OF	KWARA AND NIGER						
	HOUSING -		POWER	STATES C/NOS.6468 AND						
	HQTRS		WORKS	6469						
			&							
	ı	1	1	I						











			HOUSIN G -						
10.	FEDERAL	ERGP12		GENERAL MAINTENANCE			43,169,303		
	MINISTRY	129398	L ROAD	REPAIRS OF MOKWA -					
	OF POWER		MAINTE	JEBBA (KWARA S/B) ROAD					
	WORKS &		NANCE	ROUTE NO.20 IN NIGER					
	HOUSING -		AGENCY	STATE					
44	HQTRS	ED CD40				22 022 007 74		12 000 000	
11.	FEDERAL	ERGP28		CONCEDICATION OF	LUSH TECH	22,023,006.71		12,000,000	THE PROJECT WAS
	MINISTRY	119804	LOWER	CONSTRUCTION OF	ENGINEERING				REPORTEDLY 100% EXECUTED
	OF WATER		NIGER	MALETE TOWNSHIP	COMPANY				WITH AN OUTSTANDING
	RESOURCES		RBDA	WATER RETICULATION					BALANCE OF 10,023,006.71.
									ENetSuD CONFIRMED ITS
			23						EXECUTION
									EXECUTION
12.				EXTENSION OF	TURNING	14,009,473.13		13,177,224.38	THE PROJECT WAS
				RETICULATION WORKS	POINT	_ 1,5 0.1 ,1 1.1 1.1			REPORTEDLY 100% EXECUTED
			/ / \ .	WITHIN MALETE	NIGERIA				WITH AN OUTSTANDING
				TOWNSHIP, ILORIN	LIMITED				BALANCE OF 832,248.75.
				CIIC	40100			ABI	22 2 2 2
				DU 3	Lalle	lole l			ENetSuD CONFIRMED ITS
									EXECUTION
13.	FEDERAL	ERGP28		DEVELOPMENT OF OKE-	BITTO	38,066,413.60	32,100,000	32,100,000	THE PROJECT WAS REPORTED
	MINISTRY	120913	NIGER	EMI IRRIGATION	NIGERIA				BY THE AGENCY AS 100%
	OF WATER		RBDA	PROJECT IN KWARA	LIMITED				EXECUTED BUT THE
	RESOURCES			STATE					COMMUNITY CLAIMED THAT
									THE WORK DONE WAS NOT UP
1.4		ED CD40	LOWED	CONCEDITORIAND	THIDAILING	F2 F21 240	F2 F21 240	52 521 240	TO THAT
14.		ERGP28		CONSTRUCTION AND	TURNUNG	53,521,348	53,521,348	53,521,348	THE MALETE WARWEWORKS
	MINISTRY	131499	NIGER	UPGRADING OF MALETE	POINT				WAS REHABILITATION
	OF WATER RESOURCES		RBDA	WATER WORKS : PAYMENT OF	ENGINEERING LIMITED				
	<u> </u>			FAINENI OF					











				OUTSTANDING					
				LIABILITIES					
15.	FEDERAL		LOWER	REHABILITATION OF	TAGA KASWA				
13.	MINISTRY		NIGER	EXISTING BOREHOLE IN	NIGERIA				
	OF WATER		RBDA	AMADI-ABATI	LIMITED		40 MILLION		
	RESOURCES		KDD1	COMMUNITY, MORO		2,989,750	WAS	2,840,262.50	THE PROJECTS WERE
16.	RESOURCES			REHABILITATION OF		2,707,700	BUDGETED	2,010,202.50	REPORTEDLY 100% EXECUTED
				EXISTING BOREHOLE IN			WITH		
				ALFA BUBE MOSQUE,			OTHER		
				MORO / ILORIN EAST LGA			LOCATIONS		
17.	FEDERAL	ERGP30	LOWER	CONSULTANCY SERVICE	NOT	NOT	15,000,000	NOT	NOT AWARDED
	MINISTRY	123067	NIGER	FOR STUDY, DESIGN AND	AWARDED	AWARDED		AWARDED	
	OF WATER		RBDA	EIA OF IRRIGATION					
	RESOURCES			PROJECT ALONG					
				KONDORO RIVER,					
				ALAGBEDE, KWARA					
				STATE					
18.	FEDERAL		LOWER	CONSTRUCTION OF	BALISHA	7,175,800		3,587,900	THE PROJECT WAS
	MINISTRY		NIGER	INDUSTRIAL BOREHOLE	CONCEPTS				REPORTEDLY 100% EXECUTED
	OF WATER		RBDA	AT JEBBA OPPOSITE OLD	LIMITED				WITH AN OUSTANDING
	RESOURCES			COVENANT HOSPITAL					BALANCE OF 3,587,900.
				COMMUNITY, MORO LGA,	taina		DAVIC	LAM	2001
				KWARA NORTH	Lallic		7 CAC		ENetSuD CONFIRMED THE
									EXECUTION OF THE PROJECT
									AND IT IS SERVING THE
1.0			$\Delta T \geq$						COMMUNITY
19.	FEDERAL		LOWER	CONSTRUCTION OF	BALISHA	7,175,800		3,587,900	THE PROJECT WAS
	MINISTRY		NIGER	INDUSTRIL BOREHOLE AT	CONCEPTS				REPORTEDLY 100% EXECUTED
	OF WATER		RBDA	GOVERNMENT DAY	LIMITED				WITH AN OUSTANDING
	RESOURCES			SECONDARY SCHOOL,					BALANCE OF 3,587,900.
				OKUTALA, MORO LGA					
									ENetSuD CONFIRMED THAT THE
20	EEDEDAI	EDCD13	EEDED A	CDECIAL DEDAIDS OF			46 412 272		PROJECT WAS EXECUTED
20.	FEDERAL MINISTRY		FEDERA L DOAD	SPECIAL REPAIRS OF			46,412,373		
	MINISTRY	129728	L ROAD	OKEOYI - OLOORU					











	OF POWER		MAINTE	JUNCTION (NORTH LINK)					
	WORKS &		NANCE	IN KWARA STATE.					
	HOUSING		AGENCY	IIIIXIIAMA DIAIL.					
21.	FEDERAL	ERGP80	ARMTI	CAPACITY BUILDING			50,000,000		
21.	MINISTRY	100329	AINIVIII	PROGRAMME FOR			30,000,000		
		100329							
	OF AGRIC			WOMEN IN CASSAVA					
	AND RURAL			VALUE CHAIN IN KWARA					
	DEVELOPME			NORTH SENATORIAL					
22	NT	ED CD10	LIDDED	DISTRICT, KWARA STATE.	MEDIA CDADIZ	150 400 000	7 000 000	120 0 10 100	THE PROJECT WAS
22.	FEDERAL	ERGP19	UPPER	COMPLETION OF	MEDIA SPARK	159,480,000	5,000,000	129,949,486	THE PROJECT WAS
	MINISTRY	120116	NIGER	DRAINAGE AND EROSION	RESOURCES				REPORTEDLY COMPLETED
	OF WATER		RBDA	CONTROL WORKS IN	LIMITED				
	RESOURCES			JEBBA, KWARA / NIGER					
				STATE					
23.	FEDERAL	ERGP12	MAIN	REHABILITATION OF	FIK		367,569,090		THE PROJECT WAS BEING
	MINISTRY	130544	MINISTR	ILORIN - IGBETTI - KISHI	ENGINEERING				EXECUTED BUT NOT YET
	OF POWER		Y	ROAD SECTION I (KM0+))) -					COMPLETED
	WORKS AND			KM50+000)	tac				
	HOUSING								
24.	FEDERAL	ERGP80	MAIN	REHABILITATION OF			25,000,000		
	MINISTRY	101641	MINISTR	WATER SUPPLY					
	OF WATER		Y	FACILITIES IN NORTH	taina		10000	A IA I	
	RESOURCES			COMMUNITIES OF	La la		JEVE		
				BERUTEN, KAIMA, MORO,					
				EDU, AND PATIGI BY					
				CONSTRUCTION OF					
				BOREHOLES, OVERHEAD					
				TANKS AND					
				RETICULATION					
25.	FEDERAL	ERGP27	BIORES	CONSTRUCTION /			8,300,600		
	MINISTRY	108575	OURCE	PROVISION OF OFFICE			-,3 0 0,0 0		
	OF SCIENCE	20070	DEVELO						
	AND		PMENT	2012211130 (011 001110					
	TECHNOLOG		CENTER						
	V		, ILORIN						
	1		, ILUMIN		<u> </u>				











	FEDERAL	ERGP27	BIORES	CONSTRUCTION OF		12,000,000	
	MINISTRY	117344	OURCE	ADVANCED			
	OF SCIENCE		DEVELO	BIOTECHNOLOGY			
	AND		PMENT	LABORATORY			
r	TECHNOLOG		CENTER				
	Y		, ILORIN				
27.	FEDERAL	ERGP30	BIORES	PURCHASE OF OFFICE		10,500,000	
	MINISTRY	108885	OURCE	FURNITURE & CHAIRS			
	OF SCIENCE		DEVELO				
	AND		PMENT				
ľ	TECHNOLOG		CENTER				
	Y		, ILORIN				
28.	FEDERAL	ERGP30	BIORES	PURCHASE OF COMPUTER		5,000,000	
	MINISTRY	108891	OURCE	& ACCESSORIES			
	OF SCIENCE		DEVELO				
	AND		PMENT				
ľ	TECHNOLOG		CENTER				
	Y		, ILORIN		FAR		













PATIGI LGA

S/N	MINISTRY	CODE	AGENCY	PROJECT NAME	CONTRACTOR	CONTRAT	AMOUNT	AMOUNT	Status
		NO				SUM	BUDGETE	RELEASED	
							D IN 2019		
1.	FEDERAL	ERGP30	NIGERIAN	COMPLETION OF			50,000,000		
	MINISTRY OF	102136	BUILDING	SAC IN NSUK,					
	SCIENCE AND		AND ROAD	JERE AND PATEGI					
	TECHNOLOGY		RESEARCH						
	– HQTRS		INSTITUTE -						
			LAGOS						
2.	FEDERAL	ERGP12	FEDERAL	CONSTRUCTION			326,728,080		
	MINISTRY OF	130961	MINISTRY OF	OF PATIGI-KPADA					
	POWER		POWER	ROAD ROAD					
	WORKS &		WORKS &	43.5KM					
	HOUSING -		HOUSING						
	HQTRS		///				6 8 8		
3.	FEDERAL	ERGP12	FEDERAL	REHABILITATION			449,251,110		
	MINISTRY OF	131333	MINISTRY OF	OF SHARE-PATEGI					
	POWER		POWER	IN KWARA STATE	taina	ble	Dev	eloi	
	WORKS &		WORKS &		COLLIE				
	HOUSING -		HOUSING -						
	HQTRS		HQTRS						
4.	FEDERAL	ERGP80	LOWER	PROVISION OF			12,000,000		
	MINISTRY OF	102013	BENUE RBDA	EMPOWERMENT					
	WATER			ITEMS AT					
	RESOURCES -			EDU/MORO/PATEG					
	HQTRS			I FEDERAL					
				CONSTITUENCY,					
				KWARA STATE					











5.	FEDERAL MINISTRY OF WATER RESOURCES – HQTRS	ERGP12 121008	LOWER BENUE RBDA	PATIGI AXIAL ROAD REHABILITATION	One Complete Solution	119,264,297.5	80,000,000	8,944,822.32	THE PROJECT WAS 10% EXECUTED. THE AGENCY WROTE THE CONTRACTOR TO TERMINATE BECAUSE THE CONTRACTOR DID NOT PERFORM AS EXPECTED
6.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102082	LOWER BENUE RBDA	ELECTRIFICATIO N PROJECT AT MOTOKUN, PATIGI WARD 4 PATIGI LGA			12,227,164		
7.	FEDERAL MINISTRY OF	ERGP80		PROVISION OF MOTORIZED BOREHOLE AT WASHE ETSU PATIGI COMMUNITY, PATIGI LGA	MUBAFIZ NIGERIA LIMITED	4,975,000		0	THE PROJECT WAS REPORTEDLY EXECUTED. HOWERVER, ENetSuD COULD NOT FIND IT WHEN IT WAS TRACKED
8.	WATER RESOURCES - HQTRS	102099	LOWER NIGER RBDA	PROVISION OF MONOTISED BOREHOLE AT CHEKYAGI COMMUNITY, PATIGI LGA	tes taina	4,975,000	101,250,000		THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH OUTSTANDING BALANCE OF THE CONTRACT SUM
9.		Ne	tSul	PROVISION OF MOTORIZED BOREHOLE AT TSADU GBONGBOTA, PATIGI	FIRST CLASS RESOURCES LIMITED	4,975,000		1,741,250	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 3,233,750
10.				PROVISION OF MOTORIZED BOREHOLE AT OGA MURI COMMUNITY, PATIGI	M&E ENGINEERING LIMITED	4,975,000		1,741,250	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 3,233,750.











					ENetSuD CONFIRMED THAT IT WAS EXECUTED
11.	PROVISION OF MOTORIZED		4,975,000	0	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF THE
	KATANBA BOLOGI				CONTRACT SUM.
	MOSQUE, PATIGI	REAR BREEDS			
		GLOBAL			ENETSUD CONFIRMED THAT THE
		SERVICES			CONTRACTOR RESTARTED THE
12.	PROVISION OF	LIMITED	4 075 000	0	PROJECT IN DECEMBER 2020. THE PROJECT WAS REPORTEDLY
12.	MOTORIZED		4,975,000	U	100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF THE
	NDABA				CONTRACT SUM.
	GBAGURABA,				
	PATIGI				ENETSUD CONFIRMED THAT THE
					MOTORIZED BOREHOLE WAS
			$M \square$		TAKEN TO THE NEW SITE OF THE
12		CDIHCTE AM	4.077.000		HOUSE OWNER AND IT IS WORKING
13.	PROVISION OF MOTORIZED	CRUISTEAM NIGERIA	4,975,000	0	THE CONTRACTOR DID NOT MOBILIZE TO SITE
	BOREHOLE AT	LIMITED			
	NKOCHEKULA		lo le l	Develo	oment
	COMMUNITY,				
	PATIGI				
14.	PROVISION OF		4,975,000	0	THE CONTRACTOR DID NOT
	MOTORIZED				MOBILIZE TO SITE
	BOREHOLE AT				
	TSWATAGI				
	CENTRAL MOSQUE, PATIGI				
15.	PROVISION OF	JASAK	4,975,000	0	THE PROJECT WAS REPORTEDLY
15.	MOTORIZED	INTERNATION	792139000		100% EXECUTED WITH AN
	BOREHOLE AT	AL NIGERIA			OUTSTANDING BALANCE OF THE
	JIBRIL SALIHU	LIMITED			CONTRACT SUM











	GABI				
	COMMUNITY,				
	PATIGI				
16.	PROVISION OF	JASAK			
	MOTORIZED	INTERNATION	4,975,000		
	BOREHOLE AT	AL NIGERIA			
	EMIGI	LIMITED			
	COMMUNITY,				THE PROJECT WAS REPORTEDLY
	GODIWA, PATIGI			1,250,000	100% EXECUTED WITH AN
17.	PROVISION OF		4,975,000		OUTSTANDING BALANCE OF
	MOTORIZED		, ,		8,700,000
	BOREHOLE AT				
	WADATA				
	COMMUNITY,				
	PATIGI				
18.	PROVISION OF	REAL NAIJA	4,975,000	0	THE PROJECT WAS REPORTEDLY
	MOTORIZED	CONCEPT			100% EXECUTED WITH AN
	BOREHOLE AT	LIMITED	NIA		OUTSTANDING BALANCE OF THE
	NDAGI ALKALI				CONTRACT SUM
	COMMUNITY,				
	PATIGI				
19.	PROVISION OF	4000	4,975,000		THE PROJECT WAS REPORTEDLY
	MOTORIZED				100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF THE
	NDA IBRAHIM				CONTRACT SUM
	KABU				
	COMMUNITY,				
	PATIGI				
20.	PROVISION OF		4,975,000		THE PROJECTS WERE REPORTEDLY
	MOTORIZED		, ,	8,962,500	100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF
	MADU				5,962,500.
	BRICKLAYER	POSITIVE			, ,
	HOUSE, PATIGI	GOALS			
		1			











21.	PROVISION OF	ACHIEVEMEN	4,975,000		ENetSuD CONFIRMED THAT THOSE
21.	MOTORIZED	T NIGERIA	4,973,000		IN NDATSU WAYATA AND MADU
	BOREHOLE AT	LIMITED			BRICKLAYER WERE EXECUTED
	NDATSU WAYATA				
	COMMUNITY,				
	PATIGI				
22.	PROVISION OF		4,975,000		
	MOTORIZED				
	BOREHOLE AT				
	MAKUN WARD				
23.	PROVISION OF	HAFADIS	4,975,000	0	THE PROJECT WAS REPORTEDLY
	MOTORIZED	GLOBAL	, ,		100% EXECUTED WITH AN
	BOREHOLE AT	CONCEPT			OUTSTANDING BALANCE OF THE
	ZABARUMA	LIMITED			CONTRACT SUM
	COMMUNITY,				
	PATIGI				
24.	PROVISION OF		4,975,000		THE PROJECT WAS REPORTEDLY
	MOTORIZED				100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF THE
	EDOGI KPETIA,				CONTRACT SUM
	PATIGI				CONTRACT SOM
	COMMUNITY,				
	PATIGI	Talha		Develo	INMAMT
25		DIIOI ATAIZ	4 075 000		THE DROJECT WAS DEPORTEDLY
25.	PROVISION OF	PHOLATAIZ	4,975,000	0	THE PROJECT WAS REPORTEDLY
	MOTORIZED	NIGERIA			100% EXECUTED WITH AN
	BOREHOLE AT MACAVAKI	LIMITED			OUTSTANDING BALANCE OF THE
	MAGATANI				CONTRACT SUM
	COMMUNITY,				
	PATIGI LGA				
26.	PROVISION OF		4,975,000	0	THE PROJECT WAS REPORTEDLY
	MOTORIZED				100% EXECUTED WITH AN
	BOREHOLE AT				OUTSTANDING BALANCE OF THE
	TSADUKO				CONTRACT SUM
	COMMUNITY,				
	PATIGI				











27.				PROVISION OF MOTORIZED BOREHOLE AT MAGAYAKI COMMUNITY,	MILLENIUM ACHIEVEMEN T NIGERIA LIMITED	4,975,000		2,487,500	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 2,487,500
28.				PATIGI PROVISION OF MOTORIZED BOREHOLE AT TSADUKO COMMUNITY, PATIGI					
29.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102091	LOWER NIGER RBDA	REPAIRS OF DISFUNCTIONAL STREET LIGHTS IN PATIGI LGA KWARA STATE	NEWSONG TECHNOLOGIE S SERVICES LTD	4,572,865.4	5,000,000	3,643,216	THE PROJECT WAS COMPLETED
30.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102092	LOWER NIGER RBDA	SUPPLY OF FERTILIZER IN EDU/MORO/PATIG I FEDERAL CONSTITUENCY KWARA STATE 2018 LIABILITY	TINKEY GLOBAL CONCEPT LTD	18,585,000	18,585,000	15,000,000	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
31.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102094	LOWER NIGER RBDA	SUPPLY OF FARMING INPUTS AND EQUIPMENTS FOR EMPOWERMENTS IN EDU/MORO/PATIG I FEDERAL	A4 VENTURES LTD	17,885,595	17,885,595	10,000,000	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
				CONSTITUENCY, KWARA STATE 2018 LIABILITY					











32.	FEDERAL	ERGP80	LOWER	COMPLETION OF	PITCH	132,044,654.3	25,000,000		THE PROJECT IS ALMOST
	MINISTRY OF	102095	NIGER RBDA	KPADA WATER	GLOBAL	9	20,000,000		COMPLETED
	WATER	102070	TOER REEL	WORKS	SERVICES LTD				
	RESOURCES			VV OTRIES					
33.	FEDERAL	ERGP80	LOWER	COMPLETION OF	BAROSIT	128,982,566.4	25,000,000	17,325,000	THE PROJECT IS REPORTEDLY 50%
	MINISTRY OF	102096	NIGER RBDA	LADE WATER	INTERBIZ	8	, ,	, ,	EXECUTED WITH AN OUTSTANDING
	WATER			WORKS	NIGERIA				BALANCE OF 111,657,566.48
	RESOURCES				LIMITED				
34.	FEDERAL	ERGP80	LOWER	EROSION	TRI-ZONE	28,142,530.92	25,000,000	16,873,768.0	THE PROJECT WAS REPORTEDLY
	MINISTRY OF	102097	NIGER RBDA	CONTROL WORK	ASSOCIATES		, ,	5	46% EXECUTED WITH AN
	WATER			AT CHIROMA	LIMITED				OUTSTANDING BALANCE OF
	RESOURCES			PATIGI ROAD					11,268,762.87
35.	FEDERAL	ERGP80	LOWER	EROSION	COMMADE	38,871,673.05	25,000,000	13,696,974.2	THE PROJECT IS REPORTEDLY 64%
	MINISTRY OF	102098	NIGER RBDA	CONTROL WORKS	NIGERIA			5	COMPLETED WITH AN
	WATER			AT IBRAHIM	LIMITED				OUTSTANDING BALANCE OF
	RESOURCES		2	DAMA MAWOGI					25,174,698.80
				ROAD PATIGI,					
				BEHIND MARKET					
36.	FEDERAL		LOWER	CONSTRUCTION	DON GLOBAL	7,175,800		6,817,010	THE PROJECT WAS REPORTEDLY
	MINISTRY OF	1	NIGER RBDA	OF MOTORIZED	CORPORATE				100% EXECUTED WITH AN
	WATER			BOREHOLE AT	DYNAMIC				OUTSTANDING BALANCE OF 358,790
	RESOURCES			EMI NAGYA OPEN	COMPANY				31030101
				SPACE, PATIGI,	LIMITED	NIC			
				PATIGI LGA					
37.	FEDERAL	ERGP80	LOWER	PROVISION OF			103,500,000		ENetSuD CONFIRMED THAT THE
	MINISTRY OF	102100	BENUE RBDA	46NO. MOTORIZED					BOREHOLE AT NDABATAN
	WATER			BOREHOLE AT					ALHASSAN COMMUNITY WAS
	RESOURCES			NEAR NDABATAN					PROVIDED AND SERVING THE
				ALHASSAN HOUSE					COMMUNITY
				NEAR FATI EFU					
				NDEJI RIFUN					
				ROAD,					
				NEAR YANDA					
				CHIROMA,					











BABA RAFI				
PATIGI, SONLAWO				
COMMUNITY				
PATIGI,				
HAJ. KUMI				
COMMUNITY,				
EFUGUNZHI				
NDADZOKO				
COMMUNITY,				
ALHASSAN				
GUDUMISUN				
COMMUNITY,				
ETSU VUN				
CENTRAL				
MOSQUE,				
ALH MADU				
DOKOYIRINGI				
COMMUNITY,		A 14		
BABA KICK	Me.			
COMMUNITY,				
MAWOGI				
MOSQUE,	MA		oment	
HON NMA				
HON NWA				
TAMPAFU RD, USMAN				
NEAR RAMATU IDDIS ODD NEW				
IDRIS OPP NEW				
MARKET, NEAR				
AUNTY TOYIN				
SHESHI TASHA,				
SHESHI TASHA I,				
SHESHI TASHA II,				











KOSHI					
COMMUNITY,					
EDOGI					
KPANSANAKO					
CENTRAL					
MOSQUE,					
W. LEADER EDOGI					
KPANSANAKO,					
NEAR HAJIYA					
ADAMA EDOGI					
KPANSANAKO,					
NDANAKU ´					
COMMUNITY					
LADE,					
DINA					
COMMUNITY					
LADE,					
YEKOSA	NIA.				
COMMUNITY	Me.				
LADE,					
BONGI					
COMMUNITY		DAV		SMOORT	
LADE,	DIC	PCA	CIU	oment	
SABU/NDANAKU					
COMMUNITY					
LADE, NEAR HASSANA					
NDACHE KDATACDAN					
KPATAGBAN CTC PATICI SITE					
GTC PATIGI SITE, NEW MARKET					
SQUARE,					
SQUARE, SARKIN KASUWA					
COMMUNITY,					
Community,					











O A TRATERY BY A ORIGINAL	•	1	T ,	T	τ	
SARKIN KASUWA						
I, SARKIN	1	1	[1		
KASUWA II,	1		,	1		
ALH NDAGI	1					
SUNKUSO OPP.	1	1	[1		
SECRETARIAT,	1	1	Į,	1		
ALH DANGANA	1	1	Į,	1		
KOTUNKOMU,	1		[
TAIYE OLAYEMI						
OPP. GEN.						
HOSPITAL,						
RANI NDAKO						
CENTRAL						
MOSQUE,						
EMI MANYAGI						
COMMUNITY,						
EFU MANSIDI						
BEHIND OLD INEC,						
YAKUDU GUNJI	tes	Ne				
YEKOGI						
COMMUNITY,						
SWASUN ETSU						
PATIGI	taına		Dev	(elloli	oment	
COMMUNITY,						
SARIKIN KUDU						
COMMUNITY,						
COMMUNITY, BABA TURAKI						
WODATA AREA,						
NEAR ALH						
MADIWU TANKE						
RD PATIGI,						
EDOGI CHAPA						
CENTRAL	1		[1		
MOSQUE,	1		[1		
MOSQUE,		<u></u>	<u>I</u>	<u>I</u>		











38.	FEDERAL	ERGP80	LOWER	NDABA OPP PSS PATIGI, ETSU SULE COMPOUND IN PATIGI LGA KWARA STATE PROVISION OF 45	67,500,000	ENETSUD CONFIRMED THAT THE
	MINISTRY OF WATER RESOURCES	102101	BENUE RBDA	NO. HANDPUMP BOREHOLES AT OPP. AHMAN HOUSE, OPP. OGA SABA BLOCK IND., MAKUN COMP., EMI KANTSO CANTEEN RD, EMI TSONFADA MAWOGI, CENT. MOSQUE TSANBAN, EMI ZHITSU KATSA, KPOTUN COMP. MATOKUN, EMI ZHITSU CHENU, BARIKI COMP. LADE, 2ND MOSQUE ESUNDARI, YANDA NGYA PASI EMI MAMASUN PTG, MADU GINWAY HOUSE WODATA,	tes Network tainable Develop	BOREHOLE WAS NOT PROVIDED AT CENTRAL MOSQUE, TSANBAN.











				NAKODI CHIROMAN OPP. KARA MARKET, ALH MAKUN BARIKI LADE, YAHAMALI TSADUKO TANKPAFU RD PTG, JIBRIL KANTSA PATIGI (IN PATIGI LGA) AND					
39.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102143	LOWER NIGER RBDA	PROVISION OF MOTORISED BOREHOLE WITH PLASTIC TANK AND GENERATOR AT KORO SCHOOL, PATIGI	CONFIDENCE BUSINESS ASSOCIATED LIMITED	3,520,800	4,500,000	1,760,400	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
40.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	LGA CONSTRUCTION OF HANDPUMP BOREHOLE AT EMI MAMASU COMMUNITY, PATIGI LGA	CRUISTEAM NIG LTD	4,271,400	Dev	1,500,000	THE PROJECT WAS REPORTEDLY EXECUTED AND SERVING THE COMMUNITY
41.		NE		CONSTRUCTION OF MHANDPUMP BOREHOLE AT YANDA NAGYA PASI COMMUNITY, PATIGI LGA					THE PROJECT WAS REPORTEDLY EXECUTED AND SERVING THE COMMUNITY
42.	FEDERAL MINISTRY OF	ERGP80 102144	LOWER NIGER RBDA	PROVISION OF MOTORISED BOREHOLE WITH	NOT AWARDED	0	4,500,000	0	THE PROJECT WAS NOT AWARDED











	WATER			PLASTIC TANK					
	RESOURCES			AND GENERATOR					
				AT OPPOSITE					
				SECRETARIAT,					
				PATIGI LGA					
43.	FEDERAL	ERGP80	LOWER	PROVISION OF	NOT	0	4,500,000	0	THE PROJECT WAS NOT AWARDED
	MINISTRY OF	102146	NIGER RBDA	MOTORISED	AWARDED				
	WATER			BOREHOLE WITH					
	RESOURCES			PLASTIC TANK					
				AND GENERATOR					
				AT BEHIND					
				SECRETARIAT,					
				PATIGI LGA					
44.	FEDERAL	ERGP28	LOWER	GODIWA PATIGI	M/W GLOBAL	79,235,416.94	79,000,000	72,630,696.0	THE PROJECT WAS 100% EXECUTED
	MINISTRY OF	120976	NIGER RBDA	ROAD SURFACE	SERVICES			8	WITH AN OUTSTANDING BALANCE
	WATER		2	DRESSING	LIMITED				OF 6,604,720
4 =	RESOURCES		LOWED	ACDIVATE	NOT		20,000,000	0	
45.	FEDERAL		LOWER	ASPHALT	NOT	0	20,000,000	0	THE PROJECT WAS NOT AWARDED
	MINISTRY OF		NIGER RBDA	OVERLAY OF	AWARDED		C WW		
	WATER	V.		GODIWA ROAD					
4.0	RESOURCES	ED CD20	LOWED			05 (12 027 51	(5,000,000	40,000,000	THE DROLLEGE WAS 000/
46.	FEDERAL	ERGP28	LOWER	PATIGI-TAMPAFU	M.E. UDUUEZE	95,612,927.51	65,000,000	40,000,000	THE PROJECT WAS 80%
	MINISTRY OF	120981	NIGER RBDA	VILLAGE ROAD	& SONS		(100		COMPLETED WITH AN
	WATER			REHABILITATION	ENTERPRISES		(100 MILLION		OUTSTANDING BALANCE OF
	RESOURCES				LIMITED		MILLION		55,612,927.51
47.	EEDEDAI	ERGP28	LOWER	PATIGI-RIFUN	DURAVIL	124 709 025 0	IN TOTAL)	50 507 640 0	THE PROJECT WAS REPORTEDLY
4/.	FEDERAL MINISTRY OF	120988	NIGER RBDA	ROAD	ENGINEERING	124,798,035.9	100,000,000	59,507,640.9	15% EXECUTED
	WATER	120900	NIGER RDDA	REHABILITATION	LIMITED	5	(120	S	13 /6 EXECUTED
	RESOURCES			KEHADILITATION			MILLION		
	RESOURCES						IN TOTAL)		
48.	FEDERAL		LOWER	CONSTRUCTION	AKHAS	4,790,235	III IOIAL)	4,311,211.47	THE PROJECT WAS REPORTED AS
70.	MINISTRY OF		NIGER RBDA	OF MOTORISED	UNIVERSAL	7,170,233		7,511,211.7/	COMPLETED
	WATER		MOEK KDDA	BOREHOLE WITH	SERVICES LTD				
	RESOURCES			GENERATOR AND					
	RESOURCES			JEHERITOR AND	<u>l</u>	1			











				PLASTIC TANKS ON 6M STANCHION HAJIYA IYA COMPOUND OPPOSITE UNION BANK, PATIGI (SEDIMENTARY AREA)					
49.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP28 120992	LOWER NIGER RBDA	LADE-SAKPEFU ROAD REHABILITATION	ELDOV TRANSNATION AL SERVICES LIMITED	157,647,215.3	80,000,000 (160 MILLION IN TOTAL)	80,000,000	THE PROJECT WAS REPORTEDLY 65% EXECUTED WITH AN OUTSTANDING BALANCE OF 77,647,215.39
50.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP28 120996	LOWER NIGER RBDA	GUDUGI- GBARADOGI ROAD REHABILITATION	DROMO INTERNATION AL COMPANY LIMITED	125,318,135.1	125,000,000 130 MILLION IN TOTAL)		THE PROJECT WAS REPORTEDLY 40% EXECUTED WITH AN OUTSTANDING BALANCE OF THE CONTRACT SUM
51.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP28 121035	LOWER NIGER RBDA	PATIGI-GUDUGI	MALMAG NIGERIA LIMITED	98,176,631.87	90,000,000	39,270,6452. 75	THE PROJECT WAS EXECUTED PAARTLY WITH AN OUTSTANDING BALANCE OF 58,905,979.12
52.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102337	UPPER NIGER RBDA	COMPLETION OF DRAINAGE FLOOD AND EROSION CONTROL WORKS AT ALIYU GUSHI			6,000,000		
53.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102342	UPPER NIGER RBDA	FLOOD AND EROSION CONTROL OF YAGBA MARKET ROAD, PATIGI LGA	MALMAG NIGERIA LIMITED	44,548,900	40,000,000	42,528,258.2	THE EARTHWORKS AND DRAINAGE OF THE PROJECT WAS EXECUTED











54.	FEDERAL		UPPER NIGER	SURFACE	LEGION REST	26,759,263		23,000,000	THE PROJECT WAS REPORTED TO
	MINISTRY OF		RBDA	DRESSING OF	CONCEPT				BE INCOMPLETE
	WATER			AUDU LADE ROAD,	LIMITED				
	RESOURCES			LADE, PATIGI LGA					
55.	WAT	2019ZIP	LBRBDA	SOLAR STREET			50,000,000		
	ER	1899		LIGHTS IN PATIGI,					
	RESO			PATIGI LGA,					
	URCE			KWARA STATE					
	S								
56.	WAT	2019ZIP	LBRBDA	PROVISION OF			25,000,000		
	ER	1900		TOYOTA HILUX					
	RESO			PICK UP, PATIGI					
	URCE			LGA, KWARA					
	S			STATE					
57.	WAT	2019ZIP	LBRBDA	PROVISION OF ICT			50,000,000		
	ER	1901	2	FACILITY AND					
	RESO			FIBRE OPTIC					
	URCE			CABLING, PATIGI	tac	$\mathbf{N} = \mathbf{A}$			
	S			LGA, KWARA					
			/ Ne/	STATE					
58.	FEDERAL		FEDERAL	MAJOR			46,272,768		
	MINISTRY OF	ERGP	ROAD	MAINTENANCE	taina		Dev		a ma a mat
	POWER	12129	MAINTENAN	REPAIRS OF	lalla	pie	Dev	elor	oment
	WORKS &	720	CE AGENCY	SHARE-PATIGI-					
	HOUSING			EGGAN KOGI					
		Ne		STATE BORDER					
				ROAD IN KWARA					
				STATE.					
59.	FEDERAL	ERGP80	ARMTI	CAPACITY			50,000,000		
	MINISTRY OF	100329		BUILDING					
	AGRIC AND			PROGRAMME FOR					
	RURAL			WOMEN IN					
	DEVELOPMEN			CASSAVA VALUE					
	T			CHAIN IN KWARA					
				NORTH					













				SENATORIAL DISTRICT, KWARA STATE. NEW						
60.	FEDERAL MINISTRY OF SCIENCE AND TECHNOLOGY	ERGP 30111 234	AQUATIC BIORESOURC ES DEVELOPME NT CENTRE	COMPLETION OF BIORESOURCES CENTRE IN PATEGI			58,000,000			
			PATEGI, KWARA STATE							
61.	FEDERAL MINISTRY OF POWER WORKS AND HOUSING	ERGP12 131026	MAIN MINISTRY	DESIGN AND CONSTRUCTION OF KORO-NIMBO- SHIAGI-ECHI WADA ROAD IN KWARA STATE (22KM) C/NO.6239	tes	Ne	326,728,080	ork	cfor	
62.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101637	MAIN MINISTRY	1,000 HECTARES NEW EXPANSION OF LADE IRRIGATION FIELD, KWARA STATE	taina	ble	50,000,000	elo	oment	
63.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101639	MAIN MINISTRY	DESILTING AND CHANELISATION OF RIVER ECHE, PATIGI LGA KWARA ST			17,500,000			
64.	FEDERAL MINISTRY OF	ERGP28 122823	LOWER NIGER RBDA	CONSTRUCTION OF DAM AND IRRIGATION	RAVEGOS CONSTRUCTIO	310,906,346.6	130,000,000	118,750,000	THE PROJECT WAS EX NEAR COMPLE	











	WATER RESOURCES			INFRASTRUCTURE IN KPADA IRRIGATION PROJECTS, PATIGI LGA, KWARA STATE	N PROJECTS LIMITED				
65.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP19 120094	UPPER NIGER RIVER BASIN DEVT AUTHOTIRY	DRAINAGE, FLOOD AND EROSION CONTROL WITH SURFACE DRESSING AT LADE TSUBAWORO, PATIGI LGA, KWARA STATE	AY STRIFE LIMITED	139,992,200		133,643,347.	THE PROJECT WAS COMPLETED AND SERVING THE COMMUNITY
66.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102350	UPPER NIGER RBDA	MOTORISED BOREHOLES AT GBAN GBAN IN NIGER STATE AND GBARADOGI KWARA STATE. GADA VILLAGE, PATIGI KWARA STATE	SHEDUKO ASSOCIATES NIGERIA LIMITED	18,000,000	18,000,000	10,000,000	THE PROJECT WAS REPORTEDLY COMPLETED. ENetSuD CONFIRMED THAT THE ONE OF GBARADOGI WAS PROVIDED BUT THE WATER IS SMELLING
67.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102357	UPPER NIGER RBDA	1NO. MOTORISED BOREHOLE AT NNALESA COMPOUND PATIGI. KWARA STATE.	NOT AWARDED	0	4,500,000	0	NOT AWARDED
	FEDERAL MINISTRY OF	ERGP80 102358	UPPER NIGER RBDA	1NO. MOTORISED BOREHOLE AT	NOT AWARDED	0	4,500,000	0	NOT AWARDED











	WATER RESOURCES			RIFUN ROAD PATIGI,KWARA STATE					
68.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102384	UPPER NIGER RBDA		NOT AWARDED	0	20,000,000	0	NOT AWARDED
69.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101641	MAIN MINISTRY	REHABILITATION OF WATER SUPPLY FACILITIES IN NORTH COMMUNITIES OF BERUTEN, KAIMA, MORO, EDU, AND PATIGI BY CONSTRUCTION OF BOREHOLES, OVERHEAD TANKS AND	tes	Ne	25,000,000	ork	< for
70.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102199	OGUN – OSUN RBDA	RETICULATION LAND RECLAMATION/ER OSION CONTROL WORKS IN PATIGI LGA: LALAGI - LADE JUNCTION 7KLM; LATA - NDANAKU 5KLM; WODATA - LATA 7KLM	taina	ble	185,000,000	elog	oment
71.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 102200	OGUN – OSUN RBDA				57,500,000		











				LGA: WATER						
				WORKS						
				(DZWAFINI ROAD						
				2KLM; ESUNGI						
				ROAD - FERRY						
				SITE 3KLM;						
				MAWOGI ROAD						
				2KLM; NIMBO -						
				MAMBA 3.5KLM						
72.	FEDERAL	ERGP80	OGUN – OSUN	REHABILIATION			50,000,000			
	MINISTRY OF	102241	RBDA	OF CHYAKYAGI						
	WATER			AREA COURT						
	RESOURCES			WAYATA,						
				HOSPITAL						
				MOTUARY, AND						
			2	CHIEF IMAM						
				ROADS, PATIGI						
						A A				
73.	FEDERAL	ERGP80	UPPER NIGER	PROVISION SOLAR	NOT	NOT	8,000,000	NOT	NOT AWARI	ED
	MINISTRY OF	102347	RBDA	POWERED	AWARDED	AWARDED		AWARDED		
	WATER			BOREHOLES AT						
	RESOURCES		B. C.	THE FOLLOWING						
				LOCATIONS: 1						
				GBOKE 2NOS.,						
				PATIGI LGA						
74.	FEDERAL	ERGP28	FEDERAL	PATIGI WATER			373,966,734			
	MINISTRY OF	110276	MINISTRY OF	SUPPLY PHASE I &			, ,			
	WATER		WATER	II						
	RESOURCES		RESOURCES							











EKITI LGA

	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	STATUS
1.	FEDERAL	ERGP84	NATIONAL	TRAINING,			25,000,000		
1.	MINISTRY	12711	CENTRE FOR	PROCUREMENT AND			23,000,000		
	OF WOMEN	12/11	WOMEN	INSTALLATION OF					
	AFFAIRS -		DEVELOPMENT	EMPOWERMENT					
	HQTRS		DEVELOIMENT	ITEMS FOR WOMEN					
	artyn			AND YOUTHS IN					
				EKITI/IREPODUN/ISIN/					
				OKE-ERO FEDERAL					
				CONSTITUENCY OF					
				KWARA STATE					
2.	SGF	2019ZIP	BCDA	ENTERPRENURAL	-AC	NIAT	30,000,000		tar -
2.	SGI	1313	DCDA	ADVOCACY AND			30,000,000		
		1313		TRAINING FOR					
				UNEMPLOYED					
				YOUTHS AND WOMEN	-0100		10110	000	
				IN EKITI AND OKE-ERO	tallial	ore L	<i>j</i> eve		nent
				LOCAL					
				GOVERNMENTS OF					
				KWARA STATE					
3.	FEDERAL	ERGP12	FEDERAL	CONSTRUCTION AND			40,841,010		
3.	MINISTRY	130583	MINISTRY OF	REHABILITATION OF			40,041,010		
	OF POWER	130303	POWER WORKS	LOKOJA-OBAJANA-					
	WORKS &		& HOUSING -	KABBA-ILORIN ROAD					
	HOUSING -		HQTRS	SECTION II (OBAJANA-					
	HQTRS		путко	KABBA) IN					
	путк			KABBA) IN KOGI/KWARA STATES					
				C/NO.6242					
				C/11 U. 0242					











4.	FEDERAL MINISTRY OF POWER WORKS & HOUSING – HQTRS	ERGP12 130934	FEDERAL MINISTRY OF POWER WORKS & HOUSING	REHABILITATION OF ILORIN-KABBA- OBAJANA ROAD IN KWARA/KOGI STATES C/NO.6212			816,820,200		
5.	FEDERAL MINISTRY	ERGP51 00621	LOWER NIGER RBDA	DEVELOPMENT OF ISAPA IRRIGATION	FEBAB NIGERIA	29,505,904.97	30,000,000	20,000,000	THE PROJECT WAS REPORTEDLY 85%
	OF WATER			PROJECT IN EKITI	LIMITED				COMPLETED WITH AN
	RESOURCES			LGA, KWARA STATE					OUTSTANDING BALANCE OF 9,505,904.97
6.	FEDERAL	ERGP80	LOWER NIGER	MOTORISED	HAMR	3,520,800	4,500,000		
	MINISTRY	102113	RIVER BASIN	BOREHOLE AT	SAMONAB				
	OF WATER			OWALOBBO PALACE,	NIGERIA				
	RESOURCES			OBBO-ILE, EKITI LGA,	LIMITED				
			2	KWARA STATE					













IREPODUN LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	STATUS
1.	MINISTRY OF COMMUNICATION	ERGP291 23924	MINISTRY OF COMMUNICATION	CONSTRUCTION AND EQUIPPING OF ICT			23,750,000		ENetSuD CONFIRMED THAT
	TECHNOLOGY		TECHNOLOGY	CENTRE AT					THE PROJECT IS
	HQTRS		HQTRS	EKITI/ISIN/IREPODUN/ OKE-ERO FEDERAL					ONGOING AS AT JANUARY 30, 2021
				CONSTITUENCY,					JANUAKI 30, 2021
				KWARA STATE					
2.	FEDERAL	ERGP121	FEDERAL	CONSTRUCTION OF			122,523,030		
	MINISTRY OF	30765	MINISTRY OF	OBA CHARLES			, ,		
	POWER WORKS &		POWER WORKS &	OLADEDE WAY, OMU-					
	HOUSING – HQTRS		HOUSING – HQTRS	ARAN, EREPODUN	A la				
				LGA, KWARA STATE					
3.	FEDERAL	ERGP121	FEDERAL ROAD	GENERAL			37,241,582		
	MINISTRY OF	29737	MAINTENANCE	MAINTENANCE					
	POWER WORKS &		AGENCY	REPAIRS OF FAILED					
	HOUSING			SECTIONS OF OMU-	alole	Deve		11141	
				ARAN-EKANMEJE-					
				EKITI S/B ROAD IN					
	EEDEDAK	ED CD444	EEDED AL DOAD	KWARA STATE.			16 110 252		
4.	FEDERAL	ERGP121		GENERAL			46,412,373		
	MINISTRY OF	29748	MAINTENANCE	MAINTENANCE DEPAIDS OF HODIN					
	POWER WORKS &		AGENCY	REPAIRS OF ILORIN-					
	HOUSING			OMUARAN-KOGI STATE BORDER ROAD					
				IN KWARA STATE.					
5.	FEDERAL	ERGP121	FEDERAL ROAD	GENERAL			46,412,373		
J•	MINISTRY OF	29748	MAINTENANCE	MAINTENANCE			10,112,575		
		27710	AGENCY	REPAIRS OF ILORIN-					











	POWER WORKS & HOUSING			OMUARAN-KOGI STATE BORDER ROAD IN KWARA STATE.					
6.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP801 02136	LOWER BENUE RBDA	CLEARING OF HECTRES OF LAND FOR FARMING AND IRRIGATION PURPOSES AT			20,000,000		
				OMUARAN IN IREPODUN LGA, KWARA STATE					
7.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP301 22935	LOWER NIGER RBDA	CONSULTANCY SERVICE FOR STUDY, DESIGN AND EIA FOR DUGBE OSHIN IRRIGATION PROJECT, IREPODUN LGA, KWARA STATE	GARIBS ENGINEERING COMPANY LIMITED	11,794,650	15,000,000	4,717,860	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 7,076,790
8.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP512 2852	LOWER NIGER RBDA	PROVISION OF IRRIGATION COMPONENT OF OMU ARAN IRRIGATION PROJECT	TURNING POINT ENGINEERING LTD	493,047,560.25	14,250,000	14,250,000	THE PROJECT WAS REPORTEDLY COMPLETED
9.	FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS	ERGP841 2711	NATIONAL CENTRE FOR WOMEN DEVELOPMENT	TRAINING, PROCUREMENT AND INSTALLATION OF EMPOWERMENT ITEMS FOR WOMEN AND YOUTHS IN EKITI/IREPODUN- ERO/ISIN/OKE0ERO			25,000,000		
				FEDERAL CONSTITUENCY OF KWARA STATE					











10.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP201 31507	LOWER NIGER RBDA	LAND CLEARING AT OMU-ARAN AREA OFFICE	LOGKEG ENGINEERING LTD	29,346,975	40,000,000	28,799,863.3	THE PROJECT WAS REPORTEDLY EXECUTED AND COMPLETED
11.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP512 6002	LOWER NIGER RBDA	PURCHASE OF TRACTORS WITH COMPLETE IMPLEMENTS FOR OMU ARAN AREA	RIBALKA NIGERIA LIMITED	29,048,964	30,000,000	28,413,268.8	REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF
				OFFICE, IN KWARA STATE					635,695.2
12.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP512 6071	LOWER NIGER RBDA	ORIN IRRIGATION PROJECT: DEVELOPMENT OF PHASE II, IN KWARA STATE	LASHTAN NIGERIA LIMITED	35,202,237	50,000,000	35,202,237	THE PROJECT WAS REPORTEDLY COMPLETED
13.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	LAND CLEARING AND PROVISION OF IRRIGATION FACILITIES AT AHUN, IREPODUN LGA	MALMAG NIGERIA LIMITED	31,799,080	50,000,000	23,879,107.8	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 7,919,974.63
14.	FEDERAL MINISTRY OF POWER WORKS AND HOUSING	ERGP301 32648	MAIN MINISTRY	CONSTRUCTION OF MOTORISED BOREHOLE IN IJOMU ORO, IREPODUN LGA, KWARA STATE.	anie	DEV	10,187,100		
15.	FEDERAL MINISTRY OF EDUCATION	ERGP301 32633	UBEC	SUPPLY OF FURNITURE IN A BLOCK OF 4 CLASSROOMS AT CHRIST AGLICAN PRIMARY SCHOOL,			10,000,000		
				IJOMU ORO,					












				IREPODUN LGA					
				KWARA STATE					
16.	FEDERAL	ERGP801		PROVISION OF			10,000,000		
	MINISTRY OF	02237		MOTORISED					
	WATER			BOREHOLE AT					
	RESOURCES			ONIWERE COMPOUND,					
				ILUDUN-ORO,					
				IREPODUN LGA					
17.	FEDERAL	ERGP801	LOWER BENUE	MOTORISED	INFORMATION	INFORMATI	4,500,000	INFORMAT	
	MINISTRY OF	02121	RBDA	BOREHOLE WITH	OMITTED	ON		ION	
	WATER			PLASTIC TANK AND		OMITTED		OMITTED	
	RESOURCES			GENERATOR AT VILLA					
				YARD TOWN AJASSE II					
				IREPODUN LGA					
18.									













ISIN LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	STATUS
1.	FEDERAL	ERGP23129309	FEDERAL	CONSTRUCTION OF			118,750,000		
	MINISTRY OF		MINISTRY OF	SKILLS ACQUISITION AND					
	LABOUR AND		LABOUR AND	VOCATIONAL TRAINING					
	EMPLOYMENT -		EMPLOYMENT -	CENTRES IN IJARA-ISIN,					
	HQTRS		HQTRS	ISIN LGA IN KWARA STATE					
				AND EQUIPPING OF THE					
				CENTERS.					
3.	FEDERAL	ERGP8412711	NATIONAL	TRAINING, PROCUREMENT			25,000,000		
	MINISTRY OF		CENTRE FOR	AND INSTALLATION OF					
	WOMEN	2	WOMEN	EMPOWERMENT ITEMS					
	AFFAIRS -		DEVELOPMENT	FOR WOMEN AND YOUTHS					
	HQTRS			IN					
) I)		EKITI/IREPODUN/ISIN/OKE-					
		(a) ()	1	ERO FEDERAL					
				CONSTITUENCY OF					
				KWARA STATE		10110	AIAI	00 0 K	
4.	FEDERAL	ERGP20125846	FEDERAL	EROSION CONTROL AT		EVE	15,000,000		
	MINISTRY OF		MINISTRY OF	ISANLU-ISIN LGA KWARA					
	ENVIRONMENT		ENVIRONMENT	STATE					
	HEADQUARTERS	NOTE	HEADQUARTERS						
		166							











OKE-ERO LGA

MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT	AMOUNT	AMOUNT STATUS
					SUM	BUDGETED	RELEASED
						IN 2019	
FEDERAL	ERGP7133135	FEDERAL	REHABILITATION OF	DABERE		28,350,000	ENetSuD CONFIRMED
MINISTRY		ROAD	EKAN-ILALE-ILA ROAD IN	INTERNATIONAL			THAT THE PROJECT WAS
OF		MAINTENANCE	OKE-ERO LGA, KWARA	LIMITED			EXECUTED
POWER		AGENCY	STATE.				
WORKS &							
HOUSING							
	ERGP8412711	NATIONAL	TRAINING, PROCUREMENT			25,000,000	
		CENTRE FOR	AND INSTALLATION OF				
OF		WOMEN	EMPOWERMENT ITEMS				
WOMEN		DEVELOPMENT	FOR WOMEN AND YOUTHS				
AFFAIRS -			IN				
HQTRS			EKITI/IREPODUN/ISIN/OKE-				
		- / N - /	ERO FEDERAL				
			CONSTITUENCY OF				
			KWARA STATE				
SGF	2019ZIP1313	BCDA	ENTERPRENURAL			30,000,000	
			ADVOCACY AND TRAINING				
			FOR UNEMPLOYED				
		LC I	YOUTHS AND WOMEN IN				
			EKITI AND OKE-ERO				
			LOCAL GOVERNMENTS OF				
			KWARA STATE				
	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL ERGP8412711 MINISTRY OF WOMEN AFFAIRS - HQTRS	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS FEDERAL SERGP8412711 MINISTRY OF WOMEN AFFAIRS - HQTRS FEDERAL SERGP8412711 NATIONAL CENTRE FOR WOMEN DEVELOPMENT	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF WOMEN AFFAIRS- HQTRS SGF 2019ZIP1313 BCDA FEDERAL ROAD MAINTENANCE ROAD MAINTENANCE AGENCY MAINTENANCE AGENCY TRAINING, PROCUREMENT AND INSTALLATION OF EMPOWERMENT ITEMS FOR WOMEN AND YOUTHS IN EKITI/IREPODUN/ISIN/OKE- ERO FEDERAL CONSTITUENCY OF KWARA STATE SGF 2019ZIP1313 BCDA ENTERPRENURAL ADVOCACY AND TRAINING FOR UNEMPLOYED YOUTHS AND WOMEN IN EKITI AND OKE-ERO LOCAL GOVERNMENTS OF	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS SGF PORT PORT AGENCY ROAD MAINTENANCE AGENCY REHABILITATION OF EKAN-ILALE-ILA ROAD IN OKE-ERO LGA, KWARA STATE. REHABILITATION OF EKAN-ILALE-ILA ROAD IN OKE-ERO LGA, KWARA STATE. RATIONAL CENTRE FOR WOMEN AD INSTALLATION OF EMPOWERMENT ITEMS FOR WOMEN AND YOUTHS IN EKITI/IREPODUN/ISIN/OKE- ERO FEDERAL CONSTITUENCY OF KWARA STATE SGF 2019ZIP1313 BCDA REHABILITATION OF EKAN-ILALE-ILA ROAD IN OKE-ERO LGA, KWARA STATE. AND INSTALLATION OF EMPOWERMENT ITEMS FOR WOMEN AND YOUTHS IN EKITI/IREPODUN/ISIN/OKE- ERO FEDERAL CONSTITUENCY OF KWARA STATE ENTERPRENURAL ADVOCACY AND TRAINING FOR UNEMPLOYED YOUTHS AND WOMEN IN EKITI AND OKE-ERO LOCAL GOVERNMENTS OF	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF OF WOMEN AFFAIRS - HQTRS SGF POST OF WOMEN AFFAIRS - HQTRS FEDERAL SGF FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS FEDERAL SGF POWER WOMEN AFFAIRS - HQTRS FEDERAL CONSTITUENCY OF KWARA STATE SGF POWER WOMEN AD YOUTHS IN ENTITIENTS FOR WOMEN AND YOUTHS AND WOMEN AD YOUTHS IN EXTITIENT OF EMPOWERMENT OF EMPOWERMEN	FEDERAL MINISTRY OF POWER WORKS & HOUSING FEDERAL MINISTRY OF WOMEN AFFAIRS - HQTRS SGF 2019ZIP1313 FEDERAL ROAD MAINTENANCE AGENCY ROAD MAINTENANCE AGENCY NATIONAL CENTRE FOR WOMEN DEVELOPMENT AFFAIRS - HQTRS SGF 2019ZIP1313 BCDA REHABILITATION OF EKAN-ILALE-ILA ROAD IN OKE-ERO LGA, KWARA STATE REHABILITATION OF EKAN-ILALE-ILA ROAD IN OKE-ERO LGA, KWARA STATE STATE. 1 TRAINING, PROCUREMENT AND INSTALLATION OF EMPOWERMENT ITEMS FOR WOMEN AND YOUTHS IN EKITI/IREPODUN/ISIN/OKE-ERO FEDERAL CONSTITUENCY OF KWARA STATE SGF 2019ZIP1313 BCDA ENTERPRENURAL ADVOCACY AND TRAINING FOR UNEMPLOYED YOUTHS AND WOMEN IN EKITI AND OKE-ERO LOCAL GOVERNMENTS OF











OFFA LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED	AMOUNT RELEASED	STAT	US
1.	FEDERAL MINISTRY OF LABOUR AND EMPLOYMENT – HQTRS	ERGP80 100993	NATIONAL DIRECTORATE OF EMPLOYMENT	INSTALLATION OF SOLAR STREETLIGHTS ON ADESOYE COLLEGE - IGOSUN ROAD, OFFA LGA, KWARA STATE.			IN 2019 30,000,000			
2.	FEDERAL MINISTRY OF POWER WORKS & HOUSING – HQTRS	ERGP12 130903	FEDERAL MINISTRY OF POWER WORKS & HOUSING	CONSTRUCTION OF OFFA BYPASS IN OFFA LGA KWARA STATE C/NO. 6154			367,569,090			
3.	FEDERAL MINISTRY OF POWER WORKS & HOUSING – HQTRS	ERGP 121309 83	FEDERAL MINISTRY OF POWER WORKS & HOUSING	CONSTRUCTION OF OFFA BYPASS IN OFFA LGA KWARA STATE SECTION II	inabl	e D	245,046,060	opn	nent	
4.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP27 127925	FEDERAL MINISTRY OF POWER WORKS & HOUSING	URBAN RENEWAL AND SLUM UPGRADING INVOLVING PROVISION OF SOLAR POWERED BOREHOLE IN OFFA			8,965,864			
5.	FEDERAL MINISTRY OF POWER WORKS & HOUSING	ERGP71 31424	FEDERAL ROAD MAINTENANCE AGENCY	REHABILITATION/MAI NTENANCE OF OWODE MARKET, LAMODI AREA WITH MEDIUM WEIGHT BEARING 2			23,625,000			











				BRIDGES AND					
				CULVERT, LAMODI					
	EED ED A I	ED CD44	I OILED DENIE	AREA, OFFA	D / D O CITE	27 404 242 20		4 000 000	
6.	FEDERAL	ERGP11	LOWER BENUE	CONSTRUCTION OF	BAROSIT	37,181,242.38		1,900,000	THE PROJECT WAS
7.	MINISTRY OF	00620	RBDA	FLOOD AND EROSION	INTERBIZ NIG	20,436,683.40		18,418,757.6	REPORTED AS COMPLETED
	WATER			CONTROL STRUCTURE	LTD			2	
	RESOURCES -			ALONG ENJI RIVER,			20,000,000		
	HQTRS			OFFA LGA, KWARA					
				STATE					
8.	FEDERAL	ERGP20	LOWER NIGER	CONSTRUCTION AND	BAROSIT	44,805,952.27	53,568,745	41,407,959.4	THE PROJECT IS
	MINISTRY OF	122920	RBDA	CHANNELIZATION	INTERBIZ			1	REPORTEDLY 100%
	WATER			WITHIN IYANIWURA	NIGERIA				COMPLETED
	RESOURCES			AREA OF IGBONA	LIMITED				
				ROAD, OFFA, KWARA					
				STATE					
9.	FEDERAL		LOWER NIGER	READINESS OF STORM	AMPERSAND	8,749,231.05	12,000,000	4,750,000	THE PROJECT WAS
	MINISTRY OF		RBDA	WATER AT UPSTREAM	DEVELOPMEN				REPORTEDLY 100%
	WATER			OF AFELELE DAM,	T PARTNERS		A # A		EXECUTED WITH AN
	RESOURCES			OFFA					OUTSTANDING BALANCE OF
									3,999,231.05
10.	FEDERAL	ERGP51	LOWER NIGER	EROSION CONTROL OF	RAMUSSAL	140,936,186.9	5,000,000	71,140,428.0	THE PROJECT WAS
	MINISTRY OF	19877	RBDA	2KM TOWN-SHIP ROAD	INTERNATION	8		5	REPORTED TO BE 90%
	WATER			AT OFFA COMPLETE	AL LIMITED		even		COMPLETED WITH AN
	RESOURCES			WITH DOUBLE SIDED					OUTSTANDING BALANCE OF
				DRAINS					40,212,823
11.	FEDERAL	ERGP80	LOWER NIGER	MOTORISED	NOT	0	4,500,000	0	THE PROJECT WAS NOT
	MINISTRY OF	102102	RBDA	BOREHOLE AT NO. 45	AWARDED		, ,		AWARDED
	WATER			AKOYE ZONE C ALH.					
	RESOURCES			MAHMUD KADIRI					
				STREET ADEBIYI AREA					
				IGOSUN ROAD OFFA.					
12.	FEDERAL		LOWER NIGER	REHABILITATION OF	ALMANDA	3,172,000	40	3,013,400	THE PROJECT WAS
	MINISTRY OF		RBDA	EXISTING BOREHOLE	RANCH		MILLION	2,010,100	REPORTEDLY 100%
	WATER		NDD11	AT ASALAFA	LIMITED		WAS		EXECUTED. THE CONTRACT
	RESOURCES			COMMUNITY, OJOMU			BUDGETED		LALCOILD, THE COMMACI
	RESCURCES				<u> </u>		DODGETED		











						INCLUDIN G OTHER LOCATION S		SUM IS FOR THIS AND ANOTHER LOCATION
13. FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MINI MOTORIZED BOREHOLE AT GAA OLOMI FUNFUN, OFFA LGA	ASSRAL GLOBAL CONCEPT LIMITED	4,975,000		2,395,117.5	THE PROJECT WAS COMPLETELY EXECUTED AND SERVING THE COMMUNITY
14. FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MOTORISED BOREHOLE WITH GENERATOR AND PLASTIC TANKS ON 6M STANCHION (SEDIMENTARY AREA) AT GAA OLOMI FUNFUN, OFFA LGA		4,790,235		3,895,117.5	THE PROJECT WAS REPORTED COMPLETED
15. DEFENCE	2019ZIP 277	NIGERIAN ARMY	CONSTRUCTION OF ASPHALT ROAD ADESOYE COLLEGE - IGOSUN ROAD, OFFA			40,000,000		
16. FEDERAL MINISTRY OF ENVIRONMEN T	ERGP80 100618	NATIONAL BIOSAFETY MANAGEMENT AGENCY	SENSITISATION ON APPLICATION OF BIOSAFETY IN AGRICULTURE IN SELECTED AREA OF OFFA LG			20,000,000		
17. FEDERAL MINISTRY OF WATER RESOURCES	ERGP80 101642	MAIN MINISTRY	REHABILITATION OF WATER SUPPLY FACILITIES IN SOUTH COMMUNITIES OF OFFA, ORO AND OKEONIGBIN BY CONSTRUCITION OF			25,000,000		











				BOREHOLES, OVERHEAD TANKS AND RETICULATION						
18.	FEDERAL MINISTRY OF EDUCATION	ERGP23 108494	FEDERAL POLYTECHNIC, OFFA	CONSTRUCTION AND PROVISION OF 4 NOS. CLASSROOMS, OFFICES AND FURNITURE IN A STOREY BUILDING			5,000,000			
19.	FEDERAL MINISTRY OF EDUCATION	ERGP23 124255	FEDERAL POLYTECHNIC, OFFA	PROCUREMENT OF HEALTH/MEDICAL EQUIPMENT			10,423,398			
20.	FEDERAL MINISTRY OF EDUCATION	ERGP23 124282	FEDERAL POLYTECHNIC, OFFA	PROCUREMENT OF TEACHING AND RESEARCH EQUIPMENT / MATERIALS			12,416,093			
21.	FEDERAL MINISTRY OF EDUCATION	ERGP23 124290	FEDERAL POLYTECHNIC, OFFA	CONSTRUCTION OF AUDIO-VISUAL LABORATORY	SN	ett	12,188,603	rk	ror	
22.	FEDERAL MINISTRY OF ENVIRONMEN T	ERGP80 100612	ENVIRONMENTAL HEALTH REGISTRATION COUNCIL OF NIGERIA	PROVISION OF ENVIRONMENTAL SANITATION MODELS AT OFFA INTERSHIP CENTER	inabl	e D	230,000,000	opn	ient	
23.	FEDERAL MINISTRY OF POWER WORKS & HOUSING – HQTRS	ERGP12 130830	FEDERAL MINISTRY OF POWER WORKS & HOUSING	CONSTRUCTION OF AJASE-IPO/OFFA/ERIN- ILE/OSUN STATE BOUNDARY C/NO.6231			367,569,090			
24.	FEDERAL MINISTRY OF AGGRICULTU	ERGP80 100507	NSPRI	SUPPLY AND INSTALLATION OF ALL-IN-ONE SOLAR	FASTTRACK INVESTMENT	99,998,000	250,000,000	100,000,000	THE PROJI EXECUTED AND	











	<u> </u>		T			T		T
RE AND			STREET LIGHT WITH	NIGERIA				IN KAMANU, ANILERIN AND
RURAL			LITHIUM ION	LIMITED				AKIRIBOTO OKE IN OFFA
DEVELOPMEN			BATTERIES 6000					
\mathbf{T}			LUMENS PIR AT					
			VARIOUS LOCATIONS					
			IN KAMANU, ANILERIN					
			AND AKIRIBOTO OKE					
25. FEDERAL	ERGP80	NSPRI	CONSTRUCTION OF A	BAKUS MULTI	29,994,500	35,000,000	30,000,000	ENetSuD CONFIRMED THAT
MINISTRY OF	100509		BLOCK OF TWO	LINKS				THE PROJECT WAS
AGRICULTUR			CLASSROOMS AND	NIGERIA				EXECUTED AND COMPLETED
E AND RURAL			SUPPLY OF	LIMITED				IN IGBONNA ROAD, KAMANU,
DEVELOPMEN			EDUCATIONAL					OFFA.
T			MATERIALS TO					
			SCHOOLS IN IGBONNA					
			ROAD, KAMANU AND					
			GAMBO MASELU					
26. FEDERAL	ERGP80	NSPRI	CONSTRUCTION OF A	BAKUS MULTI	29,988,000	35,000,000	30,000,000	ENetSuD CONFIRMED THAT
MINISTRY OF	100509		BLOCK OF TWO	LINKS				THE PROJECT WAS
AGRICULTUR			CLASSROOMS AND	NIGERIA				EXECUTED AND COMPLETED
E AND RURAL			SUPPLY OF	LIMITED				IN GAMBO MASELU,
DEVELOPMEN			EDUCATIONAL					KAMANU, OFFA
T			MATERIALS TO					
			SCHOOLS IN IGBONNA				01011	
			ROAD, KAMANU AND					
			GAMBO MASELU					
	-		GINIDO MINDELLO					











IFELODUN LGA

S/N	MINISTRY	CODE NO	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT SUM	AMOUNT BUDGETED IN 2019	AMOUNT RELEASED	STATUS
1.	MINISTRY OF INTERIOR -	ERGP27117384	POLICE FORMATION	ONGOING - CONSTRUCTION OF			9,075,713		
	HQTRS		& COMMAND HQTRS		Ne			for	
2.	FEDERAL	ERGP80102083	LOWER	1208001) MOTORISED BOREHOLE			4,500,000		
	MINISTRY OF		BENUE RBDA	WITH PLASTIC TANK			-,200,000		
	WATER	466		AND GENERATOR AT					
	RESOURCES			EMI KOCHITA ALERA, IFELODUN LGA					
19.	FEDERAL	ERGP20131527	LOWER	PROVISION OF	MCWELL	10,988,901	14,321,245	6,792,975	THE PROJECT
	MINISTRY OF		NIGER RBDA	IRRIGATION	RESOURCES				WAS
	WATER			INFRASTRUCTURE AT	LIMITED				REPORTEDLY
	RESOURCES			OREKE, ILE-IRE					COMPLETED
				DISTRICT, IFELODUN LGA, KWARA STATE					











20.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP30122934	NIGER RBDA	CONSULTANCY SERVICE FOR STUDY, DESIGN AND EIA FOR BASANYIN IRRIGATION PROJECT, IFELODUN LGA, KWARA STATE	NOT AWARDED	0	15,000,000	0	THE PROJECT WAS NOT AWARDED
21.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80102346	UPPER NIGER RBDA	LAGELU/ILEGBON DAM			20,000,000		
22.	FEDERAL MINISTRY OF WATER RESOURCES		LOWER NIGER RBDA	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANKS ON 6M STANCHION AT ODOLE COMPOUND, AGODOGBO COMMUNITY, OKE-ODE, IFELODUN LGA, KWARA STATE	IMANIL HAQ NIGERIA LIMITED	4,975,500	ork		THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 1,492,500
23.	MINISTRY OF INTERIOR – HQTRS	ERGP4103082	POLICE FORMATION & COMMAND HQTRS	COMPLETION OF POLICE INTELLIGENCE COLLEGE, SHARE, KWARA STATE	able	Deve	97,049,338	ment	
24.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP80102103	LOWER BENUE RBDA	MOTORISED BOREHOLES AT NO. 2 AJABARI'S COMPOUND BABAN LOMA AND AWUWO'S COMPOUND BABANLOMA					











OYUN LGA

	T	T				ı			
S/N	MINISTRY	CODE	AGENCY	PROJECT NAME	CONTRACTOR	CONTRACT	AMOUNT	AMOUNT	STATUS
		NO				SUM	BUDGETE	RELEASED	
							D IN 2019		
1.	FEDERAL	ERGP271	FEDERAL	URBAN RENEWAL AND			115,088,76		THIS ROAD LINKS IPEE AND
	MINISTRY OF	27946	MINISTRY OF	SLUM UPGRADING			0		IJAGBO COMMUNITIES AND
	POWER WORKS		POWER	INVOLVING					THE PROJECT WAS STARTED
	& HOUSING -		WORKS &	CONSTRUCTION/REHA					OVER A YEAR AGO BUT NOT
	HQTRS		HOUSING -	BILITATION OF ROADS,					YET COMPLETED.
			HQTRS	CULVERTS AND					
				DRAINS AT IPEE,					
				KWARA STATE					
2.	FEDERAL	ERGP801	LOWER NIGER	EROSION CONTROL OF	NOT	0	30,000,000	0	NOT AWARDED
	MINISTRY OF	02074	RBDA	FARM ACCES IN	AWARDED				
	WATER			IKOTUN ROAD OF					
	RESOURCES			OJOKU OYUN LGA,					
				KWARA STATE			AY A O		
3.	FEDERAL	ERGP801	LOWER NIGER	SURFACE DRESSING OF	LUSH TECH	65,465,174.43	50,000,000	62,189,616.67	THE PROJECT WAS
	MINISTRY OF	02075	RBDA	FARMS ACCESS ON	ENGINEERING				REPORTEDLY 100%
	WATER			IKOTUN ROAD IN	COMPANY				EXECUTED WITH AN
	RESOURCES			OJOKU, OYUN LGA	LIMITED				OUTSTANDING BALANCE OF
									3,275,557.76.
									ENetSuD ALSO CONFIRMED ITS
		$N \in \mathbb{R}$							EXECUTION
4.	FEDERAL	ERGP801	LOWER NIGER	PROVISION OF SOLAR	ALASINRIN	7,957,550	10,000,000	6,366,040	THE PROJECT WAS
	MINISTRY OF	02093	RBDA	BOREHOLE AT IPEE	SAKA FARMS	, ,			REPORTEDLY 100%
	WATER			COMMUNITY IN OYUN	TRANSPORT				EXECUTED WITH AN
	RESOURCES			LGA, KWARA STATE	LIMITED				OUTSTANDING BALANCE OF
									1,591,510.
									ENetSuD ALSO CONFIRMED ITS
									EXECUTION BUT IT IS NOT
L	1	I.	l .		l	I .		l	











5.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP801 02106	LOWER NIGER RBDA	MOTORISED BOREHOLE AT IPEE- OFFA, OYUN LGA KWARA STATE	NOT AWARDED	0	4,500,000	0	FUNCTIONING ANYMORE. THE CONTRACTOR SHOULD BE ADVISED TO PUT IT TO USE BEFORE BALANCE PAID NOT AWARDED
6.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP201 31493	LOWER NIGER RBDA		KYE BUILDERS AND INVESTMENT	50,561,882.70	60,000,000	48,033,788.57	THE PROJECT WAS REPORTEDLY 100% EXECUTED THE CORRECT NAME SHOULD BE ASIKAN - LIBRARY ROAD. IT WAS COMPLETED AND IN USE
7.				FLOOD AND EROSION CONTROL WORKS AT ERIN-ILE, KWARA STATE	SN	186,270,486.7		13,637,600	for
8.	FEDERAL MINISTRY OF EDUCATION - HQTRS	ERGP301 32700	UNIVERSAL BASIC EDUCATION (UBE) COMMISSION	TOTAL REHABILITATION OF FOUR (4) BLOCKS OF CLASSROOM IN WESLEY LEA SCHOOL OJOKU IN OYUN LGA OF KWARA STATE	inabl	e D	20,000,000	opn	NO FEDERAL OR STATE PROJECT IN THE SCHOOL. THE ONGOING PROJECT BELONGED TO OLD STUDENTS OF THE SCHOOL
9.	FEDERAL MINISTRY OF ENVIRONMENT	2019ZIP3 60	FRIN, IBADAN	DEVELOPMENT OF TRAINING HALL, OYUN LGA	WESTERN PORT LOGISTIC SERVICES LIMITED	219,735,316.5	250,000,00	124,387,994.4	ENetSuD CONFIRMED THAT THE TRAINING HALL WAS UNDER CONSTRUCTION IN OLORA COMPOUND, IJAGBO, OYUN LGA BUT NOT YET











10.				EMPOWERMENT OF YOUTH AND WOMEN ON AGROFORESTRY ENTERPRISES IN OYUN LGA, KWARA SOUTH SENATORIAL DISTRICT, KWARA STATE.					COMPLETED. THE AGENCY ALSO REPORTED IT AS 56.61 COMPLETED THE PROJECT WAS DONE FOR 130 PEOPLE. HOWEVER, PARTICIPANTS WERE GIVEN 25,000 NAIRA INSTEAD OF 72,000 NAIRA WRITTEN IN THE SIGNED DOCUMENT
11.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP281 23072	LOWER NIGER RBDA	REHABILITATION OF IKOTUN WATER WORKS	BAL ENGINEERING LIMITED	42,525,653.37	36,000,000	20,638,961.44	THE PROJECT WAS REPORTEDLY 100% COMPLETED WITH AN OUTSTANDING BALANCE 21,886,691.44. ENetSud Also Confirmed Its Competion and the PROJECT IS WORKING WELL AND SERVING THE COMMUNITY
12.	FEDERAL MINISTRY OF POWER WROKS AND HOUSING	ERGP158 72057	RURAL ELECTRIFICA TION AGENCY	PROVISION/INSTALLAT ION OF 300KVA TRANSFORMER AT LASISI ADEKUNLE RAJI STREET/PEE IN OYUN LGA, KWARA STATE	ELECTRIC CITY ENERGY	6,478,777.3	7,500,000	6,219,626.21	ENetSuD CONFIRMED THAT THE PROJECT WAS COMPLETED BUT IT HAS NOT YET BEEN ENERGIZED. THUS, IT IS NOT SERVING THE COMMUNITY.
13.	FEDERAL MINISTRY OF WATER RESOURCES	ERGP281 20949	LOWER NIGER RBDA	CONSTRUCTION OF HEADWORKS AT ERIN- ILE/AJASE-IPO/ILALA IRRIGATION PROJECT IN OYUN LGA OF KWARA STATE	JIPON VENTURES LTD	62,554,600	30,000,000	30,000,000	THE PROJECT WAS REPORTEDLY 100% EXECUTED WITH AN OUTSTANDING BALANCE OF 32,701,519.75











							ENetSuD CONFIRMED THAT THIS PARTICULAR PROJECT IS NOT IN OYUN LGA. THUS, IT SHOULD BE CONFIRMED IN IREPODUN LG
14.	FEDERAL	LOWER NIGER	CONSTRUCTION OF	HENRY	4,975,000	4,726,250	ENetSuD CONFIRMED THAT
	MINISTRY OF	RBDA	MOTORIZED	GEORGE			THE PROJECT WAS
	WATER		BOREHOLES WITH	COMPANY			COMPLETED AND SERVING
	RESOURCES		PLASTIC TANK ON 6M	LIMITED			THE COMMUNITY
			STANCHION				
			(SEDIMENTARY AREA)				
			AT AJUBA AREA, OBAS				
			COMPOUND, IJAGBO,				
			OYUN LGA				
15.	FEDERAL	LOWER NIGER	CONSTRUCTION OF	NIGER DELTA	3,520,800	0	THE PROJECT WAS
	MINISTRY OF	RBDA	MINI MOTORIZED	ENGINEERING			REPORTEDLY 100%
	WATER		BOREHOLE AT	LIMITED			EXECUTED WITHOUT AN
	RESOURCES		IMANUMA AREA, IPEE				OUTSTANDING BALANCE OF
			NEW EXTENSION,			AY COLLEGE	THE CONTRACT SUM.
			OYUN LGA				
							ENetSuD CONFIRMED ITS
		0	Cueta	1000		31/0 01010	COMPLETION AND IT IS
			Susta	inabi		evelobn	SERVING THE COMMUNITY
							WELL











OTHER STATES

	MINISTRY	CODE	AGENCY	PROJECT NAME	STATE	CONTRACTOR	CONTRACT	AMOUNT	AMOUNT	REMARK
		NO					SUM	BUDGETED	RELEASED	
								IN 2019		
1.	FEDERAL		LOWER	CONSTRUCTION OF	KOGI STATE	DON-IROH	4,975,000		2,487,500	THE PROJECT WAS
	MNISTRY OF		NIGER	MOTORIZED		NIGERIA				REPORTEDLY 100%
	WATER		RBDA	BOREHOLE AT OMI	AWARDED	LIMITED				COMPLETED WITH AN
	RESOURCES			COMMUNITY,	26/11/2019					OUTSTANDING BALANCE
				YAGBA WEST LGA						OF 2,487,500
2.	FEDERAL		LOWER	CONSTRUCTION OF	KOGI STATE	DON-IROH	4,975,000		2,487,500	THE PROJECT WAS
	MINISTRY OF		NIGER	MOTORIZED		NIGERIA				REPORTEDLY 100%
	WATER		RBDA	BOREHOLE AT	AWARDED	LIMITED				COMPLETED WITH AN
	RESOURCES			ILUKE COMMUNITY,	26/11/2019					OUTSTANDING BALANCE
			24	KABBA BUNNU LGA						OF 2,487,500
3.	FEDERAL	ERGP51	LOWER	REHABILITATION	KOGI STATE	KAGO	12,929,809.2	15,000,000	8,000,000	THE PROJECT WAS
	MINISTRY OF	00631	NIGER	OF BUILDINGS AND		NIGERIA				REPORTEDLY 15%
	WATER		RBDA	INFRASTRUCTURE	AWARDED	LIMITED				COMPLETED WITH AN
	RESOURCES			AT AREA/PROJECT	9/11/2018					OUTSTANDING BALANCE
				OFFICES (KWARA &						OF 4,929,809.2
				KOGI STATES)	CTAIL	1266	101	1010	1997	
4.	FEDERAL		LOWER	PROCUREMENT OF	KOGI STATE	SUNILAR	28,938,000	30,000,000	27,491,100	THE PROJECT WAS
	MINISTRY OF		NIGER	TRACTOR WITH		NIGERIA				REPORTEDLY 100%
	WATER		RBDA	COMPLETE	AWARDED	LIMITED				EXECUTED WITH AN
	RESOURCES			IMPLEMENTS FOR	8/11/2019					OUTSTANDING BALANCE
				EJIBA AREA OFFICE						OF 1,446,900
5.	FEDERAL		LOWER	PROVISION OF	KOGI STATE	HONESTECH	10,566,882.08	5,000,000	9,793,695.49	THE PROJECT WAS
	MINISTRY OF		NIGER	PEWASH MODEL IN		ENGINEERING				REPORTEDLY EXECUTED
	WATER		RBDA	EMIWORO VILLAGE		LTD				AND COMPLETED
	RESOURCES			CONGRESS 5-5-5-5-	0110 2= : ==		4=0.0== :::::		1.60.01.555	
6.	FEDERAL		UPPER	CONSTRUCTION OF	OYO STATE	NPR	179,877,408.0		163,081,990	THE PROJECT WAS
	MINISTRY OF		NIGER	2 KM ROAD WITH		CONSTRUCTIO	6			REPORTEDLY COMPETED
	WATER		RBDA	DRAINAGE AT	AWARDED	N COMPANY				
	RESOURCES				28/12/2016					











				ILEGBON, LAGELU		NIGERIA				
				LGA, OYO STATE		LIMITED				
7.	FEDERAL		UPPER	LAGELU / ILEGBON	OYO STATE	MALMAG	191,715,699	100,000,000	44,301,718.3	THE PROJECT WAS
	MINISTRY OF		NIGER	DAM	12/2017	NIGERIA LTD	, ,		1	REPORTED TO BE
	WATER		RBDA							ONGOING IN LAGELU
	RESOURCES									LGA, OYO STATE
8.	FM OF WATER		UPPER	REHABILITATION	NIGER STATE	NETWORTH	28,612,600		NOT	NOT PROVIDED
	RESOURCES		NIGER	OF JEBBA		ENGINEERING			PROVIDED	
			RBDA	IRRIGATION		LIMITED				
9.	FEDERAL	ERGP30	NSPRI	REHABILITATION	OGUN AND	NSPRI				THE PROJECT WAS
	MINISTRY OF	125350		OF ADOPTED	OYO STATES	RESEARCHERS				REPORTEDLY EXECUTED
	AGRICULTUR			VILLAGES AND						IN IJEBU WATERWAYS,
	E AND RURAL			AGRICULTURAL						OGUN STATE; LADU
	DEVELOPMEN			RESEARCH						
	T			OUTREACH						
				CENTRES FOR						
				DISSEMINATION OF						
				POSTHARVEST		2 1 6				
10.	FEDERAL	ERGP80		PROVISION OF			4,975,000	13,500,000	6,965,000	
	MINISTRY OF	102104	NIGER	MOTORISED						
	AGRICULTUR		RBDA	BOREHOLE AT ALH	_					
	E AND RURAL			USMAN OKARA	CTAIL	nable		100	mma	
	DEVELOPMEN			COMPOUND, IDOJI –	Stall	IGINIC			ALLIE	THE PROJECTS WERE
	T			OKENE LGA, KOGI						REPORTEDLY 100%
11				STATE		HOMEGEECH	4.055.000			EXECUTED WITH AN
11.				PROVISION OF	LOCICTATE	HONESTTECH	4,975,000			OF 2 005 000
				MOTORISED	KOGI STATE	ENGINEERING				OF 2,985,000
				BOREHOLE AT ALH.		LIMITED				
				SIAKA USMAN						
12.				PROVISION OF	-		2 520 000		2 161 560	THE PROJECT WAS
12.				MOTORISED			3,520,800		2,464,560	REPORTEDLY EXECUTED
				BOREHOLE AT						100% WITH AN
				HAJIA MARIETU						OUTSTANDING BALANCE
				ANAJE COMPOUND,						OF 1,056,240
1	į l			TATULE COME OUTID,						O1 1,000,470













			T	T	T		-		
			OTITE, ADAVI LGA,						
			KOGI						
13.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	RSA GLOBAL	7,957,550	82,175,000	7,559,672.50	THE PROJECT WAS
	MINISTRY OF	NIGER	COMPLETE		INVESTMENT				REPORTEDLY EXECUTED
	AGRICULTUR	RBDA	PACKAGE SOLAR-		LTD				AND COMPLETED
	E AND RURAL		POWERED						
	DEVELOPMEN		BOREHOLE WATER						
	T		PROJECT WITH						
			STEEL TANKS ON 9						
			M STANCHION						
			(SEDIMENTARY						
			AREA) AT ISAH						
			SALIHU SAGO						
			COMPOUND						
			OPPOSITE CELE						
			STREET OBEHIRA						
14.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	PECABRY	4,975,000		2,487,500	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED		CONSTRUCTIO				REPORTEDLY EXECUTED
	WATER	RBDA	BOREHOLE WITH		NS LTD				AND SERVING THE
	RESOURCES	·/ No/	PLASTIC TANKS ON						COMMUNITY
			6M STANCHION AT				_		
			ABUJA/OZUJA	atai.			100	10.100.4	
			WARD, OKENE LGA	Stall	lable		/elo		
15.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	YAQSMAN	5,545,850		4,025,000	THE PROJECT WAS
	MINISTRY OF	NIGER	BOREHOLE AT		GLOBAL				REPORTEDLY EXECUTED
	WATER	RBDA	ONYINOIZA		SERVICES LTD				AND SERVING THE
	RESOURCES		COMPOUND,						COMMUNITY
			INAZIOMI UVETE						
			COMMUNITY,						
			INOZIOMI, ADAVI						
			LGA						
16.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	KENNY	7,957,550		7,174,530	THE PROJECT WAS
	MINISTRY OF	NIGER	COMPLETE		NIGERIA				REPORTEDLY EXECUTED
	WATER	RBDA	PACKAGE SOLAR-		SERVICES				AND SERVING THE
	RESOURCES		POWERED						COMMUNITY
· <u> </u>									











		DODELIOI E WATED		ENTEDDDICEC				
		BOREHOLE WATER		ENTERPRISES				
		PROJECT WITH		LTD				
		STEEL TANKS ON 9M						
		STANCHION AT						
		OPPOSITE ADAVI						
		SECRETARIAT						
		OZIOKUTU,						
		OBANGEDE ROAD,						
		ADAVI LGA						
17. FEDERAL	LOWER	CONSTRUCTION OF		FLASHKAT				
MINISTRY OF	NIGER	MOTORISED AT		GLOBAL				
WATER	RBDA	JUSTICE MOSES		INVESTMENT				
RESOURCES		BELLO STREET,		SERVICES LTD				
		INOZIOMI, ADAVI						
		LGA, KOGI STATE			9,950,000		9,950,000	
18.	4),	CONSTRUCTION OF	KOGI STATE		, ,			
		MOTORISED						
		BOREHOLE AT OLD						
		OHINDASE MARKET				4016		
	- / N - /	STREET, BEHIND						
		ABULO HOUSE,						
		ABUGA,						
		OKWENGWE						
19.		CONSTRUCTION OF						THE PROJECT WAS
		ELECTRICALLY-						REPORTED AS
		DRIVEN						COMPLETED
		MOTORISED						COMILETED
FEDERAL	LOWER	BOREHOLE AT OMI						
MINISTRY OF	NIGER	COMMUNITY,		DON IROH				
WATER	RBDA	YAGBA WEST LGA	KOGI STATE	NIGERIA LTD	0.050.000		9,452,500	
20. RESOURCES	NDDA	CONSTRUCTION OF	NUUISIAIL	MIGENIA LID	9,950,000		7,434,300	THE PROJECT WAS
20. RESOURCES								
		ELECRICALLY-						REPORTED AS
		DRIVEN						COMPLETED
		MOTORISED PODELIOLE AT						
		BOREHOLE AT						











			ILUKE COMMUNITY,						
			KABBA BUNU LGA						
21.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	RSA GLOBAL	4,975,000		4,726,250	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED		INVESTMENT				REPORTEDLY EXECUTED
	AGRICULTUR	RBDA	BOREHOLE WITH		LTD				AND COMPLETED
	E AND RURAL		PLASTIC TANK ON 6						
	DEVELOPMEN		M STANCHION						
	T		(SEDIMENTARY						
			AREA) BEHIND IDRIS						
			ATTA STREET,						
			CHECKPOINT,						
			OKENE						
22.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	EQUITY	4,975,000		3,487,000	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED		HERITAGE				REPORTEDLY EXECUTED
	WATER	RBDA	BOREHOLE WITH		INVESTMENT				AND COMPLETED
	RESOURCES		PLASTIC TANKS ON		LTD				
			6M STANCHION AT						
			NEW SANGO				7 6 6		
			LOKOJA ROAD,		9 7 6				
		•/I/\o/	AJAOKUTA LGA						
23.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	AMICO IREVIC	9,950,000		6,475,000	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED	ctair	NIGERIA		100		REPRTEDLY COMPLETED
	AGRICULTUR	RBDA	BOREHOLE WITH	Stall	LIMITED		/CIU		
	E AND RURAL		PLASTIC TANKON 6						
	DEVELOPMEN		M STANCHION						
	T		(SEDIMENTARY						
			AREA) AT AYO						
			ONOCHEPARI						
			OHUDA OZUJA						
			OKENE						
24.	FEDERAL	LOWER	CONSTRUCTION OF						THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED						REPORTEDLY
	AGRICULTUR	RBDA	BOREHOLE WITH						COMPLETED
	E AND RURAL		PLASTIC TANKON 6						
			M STANCHION						











	, , , , , , , , , , , , , , , , , , , ,						1	T	
	DEVELOPMEN		(SEDIMENTARY						
	T		AREA) AGEVA						
			LAYOUT, OKENE						
25.	FEDERAL	LOWER	CONSTRUCTION OF						THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED						REPORTEDLY
	AGRICULTUR	RBDA	BOREHOLE WITH						COMPLETED
	E AND RURAL		PLASTIC TANKON 6						
	DEVELOPMEN		M STANCHION						
	T		(SEDIMENTARY						
			AREA) AT PROF	KOGI STATE	I.B. GLOBAL				
			MUSA SUBERU		RESOURCES				
			COMPOUNT,		LTD	9,950,000		6,475,000	
			OKENGWEN, OKENE			2,20,000		3,172,000	
26.	FEDERAL	LOWER	CONSTRUCTION OF						THE PROJECT WAS
20.	MINISTRY OF	NIGER	MOTORISED						REPORTEDLY
	WATER	RBDA	BOREHOLE WITH						COMPLETED
	RESOURCES	KBDA	PLASTIC TANKON 6						COMILETED
	RESOURCES		M STANCHION						
			(SEDIMENTARY				4014		
			AREA) AT BOBOKE						
			FRONTAGE, OTOYI,						
			OKENE						
27	EEDEDAT	LOWED		VOCICTATE	TATIDUC	2 520 900	/AIA	2 244 760	THE DROJECT WAS
27.	FEDERAL MINISTRY OF	LOWER	CONSTRUCTION OF	KOGI STATE	TAURUS	3,520,800		3,344,760	THE PROJECT WAS
	MINISTRY OF	NIGER	MINI MOTORISED		ENGINEERING				REPORTED AS
	WATER	RBDA	BOREHOLES		CONSULT LTD				COMPLETED
	RESOURCES		(SEDIMENTARY						
			AREA) AT OKE						
			OLAJA COMPOUND,						
			OGGA, YAGBA WEST						
			LGA						
28.	FEDERAL	LOWER	CONSTRUCTION OF	KOGI STATE	HAMSALT-TAD	4,975,000		3,987,500	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED		LTD				REPORTED AS
	WATER	RBDA	BOREHOLES WITH						COMPLETED
	RESOURCES		PLASTIC TANKS ON						
			6M STANCHION AT						











			BADOKO WARD,						
			ADOGO, AJAOKUTA						
			LGA (SEDIMENTARY						
			AREA)						
29.	FEDERAL	LOWER	CONSTRUCTION OF	ABUJA	HAMSALT-TAD	4,790,235		2,395,117.5	THE PROJECT WAS
	MINISTRY OF	NIGER	MOTORISED		LTD	791709200		2,0,0,11,10	REPORTED AS
	WATER	RBDA	BOREHOLES WITH		LID				COMPLETED
	RESOURCES	110011	PLASTIC TANKS ON						COMPLETED
	TLES O CITOLES		6M STANCHION						
			ALONG BISHOP						
			DAVID ABIOYE						
			CRESCENT,						
			ANDIKAN BEULAH						
			ESTATE, KAFE						
			DISTRICT						
			(SEDIMENTARY						
			AREA)						
30.	FEDERAL	LOWER	CONSTRUCTON AND	KOGI STATE	LEOFLINCH	66,013,876.74	PART OF	63,763,039.4	THE PROJECT WAS
	MINISTRY OF	NIGER	INSTALLATION OF		NIGERIA		PURIFICAT	4	REPORTEDLY EXECUTED
	WATER	RBDA	MINI COMPACT		LIMITED		ION AND		AND COMPLETED
	RESOURCES		WATER				DISINFECI		
			TREATMENT	ctair			TON	100	
			PLANTS AT EJIBA	Stall		DE	PROJECT		
			AREA OFFICE IN				IN KWARA		
			KOGI STATE				STATE		
31.	FEDERAL	LOWER	CONTRACT FOR	KOGI STATE	EAUXWELL	26,852,602.35		22,799,962.4	THE PROJECT WAS
	MINISTRY OF	NIGER	THE PROVISION OF		NIGERIA			3	REPORTEDLY EXECUTED
	WATER	RBDA	WATER		LIMITED				AND COMPLETED
	RESOURCES		PURIFICATION AND						
			DISINFECTION						
			TECHNOLOGY IN						
			KOGI STATE						









