

2017 CONSTITUENCY PROJECTS FACILITATED BY 8TH NATIONAL ASSEMBLY LAWMAKERS



ENetSuD

Elites Network for
Sustainable Development

1

© Elites Network for Sustainable Development (ENetSuD). Contact us for permission to use the data

  @enetsud

 08067509458

 info@enetsud.org

 www.enetsud.org

GET IT ON
Google Play

Download
ENetSuD App

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

S/NO	PROJECT NAME	EXECUTING MDA, REPORTED STATUS AND FACILITATORS	CONTRACTOR	AMOUNT APPROPRIATED IN 2017 BUDGET	AMOUNT RELEASED TO MDA	CONTRACT SUM	ENETSUD FINDINGS
1.	CONSTRUCTION OF 1 NO BLOCK OF 3 CLASSROOMS WITH FURNITURE, MODERN TOILET, 7.5 KVA GENERATOR AT GAA SAKA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	HI STAR SERVICES LIMITED	14,690,721	10,283,505	9,975,000	1. THE 3 CLASSROOMS WERE PROVIDED 2. THE BOREHOLE WAS NOT WORKING 3. THE TOILET IS NOT IN GOOD ORDER
2.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALENIBORO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	RSM NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS WERE PROVIDED 2. EACH CLASSROOM HAS 20 CHAIRS 3. THE WORK WAS POORLY EXECUTED
3.	CONSTRUCTION OF 1 NO BLOCK OF 3 CLASSROOMS WITH FURNITURE, MODERN TOILET, BOREHOLE AND 7.5 KVA GENERATOR AT IBADU RAHMAN LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	SURFAM CONSTRUCTION LIMITED	14,690,721	10,283,505	9,975,000	1. IT WAS FOUND 2. EACH CLASSROOM HAS TABLES AND CHAIRS 3. THE BOREHOLE WAS NOT IN WORKING STATE 4. THE TOILET WAS NOT IN GOOD ORDER
4.	CONSTRUCTION OF 1 NO BLOCK OF 3 CLASSROOMS WITH FURNITURE, MODERN TOILET, BOREHOLE AND 7.5 KVA GENERATOR AT ABAYAWO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	SYNERGY HMS LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. THE BOREHOLE IS IN WORKING CONDITION 3. THE TOILET ARE IN GOOD ORDER

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

5.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALIARA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	D.O. INVESTMENT LIMITED	14,690,721	10,283,505	9,975,000	1.A BLOCK OF 2 CLASSROOMS WAS FAIRLY COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS
6.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GBAGBA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	NETWORK ASSOCIATE NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. IT WAS POORLY COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 4. CEILINGS WERE LEAKING.
7.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT EGBEJILA LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FI-RAFF CONSTRUCTI ON LIMITED	14,690,721	10,283,505	9,975,000	1.THE 2 CLASSES WERE POORLY COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. CEILINGS WERE LEAKING
8.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT JOORO LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FI-RAFF CONSTRUCTI ON LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSES WERE POORLY COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. CEILINGS WERE LEAKING
9.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AND FURNISHING AT OSIN AREMU JSS SCHOOL IN ILORIN WEST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	COMMADE NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS POORLY EXECUTED
10.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AND FURNISHING AT PROGRESSIVE JSS ADETA IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAOKI	COMMADE NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. THE 2 CLASSROOMS DID NOT HAVE TABLES AND CHAIRS 3. ONE OF THE WINDOWS OF THE CLASSROOM HAS NOT BEEN FIXED
11.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT OKO ERIN 'A' LGEA SCHOOL	UBEC, 100% SEN. BUKOLA SARAOKI	HIND WORLD INTERNATIO	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

	IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT		NAL CONCEPT LIMITED				CHAIRS 3. THE CONSTRUCTION WAS FAIR 4. CEILINGS WERE LEAKING.
12.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AL ADDABIYYAH KAMALIYYAH JSS IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	HIND WORLD INTERNATIONAL LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. THE CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS POORLY EXECUTED 4. THE CEILINGS WERE LEAKING
13.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT JSS OLOJE LGEA SCHOOL IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	HIND WORLD INTERNATIONAL LIMITED	14,690,721	10,283,505	9,975,000	1. THE 3 CLASSROOMS HAVE BEEN COMPLETED 2. THE TOILET, PLUMBING AND THE SEWAGE SYSTEM WERE POORLY CONSTRUCTED 3. THE BOREHOLE IS NOT IN WORKING CONDITION 4. NO GENERATOR
14.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GDJSS ADEWOLE IN ILORIN WEST, KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	COMMADE NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. EACH CLASSROOM HAVE TABLES AND CHAIRS 3. THE BOREHOLE IS NOT IN WORKING CONDITION 4. THE TOILET IS NOT IN GOOD ORDER.
15.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT GAA AIYELABOWO PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	WIDESKY GLOBAL SERVICES NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. THE BOREHOLE WAS NOT IN WORKING CONDITION 3. THE TOILETS WAS NOT IN GOOD ORDER
16.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT KILANKO PRIMARY SCHOOL ILORIN SOUTH KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	WIDESKY GLOBAL SERVICES LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS FAIR

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

17.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT OTEFAN LGEA SCHOOL IN ILORIN EAST KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	UBEC, 100% SEN. BUKOLA SARAOKI	EVERBRIGHT EN PROPERTIES LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE
18.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH AGOOJA ASA KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	UBEC, 100% SEN. BUKOLA SARAOKI	TOTAL MARK GLOBAL LIMITED	14,690,721	10,283,505	9,975,000	1. THE 2 CLASSROOMS HAVE BEEN COMPLETED, THOUGH BUILT IN THE SECONDARY SECTION INSTEAD OF THE PRIMARY SECTION 2. THERE WERE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS GOOD
19.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS WITH FURNITURE AT LGEA PRIMARY SCHOOL WARRAH IN ILORIN WEST	UBEC, 100% SEN. BUKOLA SARAOKI	-	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS FAIR
20.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS WITH FURNITURE AT ADETA LGEA SCHOOL IN ILORIN WEST	UBEC, 100% SEN. BUKOLA SARAOKI	SYNERGY HMS LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. BOTH CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS FAIR
21.	CONSTRUCTION OF A BLOCK OF 3 CLASSROOMS, FURNITURE, MODERN TOILET, BOREHOLE WITH 7.5 KVA GENERATOR AT ELERE LGEA SCHOOL ASA LGA	UBEC, 100% SEN. BUKOLA SARAOKI	OBET-OBET NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. NO TABLES AND CHAIRS IN THE 3 CLASSROOMS 3. THE BOREHOLE WATER AND TOILET ARE NOT YET COMPLETED) 4. WE LEARN THAT THE GENERATOR IS WITH THE COMMUNITY LEADER.
22.	CONSTRUCTION OF A BLOCK OF 3 CLASSROOMS, FURNITURE, MODERN TOILET, BOREHOLE WITH 7.5 KVA GENERATOR AT GDJSS OKEKERE	UBEC, 100% SEN. BUKOLA SARAOKI	OBET-OBET NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. THE BOREHOLE IS NOT IN WORKING CONDITION 3. THE TOILETS ARE NOT IN GOOD ORDER

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

23.	CONSTRUCTION OF A BLOCK OF 3 CLASSROOMS, FURNITURE, MODERN TOILET, BOREHOLE WITH 7.5 KVA GENERATOR AT GDJSS ADETA	UBEC, 100% SEN. BUKOLA SARAHI	RITNON RESOURCES CONCEPT NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 3 CLASSROOMS HAVE BEEN COMPLETED 2. EACH CLASSROOM HAD 20 CHAIRS WITH TABLES 3. THE BOREHOLE WAS NOT IN WORKING CONDITION 4. THE TOILETS WERE NOT IN GOOD ORDER.
24.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS AT IKHWAU ZOOFAT LGEA SCHOOL, OKEFOMA IN ILORIN WEST LGA	UBEC, 100% SEN. BUKOLA SARAHI	-	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. THE CONSTRUCTION WAS FAIR 3. CEILINGS WERE LEAKING
25.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS AT J.S.S. ANIFOWOSE IN ILORIN WEST LGA	UBEC, 100% SEN. BUKOLA SARAHI	Z-INDEX LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF THE 2 CLASSROOMS HAVE BEEN COMPLETED 2. THERE WERE TABLES AND CHAIRS 3. THE CEILINGS WERE LEAKING
26.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS AT IDI ISIN LGEA SCHOOL IN ILORIN SOUTH LGA	UBEC, 100% SEN. BUKOLA SARAHI	WIDESKY GLOBAL SERVICES NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. THERE WERE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS GOOD 4. THIS STRUCTURE WAS THE ONLY BUILDING IN THIS SCHOOL. PROBABLY, A NEW SCHOOL WAS BROUGHT TO THIS COMMUNITY. THIS IS A COMMENDABLE DEVELOPMENT.
27.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS AT LGEA SCHOOL OGIDI WEST IN ILORIN SOUTH LGA	UBEC, 100% SEN. BUKOLA SARAHI	MIND TOIT NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. THERE WERE TABLES AND CHAIRS 3. THE CONSTRUCTION WAS POORLY EXECUTED 4. THE CEILINGS WERE LEAKING
28.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AGBARIGIDOMA PRIMARY SCHOOL, ILORIN SOUTH, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAHI	COMMADE NIG. LTD	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED AND SERVING THE COMMUNITY 2. THE CLASSROOMS HAVE TABLES AND CHAIRS

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

29.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS WITH FURNITURES AT DADA LGEA SCHOOL IN ILORIN WEST LGA	UBEC, 100% SEN. BUKOLA SARAOKI	SURFAM CONSTRUCTION LIMITED	14,690,721	10,283,505	9,975,000	1. A BLOCK OF 2 CLASSROOMS HAVE BEEN COMPLETED 2. THE CLASSROOMS HAVE TABLES AND CHAIRS 3. THE CEILINGS WERE LEAKING
30.	CONSTRUCTION OF A BLOCK OF 2 CLASSROOMS WITH FURNITURES AT JSS ALAGBADO IN ILORIN EAST	UBEC SEN. BUKOLA SARAOKI	UNKNOWN BY UBEC / LOCATION PROVIDED BY ABS CONSTITUENCY OFFICE	14,690,721	10,283,505	9,975,000	1.IT IS AN UNCOMPLETED BUILDING WITH NO ROOF 2.THOUGH IT WAS REPORTED TO BE AN ON-GOING PROJECT BY THE ABS CONSTITUENCY OFFICE, WE WERE INFORMED BY THE COMMUNITY MEMBERS THAT IT WAS AN ABANDONED PROJECT, AND NOT A CURRENT PROJECT.
31.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AND PUPILS AND TEACHERS FURNITURE AT AJUMONI PRIMARY SCHOOL IN ILORIN SOUTH, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	ANCOB NIGERIA LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
32.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT MARABA ALALUBOSA LGEA SCHOOL IN ILORIN EAST KWARA CENTRAL	UBEC, 100% HON. AMUDA-KANNIKE	JANNYLEK SERVICES LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
33.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT AJEGUNLE SANGO PRIMARY SCHOOL, ILORIN SOUTH, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	MIND TOIT NIG LTD, ABUJA	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
34.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT MAGAJI ARE, BARUBA LGEA SCHOOL, ILRORIN EAST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	JAT PLUS GLOBAL VENTURES LTD	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

35.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT ALAPO LGEA SCHOOL IN ILORIN EAST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FI-RAFF CONSTRUCTION LTD, ABUJA	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
36.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT BERI ILAGA LGEA SCHOOL IN ILORIN EAST, KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	GARDENA ENGINEERING	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
37.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT BABADUDU LGEA SCHOOL IN ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FEMI OGUN'S LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
38.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH OGIRI ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	ALLADUK LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
39.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH GAA ARULOGUN, ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FON APPLE INTEGRATED SERVICES	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
40.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH OLOGBO, ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	COMMADE NIG LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
41.	CONSTRUCTION OF 1 BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH JSS BUDO TUNTUN ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	COMMADE NIG LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
42.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ALEYO ASA KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAOKI	COMMADE NIG LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED

© Elites Network for Sustainable Development (ENetSuD). Contact us for permission to use the data

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

43.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ADIOWA ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	NETWORK ASSOCIATE NIG. LTD	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
44.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH ALAGOGO ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	ADKAY WORLDWIDE SERVICES LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
45.	CONSTRUCTION OF 1 NO BLOCK OF 2 CLASSROOMS AT LGEA PRY SCH KANGO ASA KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	IBIYETS INTERNATIONAL LIMITED	14,690,721	10,283,505	9,975,000	A BLOCK OF 2 CLASSROOMS WITH FURNITURE WAS CONSTRUCTED
46.	RENOVATION OF CLASSROOMS AND SUPPLY OF FURNITURE AT ISLAMIYA PRIMARY SCHOOL, KAIAMA LGA, KWARA NORTH	UBEC, 100% HON. ZAKARI MOHAMMAD	MAIB NIG LTD.NO 26, EVO G.R.A. II, PHC, RIVERS	19,383,684	13,568,579	13,161,522	THE RENOVATION WAS DONE
47.	RENOVATION OF CLASSROOMS AND SUPPLY OF FURNITURE AT CENTRAL PRIMARY SCHOOL, KAIAMA LGA, KWARA NORTH	UBEC, 100% HON. ZAKARI MOHAMMAD	MEMUSA NIG. LTD	19,383,684	13,568,579	13,161,522	THE RENOVATION WAS DONE
48.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	QUICKFIX PROPERTIES LIMITED	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
49.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL	UBEC, 100% SEN. BUKOLA SARAOKI	FI-RAFF CONSTRUCTION LIMITED	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

50.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	JESTEP RESOURCES LIMITED	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
51.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	AME CONSULTING ENGINEERIN G	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
52.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	FI-RAFF CONSTRUCTI ON LIMITED	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
53.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	FON APPLE INTEGRATED SERVICES	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
54.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	HINDWORLD INTERNATIO NAL CONCEPT LTD	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
55.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAKI	HINDWORL INTERNATIO NAL CONCEPT LTD	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

56.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	JESSIFAS SYNERGY	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
57.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	PARALDINO NIG LTD	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
58.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	WISDON ALUMINIUM	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
59.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	ZIYAL GLOBAL RESOURCES	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
60.	SUPPLY OF CUSTOMISED 80 , 60, 40 LEAVES HIGH NOTE BOOK TO SOME SELECTED SCHOOL IN KWARA CENTRAL SENATORIAL DISTRICT	UBEC, 100% SEN. BUKOLA SARAHI	ZIYAL GLOBAL RESOURCES	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. ABS OFFICE SAID THEY HAVE STARTED DISTRIBUTION, BUT THE LIST OF SCHOOLS HAVE NOT BEEN PROVIDED TO ENETSUD YET
61.	PRINTING AND DISTRIBUTION OF EDUCATIONAL MATERIALS TO SCHOOLS IN ASA/ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	UBEC, 100% HON. RAZAQ ATUNWA	JONAG CONSOLIDATED LIMITED	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. HON. ATUNWA HAS NOT PROVIDED THE LIST OF BENEFICIARY SCHOOLS TO ENETSUD YET

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

62.	PRINTING AND DISTRIBUTION OF EDUCATIONAL MATERIALS TO SCHOOLS IN ASA/ILORIN WEST CONSTITUENCY, KWARA STATE	UBEC, 100% HON. RAZAQ ATUNWA	KINKON GLOBAL RESOURCES LTD	19,587,628	13,711,340	13,300,000	1. ENETSUD CONFIRMED THAT THE ITEMS ARE IN ABS CONSTITUENCY OFFICE AT MANDATE AS STATED BY UBEC 2. HON. ATUNWA HAS NOT PROVIDED THE LIST OF BENEFICIARY SCHOOLS TO ENETSUD YET
63.	ABATA SUNKERE FLOODING AND EROSION CONTROL PROJECT IN AJIKOBI WARD	FEDERAL MINISTRY OF ENVIRONMENT , 74% SEN. BUKOLA SARAOKI	MULTINET GROUP LTD., ABUJA	100,000,000	70,011,725	70,000,000	1. THE PROJECT WAS POORLY EXECUTED AND DID NOT SOLVE THE PERSISTENT EROSION PROBLEM IN THE NEIGHBOURHOOD 2. THE CONTRACT SUM WAS INFLATED AND MANY STRUCTURES IN THE BEME WERE NOT FOUND ON SITE 3. THE MINISTRY AND CONTRACTOR HAVE BEEN DRAGGED TO EFCC AND ICPC
64.	CONSTRUCTION OF DRAINAGE AND EROSION CONTROL IN ITA ELEPA OJA GBORO, ILORIN EAST, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE	FEDERAL MINISTRY OF ENVIRONMENT , 100% SEN. BUKOLA SARAOKI	BUAN PROJECTS LTD., ABUJA	100,000,000	85,766,298	70,000,000	THE PROJECT WAS PROPERLY EXECUTED
65.	CONSTRUCTION OF DRAINAGES, ROAD IMPROVEMENT AND EROSION CONTROL AT SAPATI ROAD-AFON, ASA LGA, KWARA CENTRAL SENATORIAL DISTRICT	FEDERAL MINISTRY OF ENVIRONMENT , 95% SEN. BUKOLA SARAOKI	BUKAS ENGR. LTD., ABUJA	100,000,000	91,824,385	70,000,000	THE PROJECT WAS EXECUTED. HOWEVER, RE-EVALUATION AND RE- MEASUREMENT ARE ONGOING AS PER PAYMENT CERTIFICATE AND TECHNICAL DETAILS
66.	CONSTRUCTION AND REHABILITATION OF DRAINAGES AND EROSION CONTROL AT BARAKA COMMUNITY SCHOOL, ILORIN WEST LGA, KWARA CENTRAL	FEDERAL MINISTRY OF ENVIRONMENT , 95% SEN. BUKOLA SARAOKI	MASH CONSTRUCTION COMPANY LTD., ABUJA	50,000,000	43,053,287	35,000,000	1. THE PROJECT WAS POORLY EXECUTED AND DID NOT SOLVE THE PERSISTENT EROSION PROBLEM IN THE NEIGHBOURHOOD 2. THE CONTRACT SUM WAS INFLATED AND MANY STRUCTURES IN THE BEME WERE NOT FOUND ON SITE 3. THE MINISTRY AND CONTRACTOR HAVE BEEN DRAGGED TO EFCC AND ICPC

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

67.	CONSTRUCTION OF DRAINAGE AND EROSION CONTROL AT OMU-ARAN, IREPODUN LGA, KWARA SOUTH SENATORIAL DISTRICT	FEDERAL MINISTRY OF ENVIRONMENT , 93% UNKNOWN	MASCOT ASSOCIATES LTD., LAGOS	40,000,000	28,497,614	28,000,000	THE PROJECT WAS PROPERLY EXECUTED
68.	CONSTRUCTION OF OMIPA BRIDGE AT IDOFIN EHIN AFO, ISAPA ROAD, OKE ERO LGA, KWARA SOUTH SENATORIAL DISTRICT, KWARA STATE	FEDERAL MINISTRY OF ENVIRONMENT , 95% UNKNOWN	ALTITUDE GLOBAL LINKS LTD., KADUNA	20,000,000	17,915,044	14,000,000	THE PROJECT WAS PROPERLY EXECUTED
69.	CONSTRUCTION OF DRAINAGE, CULVERT AND EROSION CONTROL IN NEW GRA, OLORUNKUSE AREA 1, OFFA LGA, KWARA SOUTH SENATORIAL DISTRICT	FEDERAL MINISTRY OF ENVIRONMENT , 95% SEN. RAFIU IBRAHIM	THICK ENGR. NIG. LTD., OWERRI	36,000,000	26,760,569	21,000,000	ONE-SIDED DRAINAGE WAS CONSTRUCTED. ENET WILL SOON DO RE-ASSESSMENT AND RE- EVALUATION OF WORK DONE AS PER THE RELEASED FUND
70.	CONSTRUCTION OF SHEIKH AGBARIGIDOMA ROAD, OLOJE, ILORIN WEST	FEDERAL MINISTRY OF AGRIC AND RURAL DEVELOPMENT (FMARD) SEN. BUKOLA SARAOKI	ISMADE INTEGRATED NIG LTD	50,000,000	48,000,965		1 KM (OUT OF 4 KM) OF THE ROAD WAS CONSTRUCTED
71.	CONSTRUCTION OF ERO-OMO, KILANKO ROAD, ILORIN SOUTH	FMARD SEN. BUKOLA SARAOKI	RKK INSPIRE SERVICES LTD	50,000,000	48,031,961.25	MINISTRY DID NOT RESPOND TO FOI REQUEST	THE ROAD WAS POORLY EXECUTED
72.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT MAGAJI GBAGBA COMPOUND, AIRPORT ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARAOKI	ZANAQHS GLOBAL LINK LTD	100,000,000	98,189,946.75		THE BOREHOLE WAS PROVIDED, BUT STOPPED WORKING AFTER FEW MONTHS OF CONSTRUCTION

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

73.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT TANKE, ILORIN SOUTH	FMARD SEN. BUKOLA SARAKI					THE BOREHOLE WAS PROVIDED ALONG FATE-TANKE ROAD
74.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT KUNTU, ILORIN WEST	FMARD SEN. BUKOLA SARAKI					THE BOREHOLE WAS PROVIDED BUT NOT SERVING THE COMMUNITY DURING DRY SEASON
75.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT AGBADE COMPOUND, ABAYAWO, ILORIN WEST	FMARD SEN. BUKOLA SARAKI					THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
76.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT DADA AREA, OKELELE, ILORIN WEST	FMARD SEN. BUKOLA SARAKI					THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
77.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT GBAJA COMMUNITY, OKESO, ASA LGA	FMARD SEN. BUKOLA SARAKI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
78.	PROVISION AND INSTALLATION OF SOLAR-POWERED BOREHOLE AT AFO OJA IN AWE ORIMARO WARD, ASA LGA, KWARA CENTRAL	FMARD SEN. BUKOLA SARAKI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
79.	PROCUREMENT OF 300 KVA TRANSFORMER IN NEW GRA, OLOUNKUSE AREA, OFFA, KWARA SOUTH	FMARD SEN. RAFIU IBRAHIM	JFA CONSTRUCTION NIGERIA LTD	10,000,000	9,361,971.18		ENETSUD CONFIRMED THAT THE TRANSFORMER WAS PROVIDED AND IT IS SERVING THE COMMUNITY
80.	PROVISION OF DIM LIGHTS/ SOLAR STREET LIGHTS AT BALOGUN GAMBARI	FMARD SEN. BUKOLA SARAKI	ACUTE OPTIONS LTD	100,000,000	97,972,113		THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

	JUNCTION-ALAGBADO ROAD, ILORIN EAST						
81.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ISALE KOKO – ADURALERE, ILORIN EAST	FMARD SEN. BUKOLA SARAOKI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
82.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT AKALAMBI STREET, ILORIN EAST	FMARD SEN. BUKOLA SARAOKI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
83.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT FATE-TANKE ROAD, ILORIN SOUTH (AND OTHER LOCATIONS IN ILORIN SOUTH	FMARD SEN. BUKOLA SARAOKI	MINT TOIT NIGERIA LTD	100,000,000	96,744,112.50		THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
84.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT PAKATA ROUNDABOUT, ILORIN WEST	FMARD SEN. BUKOLA SARAOKI	MASH CONSTRUCTION COMPANY LTD., ABUJA	200,000,000	96,437,381.25		THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
85.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ALORE, ILORIN WEST	FMARD SEN. BUKOLA SARAOKI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
86.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT AYIGORO AREA, ILORIN WEST	FMARD SEN. BUKOLA SARAOKI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
87.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ALFA YAHYAH – IDIGBA ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARAOKI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
88.	PROVISION OF DIM LIGHTS/SOLAR STREET	FMARD					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

	LIGHTS AT ADETA – AGBOOBA ROAD, ILORIN WEST	SEN. BUKOLA SARA KI					
89.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT BALOGUN HOSPITAL – SURULERE ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
90.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT UBANDAWAKI – PAKATA ROAD, ILORIN WEST	FMARD					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
91.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ERUDA – BABOKO ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
92.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT OKE APOMU ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
93.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT OMODADA – OLOJE ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
94.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ABEMI – ANIFOWOSE ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
95.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ISALE ALUKO - ITA OGUNBO ROAD, ILORIN WEST	FMARD SEN. BUKOLA SARA KI					THE STREETLIGHTS WERE PROVIDED AND SERVING THE COMMUNITY
96.	PROVISION OF DIM LIGHTS/SOLAR STREET	FMARD	UTESIM AFRICA LTD	100,000,000	96,905,550		THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY

16

© Elites Network for Sustainable Development (ENetSuD). Contact us for permission to use the data

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

	LIGHTS AT OWODE – KEKE, ASA LGA	SEN. BUKOLA SARA SEN. BUKOLA SARA					
97.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT BABAKEKE, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
98.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT LASOJU, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
99.	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ODO-ODE, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
100	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT FOKO, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
101	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT BUDO AGUN, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
102	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT ERI ERU, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
103	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT PAMPO, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
104	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT AFEYIN, ASA LGA	FMARD SEN. BUKOLA SARA					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

105	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT AWE, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
106	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT BUDO TUNTUN, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
107	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT TURAWA, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
108	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT BAKASE, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
109	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT KAROKE, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
110	PROVISION OF DIM LIGHTS/SOLAR STREET LIGHTS AT YOWERE, ASA LGA	FMARD SEN. BUKOLA SARAHI					THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY
111	CONSTRUCTION OF 2 KM UNPAVED RURAL ROAD IN ASA / ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	FMARD HON. RAZAQ ATUNWA	NEW WAY NIGERIA LTD	20,000,000	18,258,473.63		
112	CONSTRUCTION AND INSTALLATION OF 125 UNITS OF DIM LIGHT / MOTION SENSORS SOLAR STREET LIGHTS ACROSS OMU-ARAN, IREPODUN LGA, KWARA	FMARD SEN. RAFIU IBRAHIM	HIND WORLD CONCEPT LTD	150,000,000	147,127,844		

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

	NORTH SENATORIAL DISTRICT, KWARA STATE						
113	CONSTRUCTION OF INTERLOCKIN ROAD AT OTUKOKO-TEJIDINI AREA, ILORIN WEST	FMARD SEN. BUKOLA SARAHI	A3 INTERBIZ LINK SERVICES LTD	UNKNOWN	MINISTRY DID NOT RESPOND TO FOI REQUEST	MINISTRY DID NOT RESPOND TO FOI REQUEST	1. THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY ENETSUD HAS DRAGGED THE MINISTRY TO COURT
114	PRODUCTION OF FOREST UTILIZATION PRODUCTS FACILITIES FOR PATIGI LGA, KWARA NORTH SENATORIAL DISTRICT	FORESTRY RESEARCH INSTITUTE OF NIGERIA, 71.68% HON. AHMAN PATIGI BAHAGO	OPTIMAL CONCEPT LTD	80,000,000	-	57,337,297	HON. AHMAN-PATIGI BAHAGO HAS NOT PROVIDED THE PROJECT LOCATION TO ENETSUD. THUS, THE PROJECT CANNOT BE VERIFIED
115	BIOLOGICAL CONTROL OF DEGRADED OFFA-OJOKU-AFON ROAD (OFFA-IGBAWEWE PART) IN KWARA SOUTH SENATORIAL DISTRICT	FORESTRY RESEARCH INSTITUTE OF NIGERIA, 71.78% SEN. RAFIU IBRAHIM	AJORO INTERNATIONAL INVESTMENT NIG. LTD	180,000,000	-	118,335,571	THE PROJECT WAS INITIALLY ABANDONED, BUT LATER COMPLETED AFTER ENETSUD ENGAGEMENT WITH THE AGENCY. HOWEVER TECHNICAL DETAILS WERE NOT PROVIDED FOR RE-ASSESSMENT
116	BIOLOGICAL CONTROL OF IKOTUN- AFON ROAD IN KWARA SOUTH SENATORIAL DISTRICT	FORESTRY RESEARCH INSTITUTE OF NIGERIA, 71.78% SEN. RAFIU IBRAHIM	BESTA PROJECT LTD	70,000,000	-	49,654,127	ENETSUD LEARNT THAT ONLY GRADING AND FEW CULVERTS WERE DONE. HOWEVER TECHNICAL DETAILS WERE NOT PROVIDED FOR RE-ASSESSMENT

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

117	BIOLOGICAL CONTROL OF AFON- OKESHO-OJOKU- IKOTUN (IGBAWEWE TO OJOKU PART), IN KWARA SOUTH SENATORIAL DISTRICT	FORESTRY RESEARCH INSTITUTE OF NIGERIA, 70.93% SEN. RAFIU IBRAHIM	WATERFALL PRIME TRUST LTD	220,000,000	-	156,041,612	THE PROJECT WAS INITIALLY ABANDONED, BUT LATER COMPLETED AFTER ENETSUD ENGAGEMENT WITH THE AGENCY. HOWEVER TECHNICAL DETAILS WERE NOT PROVIDED FOR RE-ASSESSMENT
118	PROVISION OF FILM GRANTS TO YOUTHS IN ASA / ILORIN WEST FEDERAL CONSTITUENCY, KWARA STATE	NIGERIA FILM CORPORATION HON. RAZAQ ATUNWA		40,000,000			1. NO RESPONSE TO FOI REQUEST 2. BENEFICIARIES NOT KNOWN
119	PROVISION OF FILM GRANTS TO YOUTHS IN IFELODUN/OFFA/OYUN LGAs, KWARA STATE	NIGERIA FILM CORPORATION HON. TOPE OLAYONU DANLAD		40,000,000			1. NO RESPONSE TO FOI REQUEST 2. BENEFICIARIES NOT KNOWN
120	CONSTRUCTION OF 4 KM ROAD IN ASA AND ILORIN WEST, KWARA STATE (2016 PROJECT)	NIGERIA BUILDING AND RIAD RESEARCH INSTITUTE (NBRRI) HON. RAZAQ ATUNWA		40,000,000			1. LOCATION AND EXECUTION DETAILS NOT KNOWN 2. EXPLANATION NOT PROVIDED BY NBRRI
121	CONSTRUCTION OF 1 KM STATION ROAD, OFFA LGA, KWARA STATE (2016 PROJECT)	NBRRI HON. TOPE OLAYONU DANLAD		25,000,000			1. CONSTRUCTED AND BENEFITTING THE COMMUNITIES. 2. HOWEVER, EXECUTION DETAILS NOT PROVIDED BY NBRRI
122	CONSTRUCTION OF 1.5 KM IGOSUN ROAD, OFFA LGA, KWARA STATE (2016)	NBRRI					1. CONSTRUCTED AND BENEFITTING THE COMMUNITIES. 2. HOWEVER, EXECUTION DETAILS NOT PROVIDED BY NBRRI

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

		HON. TOPE OLAYONU DANLAD					
123	CONSTRUCTION OF 1.5 KM IGOSUN ROAD, OFFA LGA, KWARA STATE (2017)	NBRRI HON. TOPE OLAYONU DANLAD		20,000,000			
124	CONSTRUCTION OF 1.5 KM MUU ROAD, OFFA LGA, KWARA STATE	NBRRI HON. TOPE OLAYONU DANLAD		25,000,000			1. CONSTRUCTED AND BENEFITTING THE COMMUNITIES. 2. HOWEVER, EXECUTION DETAILS NOT PROVIDED BY NBRRI
125	CONSTRUCTION OF 3 KM PEKE- TEMIDIRE ROAD IN ASA LGA, KWARA CENTRAL	NBRRI HON. RAZAQ ATUNWA		15,000,000	10,500,000	CONTRACT NOT AWARDED	ENETSUD HAS WRITTEN PETITION TO EFCC AND ICPC ON THE PROJECT
126	CONSTRUCTION OF CROWN ROAD, ILORIN SOUTH LGA, KWARA	NBRRI HON. RAZAQ ATUNWA					1. CONSTRUCTED AND BENEFITTING THE COMMUNITIES. 2. HOWEVER, EXECUTION DETAILS NOT PROVIDED BY NBRRI
127	SUPPLY OF TRACTOR TO EKITI/IREPODUN/OKEERO FEDERAL CONSITUENCY	SMEDAN, 100% LATE HON. FUNKE ADEDYOIN	TAMGAJ SERVICE LIMITED	28,000,000	-	18,552,135	1. THE TRACTOR WAS SUPPLIED BUT THE CURRENT LOCATION IS NOT KNOWN. 2. ALL EFFORTS TO LOCATE IT WAS ABORTIVE DUE TO THE DEATH OF HON. FUNKE
128	ENTERPRISE TRAINING FOR ILORIN EAST/SOUTH FEDERAL CONSTITUENCY	SMEDAN, 100% HON. ABUBAKAR AMUDA- KANNIKE	ALHAMBRA GLOBAL SERVICE LIMITED		-	5,768,400	THE LIST OF BENEFICIARIES PROVIDED BY SMEDAN WAS CONFIRMED TO BE AUTHENTIC
129	SKILL ACQUISITION TRAINING FOR ILORIN EAST/SOUTH FEDERAL CONSTITUENCY	SMEDAN, 100% HON. ABUBAKAR	DILE NIGERIA LIMITED	35,000,000	-	17,480,000	1. THE LIST OF BENEFICIARIES PROVIDED BY SMEDAN WERE FAKE, AS BENEFICIARIES DENIED ATTENDANCE OF ANY TRAINING.

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

		AMUDA KANNIKE					2. ENETSUD HAS DRAGGED SMEDAN TO EFCC, ICPC AND NIGERIA POLICE
130	ENTREPRENEURSHIP DEVELOPMENT TRAINING FOR ILORIN EAST/SOUTH FEDERAL CONSTITUENCY	SMEDAN, 100% HON. ABUBAKAR AMUDA-KANNIKE	ABILELE INDUSTRIES LIMITED	25,000,000	-	16,606,000	1. THE LIST OF BENEFICIARIES PROVIDED BY SMEDAN WERE FAKE, AS BENEFICIARIES DENIED ATTENDANCE OF ANY TRAINING. 2. ENETSUD HAS DRAGGED SMEDAN TO EFCC, ICPC AND NIGERIA POLICE
131	PUBLIC TOILETS AND BOREHOLES IN ILORIN EAST/SOUTH FEDERAL CONSTITUENCY	SMEDAN, 100% HON. ABUBAKAR AMUDA-KANNIKE	STABLE TECHNOLOGY LIMITED	40,000,000	-	26,569,600	1. SMEDAN REFERRED US TO HON. KANNIKE FOR THE PROJECTS LOCATION. 2. A PUBLIC TOILET WAS SITUATED AT OFFA GARAGE 3. THE LOCATIONS OF THE BOREHOLES AND THE REMAINING TOILET ARE NOT YET DISCLOSED BY HON. KANNIKE
132	SUPPLY OF MOTORCYCLES TO IFELODUN/OFFA/OYUN FEDERAL CONSTITUENCY	SMEDAN, 100% HON. OLARINOYE TOPE OLAYONU	YUHAZ MERCHANTS LIMITED	15,000,000	-	9,677,745	1. SMEDAN REFERRED US TO HON. OLAYONU FOR THE BENEFICIARIES LIST OF THE MOTOCYCLES 2. HON. OLAYONU HAS NOT PROVIDED THE LIST TILL DATE
133	SUPPLY OF PICK-UP TRUCK TO IFELODUN/OFFA/OYUN FEDERAL CONSTITUENCY	SMEDAN, 100% HON. OLARINOYE TOPE OLAYONU	BAROSIT INTERBIZ NIGERIA LIMITED	38,000,000	-	27,075,000	1. SMEDAN REFERRED ENETSUD TO HON. OLAYONU FOR THE VEHICLE LOCATION 2. HON. OLAYONU CONFIRMED TO ENETSUD THAT HE IS USING IT AS A UTILITY VEHICLE 3. ENETSUD IS NOT AWARE THAT THE VEHICLE HAS BEEN HANDED OVER TO THE CONSTITUENCY
134	SUPPLY OF MOTORCYCLES TO BARUTEN/KAIAMA FEDERAL CONSTITUENCY	SMEDAN, 100% HON. ZAKARI MUHAMMED	SALGA VIT LIMITED	12,976,700	-	8,326,500	1. SMEDAN REFERRED ENETSUD TO HON. ZAKARI FOR THE VEHICLE LOCATION 2. BARUTEN AND KAIAMA COMMUNITIES CONFIRMED TO ENETSUD THAT THE MOTOCYCLES WERE DISTRIBUTED BY HON. ZAKARI

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

135	CONSTRUCTION OF WERU BRIDGE IN MORO LGA	LOWER NIGER RIVER BASIN DEVELOPMENT AUTHORITY (LNRBDA), 83% SEN. SHAABA LAFIAGI	NEEDS TECHNOLOGIES LTD	10,000,000	6,409,171	-	IT IS NOT CLEAR IF THE WORK DONE ON THE SITE IS FROM THE 2017 FUND, RELEASED, AS THE PROJECT HAS BEEN CONTINUOUSLY BUDGETED FOR
136	CONSTRUCTION OF FLOOD AND EROSION CONTROL AT KUCHITA AREA, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	AKBAR GLOBAL ENGR. CONST.	60,000,000	57,563,263	-	ENETSUD CONFIRMED THAT DRAINAGE AND CULVERTS WERE CONSTRUCTED WITH SLIGHT SURFACE DRESSING, WHICH HAS NOW BEEN ERODED. HOWEVER, TECHNICAL DETAILS WERE NOT PROVIDED FOR RE-ASSESSMENT
137	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT EGBAN TWATCHI, LAFIAGI, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	AECREN LTD	40,000,000	3,350,760	-	1. ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED WITH A GENERATOR AND 2 TANKS. 2. HOWEVER, IT IS SHALLOW AND WATER SUPPLY IS NOT TO COMMUNITY SATISFACTION
138	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT YIDI PRAYING GROUND, SHONGA, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	DELKA INTERNATIONAL NIG. LTD		3,083,222	-	ENETSUD CONFIRMED THAT THE PROJECT WAS EXECUTED
139	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT OLORU, MORO LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	FEMIMAT CONCEPT LTD		3,183,222	-	THE PROJECT COULD NOT BE LOCATED
140	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT KUCHITA PHASE II, LAFIAGI, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	AMPERSAND DEVELOPMENT PARTNERS		3,135,222	-	1. ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED WITH A GENERATOR AND 2 TANKS. 2. HOWEVER, IT IS SHALLOW AND WATER SUPPLY IS NOT TO COMMUNITY SATISFACTION

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

141	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT PALACE CLINIC, PATIGI	LNRBDA, 100% SEN. SHAABA LAFIAGI			3,135,222	-	ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
142	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT BODE SAADU, MORO LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	ACCURATE POINT CO. LTD		3,083,222	-	THE BOREHOLE COULD NOT BE LOCATED
143	MORO WATER WORKS, BODE SAADU	LNRBDA SEN. SHAABA LAFIAGI					ENETSUD CONFIRMED THAT THE PROJECT WAS DONE AND SERVING THE COMMUNITY
144	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT EGBAN LANDA DZAGI, 1 BINDOFU PHASE II, LAFIAGI, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	LUGE DYNAMIC SERVICES LIMITED		3,350,760	-	1. ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED WITH A GENERATOR AND 2 TANKS. 2. HOWEVER, IT IS SHALLOW AND WATER SUPPLY IS NOT TO COMMUNITY SATISFACTION
145	CONSTRUCTION OF 1 NO MINI MOTORIZED BOREHOLE AT YIDI PRAYING GROUND, LAFIAGI, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	BAROSIT INTERBIZ LIMITED		6,176,444	-	1. ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED WITH A GENERATOR AND 2 TANKS. 2. HOWEVER, IT IS SHALLOW AND WATER SUPPLY IS NOT TO COMMUNITY SATISFACTION
146	CONSTRUCTION OF 1 NO MINI MOROTIZED BOREHOLE AT TAIWO ROAD, LAFIAGI, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI					1. ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED WITH A GENERATOR AND 2 TANKS. 2. HOWEVER, IT IS SHALLOW AND WATER SUPPLY IS NOT TO COMMUNITY SATISFACTION
147	CONSTRUCTION OF 1 NO INDUSTRIAL BOREHOLE ON 6M STANCHION IN NYSC CAMP, YIPATA, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI			6,802,099	-	ENETSUD CONFIRMED THAT THE PROJECT WAS EXECUTED AND SERVING THE COMMUNITY

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

148	ELECTRIFICATION PROJECT ALONG BODE SAADU DAM	LNRBDA SEN. SHAABA LAFIAGI					ENETSUD CONFIRMED THAT THE PROJECT WAS DONE AND SERVING THE COMMUNITY
149	ELECTRIFICATION AND INSTALLATION OF HIGH TENSION 33 KVA WITH TRANSFORMERS AT NINGUBA, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	NEEDS TECHNOLOGIES LIMITED	50,000,000	39,038,396	-	
150	ELECTRIFICATION AND INSTALLATION OF HIGH TENSION 33 KVA WITH TRANSFORMERS AT GWOGA, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI					
151	REHABILITATION OF LOW TENSION 33 KVA WITH INSTALLATION OF TRANSFORMER AT LIPATA, EDU LGA	LNRBDA, 90% SEN. SHAABA LAFIAGI	MAAQALLAH INTEGRATED SERVICES LIMITED	40,000,000	27,555,305		
152	REHABILITATION OF LOW TENSION 33 KVA WITH INSTALLATION OF TRANSFORMER AT BANI, EDU LGA	LNRBDA, 90% SEN. SHAABA LAFIAGI					
153	REHABILITATION OF LOW TENSION 33 KVA WITH INSTALLATION OF TRANSFORMER AT SHINGA, EDU LGA	LNRBDA, 90% SEN. SHAABA LAFIAGI					
154	CONSTRUCTION OF BOX CULVERT AT EDOGI I, GBORO ROAD, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI	AKBAR GLOBAL ENGINEERING AND CONSTRUCTION WORKS LIMITED	50,000,000	41,529,900	-	
155	CONSTRUCTION OF BOX CULVERT AT EDOGI II, GBORO ROAD, EDU LGA	LNRBDA, 100%					

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

		SEN. SHAABA LAFIAGI					
156	CONSTRUCTION OF BOX CULVERT AT SANCHITAGI, GBORO ROAD, EDU LGA	LNRBDA, 100% SEN. SHAABA LAFIAGI					
157	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK AT EFUE VILLAGE, BERIKODO DISTRICT, ASA LGA	LNRBDA, 100% HON. RAZAK ATUNWA	TOTAL MARK GLOBAL LIMITED	13,000,000	8,600,142	-	ENETSUD CONFIRMED THAT THE PROJECT IS COMPLETED AND SERVING THE COMMUNITY
158	CONSTRUCTION OF MOTORIZED BOREHOLE WITH PLASTIC TANK AT ILE AGO OPPOSITE PAKATA ROUNDABOUT, ILORIN WEST LGA	LNRBDA, 100% HON. RAZAK ATUNWA					ENETSUD CONFIRMED THAT THE PROJECT IS COMPLETED AND SERVING THE COMMUNITY
159	SUPPLY OF SUBMERSIBLE PUMPS FOR BOREHOLE MAINTENANCE	LNRBDA, 100% HON. RAZAQ ATUNWA	O.M. FOSMAN NIG. LIMITED		2,463,600	-	THE PROJECT LOCATION IS NOT KNOWN
160	SUPPLY OF GENERATING SETS AND EMPOWERMENT ITEMS FOR PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	ABITAT KONSULTAN TS NIGERIA LIMITED	30,000,000	24,284,925		ENETSUD CONFIRMED THAT THE EMPOWERMENT ITEMS WERE DISTRIBUTED
161	HANDPUMP BOREHOLE AT ALH. NDAGI GIYAN COMPOUND, BEHIND GENERAL HOSPITAL PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	OKD CONSTRUCTI ON LIMITED	15,000,000	2, 732,010	-	1. ENETSUD CONFIRMED THAT THE PROJECT WAS COMPLETED AND SERVING THE COMMUNITY 2. HOWEVER, COMMUNITY NOW HAS TO PUMP SEVERAL TIMES BEFORE WATER COMES OUT
162	HANDPUMP BOREHOLE AT ALH. NDAMAN MOHAMMAD COMPOUND, YIDI ROAD, PATIGI LGA	LNRBDA, 100%					THE BOREHOLE WAS REPORTED TO BE CONSTRUCTED AT LATE ALH. NDAMAN BUILDING SITE, AND COULD NOT BE ASSESSED

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

		HON. AHMAN PATIGI BAHAGO				
163	HANDPUMP BOREHOLE AT ETSU KANKANNI'S COMPOUND, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO				1. ENETSUD CONFORMED THAT THE PROJECT WAS EXECUTED, BUT IT STARTED DEVELOPING FAULTS AFTER 3 MONTHS. 2. COMMUNITY COMPLAINED THAT THEY CAN NO LONGER AFFORD THE COST OF REPAIR
164	HANDPUMP BOREHOLE AT PARUMAGI COMMUNITY, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	FEMI FADEYI VENTURE LIMITED		4,098,015	- ENETSUD COFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
165	HANDPUMP BOREHOLE AT ABUBAKAR TSONFORAKO'S COMPOUND, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO				ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
166	HANDPUMP HOREHOLE AT HAJIA EMIR GABI COMPOUND, TANKPAFU ROAD, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	TAS GLOBAL CONCEPT VENTURES		2,732,010	- ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
167	HANDPUMP BOREHOLE AT LUKPAN COMPOUND, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO				ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY
168	HANDPUMP BOREHOLE AT EMICHIGO COMPOUND, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	DONTONIC INVESTMENT NIG LIMITED		2,732,010	- ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY

2017 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19th March, 2022)

169	HANDPUMP BOREHOLE AT GALADIMA COMPOUND, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO					ENETSUD CONFIRMED THAT THE BOREHOLE WAS PROVIDED AND SERVING THE COMMUNITY WELL
170	GRADING OF EMIR'S PALACE BACK ROAD, PATIGI LGA	LNRBDA, 100% HON. AHMAN PATIGI BAHAGO	AMPERSAND DEVELOPMENT PARTNERS	13,000,000	9,879,539	-	ENETSUD CONFIRMED THAT GRADING WAS DONE, BUT THE GRADING IS QUESTIONABLE CONSIDERING THE AMOUNT RELEASED
171	CONSTRUCTION OF ALFA YAHAYA ROAD IN ILORIN WEST, KWARA CENTRAL	LNRBDA, 100% SEN. BUKOLA SARAOKI					THE ROAD WAS CONSTRUCTED AND SERVING THE COMMUNITY
172	PROCUREMENT OF HEAVY DUTY GRADER FOR ROAD IN ILORIN EAST/SOUTH FEDERAL CONSTITUENCY, KWARA CENTRAL	PROJECTS DEVELOPMENT INSTITUTE, ENUGU, 100% HON. ABUBAKAR AMUDA-KANNIKE	C & K ENGINEERING AND ALLIED SERVICES LTD	38,000,000	26,600,000	37,947,500	1. ENETSUD CONFIRMED THE RECEIPT OF THE GRADER BY HON. KANNIKE, WHO DID NOT INITIALLY RELEASE IT TO HIS CONSTITUENCY 2. ENETSUD REQUESTED FOR THE RELEASE AND MONITORED THE HANDING OVER OF THE GRADER BY HON. KANNIKE TO HIS CONSTITUENCY 3. ENETSUD MET WITH ENGR. LAH (THE CHAIRMAN OF ILORIN EAST TO ASCERTAIN THE GRADER CONDITION
173	PROCUREMENT OF TRACTORS AND IMPLEMENTS IN BARUTEN/KAJAMA, KWARA NORTH	NATIONAL CENTER FOR AGRICULTURAL MECHANIZATION, 73% HON. ZAKARI MUHAMMAD	NUELLIKA INFINITY LTD, ABUJA	48,856,250	32,099,375	43,697,500	1. ENETSUD CONFIRMED THE DELIVERY OF THE TRACTOR TO HON. ZAKARI, WHO DID NOT RELEASE IT TO HIS CONSTITUENCY 2. ENETSUD REQUESTED FOR THE RELEASE AND MONITORED THE HANDING OVER OF THE GRADER BY HON. ZAKARI TO BARUTEN LGA
TOTAL AMOUNT				3,661,806,462	2,147,810,047	1,575,767,031	