





































































































































































# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

									DRAINAGE WAS DONE WITH ONE COUCH OF BLOCK THROUGHOUT THE TOWN HALL ROAD. THE THIRD PART WAS NOT EXECUTED DUE TO INADEQUATE FUND RELEASE
355.	2018ZIP936	CONSTRUCTION OF FILM HOUSE ROAD OFFA LGA KWARA STATE	NBRRI	Direct Labour	29,458,000	-	20,000,000	14,000,000	THE PROJECT WAS EXECUTED AND COMPLETED IN OFFA
356.	2018ZIP1031	CONSTRUCTION OF INFORMATION TECHNOLOGY CENTRE (ICT) IN KWARA SENATORIAL DISTRICT.	NIBRRI	GRAND BRICKS LTD	36,026,320	-	50,000,000	35,000,000	THE PROJECT WAS COMPLETED AND LOCATED WITHIN THE MANDATE OFFICE OF SEN. BUKOLA SARAOKI
357.	2018ZIP1041	CONSTRUCTION OF DRAINAGE, FLOODING AND EROSION CONTROL PROJECT IN AJIKOBI STREET, ILORIN CENTRAL, KWARA CENTRAL SENATORIAL DISTRICT, KWARA STATE.	NIBRRI	DENOD ENERGY RESOURCES LTD	85,629,990	-	100,000,000	70,000,000	THE PROJECT WAS EXECUTED IN ABATA SUNKERE
358.	2018ZIP946	SUPPLY OF TRICYCLES & MOTORCYCLES IN ILORIN EAST&ILORIN SOUTH, KWARA STATE	PRODA				50,000,000		
359.	2018ZIP1080	SUPPLY OF GRINDING MACHINES & SEWING MACHINES FOR YOUTH	BCDA				8,000,000		

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

		EMPOWERMENT IN IFELODUN/OFFA/OYUN FEDERAL CONSTITUENCY KWARA STATE							
360.	2018ZIP1100	STRATEGIC EMPOWERMENT OF YOUTHS AND WOMEN ON AGRICULTURE IN EKITI/ IREPODUN /ISIN/OKE-ERO FEDERAL CONSTITUENCY, KWARA STATE.	BCDA				58,000,000		
361.	2018ZIP1413	CONSTRUCTION OF DRAINAGES AND ROAD IN OLOMU WAY GRA IN OMU-ARAN, IREPODUN LGA, KWARA SOUTH.	BCDA				50,000,000		
362.	2018ZIP1483	CONSTRUCTION OF SKILL ACQUISITION CENTRE, WITH EQUIPMENTS IN KWARA CENTRAL SENATORIAL DISTRICT.	BCDA	Mikky-Tai Engineering and Construction Limited	48,870,043	-	50,000,000	35,000,000	THE PROJECT WAS EXECUTED BEHIND SOBI SPECIALIST HOSPITAL IN ILORIN SOUTH BUT ABANDONED. WE HAVE REFERRED IT TO ICPC FOR INVESTIGATION.
363.	2018ZIP1499	CONSTRUCTION OF PRIMARY HEALTH CARE CENTRE WITH MOTORIZED BOREHOLE AND OVERHEAD TANK AT MOHAMMAD KAMALUD-DEEN KWARA CENTRAL SENATORIAL DISTRICT.	BCDA	Omoyeni Interbiz Nigeria Limited	48,240,244	-	50,000,000	35,000,000	THE PROJECT WAS EXECUTED

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

364.	2018ZIP1500	EXPANSION OF NYSC CAMP CLINIC AND PROVISION OF DRUGS AT YIKPATA NYSC CAMP CLINIC, KWARA STATE	BCDA	Omoyeni Interbiz Nigeria Limited	56,039,260	-	60,000,000	42,000,000	THE PROJECT WAS EXECUTED
365.	2018ZIP1515	CONSTRUCTION OF HOSTEL ACCOMODATION, DOUBLE BUNK BED AND MATTRESSES FOR CORP MEMBERS AT YIKPATA NYSC CAMP, KWARA STATE.	BCDA	A3 Interbiz and Services Limited	77,714,164	-	80,000,000	56,000,000	THE PROJECT WAS EXECUTED
366.	2018ZIP1517	THE REHABILITATION OF SELECTED RURAL ROADS IN EKITI/IREPODUN/IDIN/O KE-ERO FEDERAL CONSTITUENCY OF KWARA STATE	BCDA	Arcad projects Limited	198,666,283	-	200,000,000	140,000,000	THE AGENCY REPORTED THE PROJECT AS COMPLETED, BUT THE LOCATIONS WERE NOT PROVIDED FOR EASY TRACKING
367.		SUPPLY OF SEWING MACHINES IN ILORIN EAST&ILORIN SOUTH, KWARA STATE	SMEDAN	CENTERSTAGE MERCHANTS LIMITED	14,500,000	-		10,150,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED
368.	2018ZIP1669	SUPPLY OF GRINDING MACHINES IN ILORIN EAST&ILORIN SOUTH, KWARA STATE	SMEDAN	ABDUALIMED NIGERIA LIMITED	14,000,000		30,000,000	9,800,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED
369.	2018ZIP1670	TRAINING OF YOUTHS&WOMEN ON SKILL DEVELOPMENT&SELF HELP PROJECTS IN	SMEDAN	STOCKLEY AND FRIENDS SERVICES LIMITED	10,000,000	-	20,000,000	7,000,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

		ILORIN EAST, KWARA STATE							
370.		TRAINING OF YOUTHS&WOMEN ON SKILL DEVELOPMENT&SELF HELP PROJECTS IN ILORIN SOUTH, KWARA STATE		BOSS WILL NIGERIA LIMITED	9,000,000	-		6,300,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED
371.	2018ZIP16 71	VOCATIONAL TRAINING AND SUPPLY OF EQUIPMENT FOR TRAINEES IN ILORIN EAST&ILORIN SOUTH, KWARA STATE	SMEDAN	YUHAZ MERCHANT S COMPANY LIMITED	26,000,000	-		18,200,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED
							38,000,000		
372.	2018ZIP16 72	FILM GRANT TO YOUTHS IN IFELODUN/ OFFA / OYUN FEDERAL CONSTITUENCY, KWARA STATE	SMEDAN	UMYU MFB	50,000,000	-		33,250,000	THE PROJECT WAS REPORTEDLY 70% COMPLETED. ENETSUD CONFIRMED THAT THE FILM WAS PRODUCED
			SMEDAN				50,000,000		
373.	2018ZIP16 73	SUPPLY OF MOTORCYCLES (HERO BRAND) BARUTEN LGA, KWARA STATE.	SMEDAN	BOAS DESTINY INTERNATIONAL LIMITED	19,000,000	-	20,000,000	13,300,000	THE PROJECT WAS REPORTEDLY 100% COMPLETED. ENETSUD CONFIRMED THAT THE MOTORCYCLES WERE DISTRIBUTED
374.	2018ZIP20 69	EMPOWERMENT ITEMS IN ASA LOCAL GOVERNMENT, KWARA STATE	LNRBDA	Eled-Ilann Tizimo Ltd	36,041,250	0	40,000,000	36,041,250	THE PROJECT WAS 100% EXECUTED

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

375.	2018ZIP20 70	EMPOWERMENT ITEMS IN ILORIN WEST LOCAL GOVERNMENT, KWARA STATE	LNRBDA	Tobisville Nigeria Limited	33,416,607	0	40,000,000	0	THE PROJECT WAS NOT EXECUTED
376.	2018ZIP20 71	EMPOWERMENT ITEMS FOR EDU/MORO/PATEGI FEDERAL CONSTITUENCY, KWARA STATE	LNRBDA	A4 Ventures Limited	47,985,000	0	65,000,000	47,985,000	THE PROJECT WAS 100% EXECUTED WITH NO OUTSTANDING BALANCE
377.	2018ZIP20 72	SUPPLY OF LIBRARY BOOKS FOR APU OF EDU/MORO/PATEGI FEDERAL CONSTITUENCY, KWARA STATE	LNRBDA	Charlotte Projects Concept Limited	30,508,298	0	34,000,000	30,508,298	THE PROJECT WAS EXECUTED AND SUPPLIED TO AHMAN PATIGI UNIVERSITY WITH THE CONSENT OF THE COMMUNITY
378.	2018ZIP20 73	SUPPLY OF COASTER BUS FOR EDU/MORO/PATEGI FEDERAL CONSTITUENCY, KWARA STATE	LNRBDA	Nickynath Integrated Concept Limited	38,115,000	0	39,000,000	38,115,000	THE PROJECT WAS 100% EXECUTED AND THE BUS WAS SUPPLIED TO AHMAN PATIGI UNIVERSITY WITH THE CONSENT OF THE COMMUNITY
379.	2018ZIP20 74	CONSTRUCTION AND REHABILITATION OF WATER WORKS WITH INTER-DISTRIBUTION OF TOWNSHIP PIPES AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL DISTRICT	LNRBDA	Needs technologies limited	40,406,211	0	50,000,000	38,385,900	THE PROJECT WAS 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 2,020,310
380.	2018ZIP20 75	CONSTRUCTION OF BOX CULVERTS AT VARIOUS LOCATIONS IN KWARA NORTH SENATORIAL DISTRICT	LNRBDA	Akbar Global Engineering and Construction	41,529,962	0	35,000,000	35,000,000	THE PROJECT WAS 100% EXECUTED WITH A BALANCE OF 6,529,962

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

				Works Limited					
381.		REHABILITATION OF LOW TENSION 33 KVA WITH INSTALLATION OF THREE NOS TRANSFORMER AT VARIOUS LOCATIONS (LIPATA, BANI AND SHINGA) IN KWARA NORTH			32,337,884	27,555,305		4,782,579	THE PROJECT WAS 100% COMPLETED WITH NO OUTSTANDING BALANCE
382.		REHABILITATION AND EXPANSION OF LOWE TENSION POWER LINES AT TSARAGI, LAFIAGI AND KANBI VILLAGE, KWARA STATE		Maaqallah Integrated Services Limited	24,116,960	0		16,881,872	THE PROJECT IS 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 7,235,088 NAIRA.  ENETSUD CONFIRMED THAT THE PROJECT WAS EXECUTED AT GBUGBU-LAFIAGI EXPRESS WAY, AND EXTENDED FROM THE MALAINA PLANTATION  HOWEVER, ENETSUD CONFIRMED THAT THE KANBI'S OWN WAS NOT EXECUTED. COMMUNITY CONFIRMED THAT THE PROJECT IS
	2018ZIP20 76		LNRBDA				30,000,000		

# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

									COMMUNITY EFFORTS
383.		CONSTRUCTION OF ELECTRIFICATION PROJECT INCLUDING INSTALLATION OF HIGH TENSION 33 KVA LINE WITH TRANSFORMERS IN NINGUBA AND GWAGO IN KWARA NORTH			41,403,951	39,038,396		2,365,555	THE PROJECT WAS 100% COMPLETED WITHOUT ANY OUTSTANDING BALANCE
384.	2018ZIP20 77	CONSTRUCTION OF 33 KVA HIGH TENSION POWER LINES FROM NINGUBA TO EDOGI TWACHI VILLAGE, KWARA STATE	LNRBDA	Needs Technologies Limited	31,219,375	0	40,000,000	21,853,562	THE PROJECT WAS 100% COMPLETED WITH NO OUTSTANDING BALANCE
385.	2018ZIP20 78	COMPLETION OF WERU BRIDGE AND REHABILITATION OF APPROACHING ROAD IN MORO LGA OF KWARA NORTH SENATORIAL DISTRICT	LNRBDA	Needs technologies limited	98,734,426	83,319,235		0	THE BRIDGE WAS COMPLETED BUT THE ADJOINING ROAD WAS NOT DONE AND NOT COMPLETED. SO, THE BRIDGE IS ALONE AND NOT SERVING THE COMMUNITY. THERE WAS AN OUTSTANDING BALANCE OF 15,415,190 IN 2018.
386.	2018ZIP20 79	FLOOD AND EROSION CONTROL AT GUDU SONLAWO AND SANGIFU	LNRBDA	Akbar Global Engineering Construction	40,995,733.32	-	50,000,000	25,000,000	GURU SONLAWO DRAINAGE HAS BEEN DONE BUT NOTHING



# 2018 PROJECTS OF FEDERAL GOVERNMENT IN KWARA STATE TRACKED BY ENetSuD (As at 19<sup>th</sup> March, 2022)

	AREAS OF LAFIAJI IN EDU LGA OF KWARA NORTH SENATORIAL DISTRICT		Works Limited					REPORTEDLY TOOK PLACE AT SANGIFU. HOWEVER, THE AGENCY REPORTED THE PROJECT AS 100% COMPLETED WITH AN OUTSTANDING BALANCE OF 15,995,733.32
<b>TOTAL</b>				<b>1,822,338,955</b>	<b>149,912,936</b>	<b>7,520,000,000</b>	<b>1,285,948,732</b>	

**TOTAL CONTRACT SUM OF 2018 PROJECTS TRACKED BY ENetSuD = ₦ 97,599,580,246 + ₦ 1,822,338,955 = ₦ 99,421,919,201**

